

EXHIBIT 4B

West Lake Corridor Project Schedule With Contingency

Major Milestones*	Start Date	End Date
Project Development Phase (1 st Major CIG Requirement)	09/28/2016	09/28/2018
Initial Project Rating (Medium High)		03/15/2019
D/B RFQ Shortlist	03/22/2019	06/24/2019
D/B RFP Issuance		07/09/2019
Entry into Engineering (2 nd Major CIG Requirement)	09/04/2018	10/04/2019
D/B Contract Award		01/27/2020
Second Project Rating (Medium High)		02/11/2020
Critical Third-Party Agreements Negotiation and Execution	12/18/2017	05/14/2020
FFGA Negotiation/Execution (3 rd Major CIG Requirement)	07/31/2020	10/28/2020
D/B Notice to Proceed 1		10/29/2020
D/B Notice to Proceed 2		01/08/2021
Real Estate Acquisition	01/02/2019	08/12/2022
Utility Relocation	09/04/2018	08/09/2023
Rehabilitation of Rolling Stock	07/15/2019	05/28/2025
D/B Substantial Completion		05/07/2025
Commissioning and Testing	07/10/2025	04/27/2026
Revenue Service Date		05/20/2026
Project Closeout		11/30/2028

Source: Rev 15, dd 12/1/2021 R00 With Contingency

* In the event the FTA acknowledges or requires deadlines for the West Lake Corridor Project that are different than the Major Milestone dates set forth herein, the Parties agree that upon written acknowledgement of each of the Parties to the Governance Agreement, the Major Milestone dates in this Project Schedule will be updated to be consistent with such acknowledgment or requirement by the FTA, which updated Major Milestone dates and Project Schedule will become a part of this Governance Agreement.