

DES #: 1702735

CONTRACT #: B 41155		LEAD: 1702735		ORIGIN #: 1702735		STATUS: Active	
LETTING DATE: 11/16/2022		CONTRACT AWARD DATE:		FCR COMPLETE DATE:		FINAL AUDIT DATE:	
FEDERAL PLACE CODE:		PROGRAM CLASS: Group IV				ROAD INFORMATION	
SPECIAL FUND CATEGORY:		URBANIZED AREA: Not Applicable				TRANSPORTATION SYSTEM: Off Federal Aid	
ADDL'L ELEMENTS:		ROUTE #: IR - 1015				URBAN OR RURAL: Rural	
SPONSORED BY: Wells County		LOCATION: Bridge 106 on CR 100N over Rock Creek				NUMBER OF LANES: 2	
MANAGED BY: Local		WORK TYPE: Bridge Rehabilitation Or Repair				CURRENT ADT/YEAR: 250 2015	
FHWA OVERSIGHT/PODI: Assumed/Locally Administere		WORK CATEGORY: Local Bridge Project				FUNCTIONAL CLASS: Local	
WORK ZONE IMPACT:		LPA DESIGNED CERTIFIED: No					
DS DESIGNER: Consultant Local		ALTERNATE BID:		ROUTE TRANSFER:			
		FROM RP: + TO RP: +		TRANSFER CODE:		LAND ACQUISITION INFORMATION	
		LON: -85 18 34 LAT: 40 45 32		TRANSFER TYPE:		LAND ACQ CODE:	
		ASSET GROUP:		PROGRAM YEAR: 2023		LRS # OF PARCELS:	
				SCORE:		SPMS # OF PARCELS: 4	
BRIDGE/CULVERT INFORMATION							
NBI #: 9000080							
EXISTING STRUCTURE: 90-00106							
NEW STRUCTURE:							
SUFFICIENCY RATING: 45.9 YEAR: 2014							
HISTORICAL BRIDGE:							

MANAGEMENT TYPE	NAME	DISTRICT	SUBDISTRICT	COUNTY	LENGTH	CONGRESSIONAL DISTRICT(S)
ERC	Rumschlag, Nathaniel	Fort Wayne	Bluffton Sub	Wells	0.20 miles	District 3
Environmental	Novak, Karen					
Railroad	Herber, Kathleen					
Real Estate	Colchin, Nicole					
Utilities	Herber, Kathleen					
Program Manager	Armstrong, David					
Project Manager	Perry, Damien					
Project Designer	Handke, John					
Area Engineer	Bales, Donald					
Area Engineer	Whitacre, Nathaniel					

ACTIVITY MILESTONE -TASK	EARLY START DATE	ACTUAL START DATE	EARLY FINISH DATE	ACTUAL FINISH DATE	UPDATED DATE	UPDATED BY	PERSON RESPONSIBLE	PHONE
Project Started	02/16/2018	02/16/2018	02/20/2018	02/20/2018	04/21/2021	Perry, Damien	David Armstrong, INDOT - LPA/MPO Grant Administ	(260) 969-8277
State/LPA Contract	08/05/2018	08/05/2018	07/29/2022		04/21/2021	Perry, Damien	David Armstrong, INDOT - LPA/MPO Grant Administ	(260) 969-8277
Start Plan Development	02/26/2018	02/26/2018	06/20/2018	10/22/2018	04/21/2021	Perry, Damien	Bonnie Money, USI Consultants, Inc.	(317) 544-4996
Preliminary Field Check	10/22/2018	10/22/2018	05/21/2019	05/21/2019	04/21/2021	Perry, Damien	John Handke, USI Consultants, Inc.	(317) 522-2496
Design Approval	05/21/2019	05/21/2019	11/14/2019	11/14/2019	04/21/2021	Perry, Damien	Mary Kennedy, INDOT - ENVIRONMENTAL SERVICES	(317) 232-5215
Stage 1 Design (0-30%)	02/10/2020	02/10/2020	09/30/2020	09/22/2020	04/21/2021	Perry, Damien	John Handke, USI Consultants, Inc.	(317) 522-2496
Draft Environment Document Approval	02/02/2020	02/02/2020	08/17/2021		04/21/2021	Perry, Damien	Meghan Hinkle, INDOT - ENVIRONMENTAL SERVICES	(317) 232-1490
Final Environment Document Approval	08/17/2021		10/01/2021		04/21/2021	Perry, Damien	Meghan Hinkle, INDOT - ENVIRONMENTAL SERVICES	(317) 232-1490
Stage 3 Design (61-90%)	09/22/2020	09/22/2020	06/24/2022		04/21/2021	Perry, Damien	John Handke, USI Consultants, Inc.	(317) 522-2496
Final Field Check (80%)	06/24/2022		07/18/2022		04/21/2021	Perry, Damien	John Handke, USI Consultants, Inc.	(317) 522-2496

DES #: 1702735

Railroad Coordination	09/22/2020	09/22/2020	07/18/2022	04/21/2021	Perry, Damien	John Handke, USI Consultants, Inc.	(317) 522-2496
Utility Coordination	09/22/2020	09/22/2020	07/18/2022	04/21/2021	Perry, Damien	Natalie Parks, USI Consultants, Inc.	(317) 544-4996
R/W Clear	10/01/2021		06/03/2022	04/21/2021	Perry, Damien	Nicole Colchin, INDOT - Capital Program Mgmt 2	(260) 969-8240
R/W Certification for Letting	06/24/2022		07/24/2022	04/21/2021	Perry, Damien	Angela Hawley, INDOT - REAL ESTATE	(317) 234-5612
Final Tracings	07/18/2022		08/08/2022	04/21/2021	Perry, Damien	John Handke, USI Consultants, Inc.	(317) 522-2496
Ready For Contracts	08/08/2022		09/07/2022	04/21/2021	Perry, Damien	Damien Perry, INDOT - Capital Program Mgmt 2	(260) 969-8266

TOTAL EST PROJECT COSTS			PROJECT #		FUNDING PROGRAM		BUDGET TRACKING: No		TRAFFIC INFORMATION	
			Phase	Project Number					SIGNALS REQ: No	
PE1		01/14/2020	PE1	170273500LC2	2023	CE	Local Bridge Program	\$172,800.00		
PE2	\$0.00	11/17/2017			2019	PE1	Local Bridge Program			
RW1	\$180,000.00	02/27/2018			2021	PE1	Local Bridge Program			
RW2	\$0.00	11/17/2017			2022	RW1	Local Bridge Program	\$24,400.00		
UT1	\$0.00	11/17/2017			2023	CN	Local Bridge Program	\$1,080,000.00		
UT2	\$0.00	11/17/2017			2023	CE	Local Funds	\$43,200.00		
RR1	\$0.00	11/17/2017			2022	RW1	Local Funds	\$6,100.00		
RR2	\$0.00	11/17/2017			2019	PE1	Local Funds			
CN	\$815,000.00	09/08/2020			2021	PE1	Local Funds			
CE	\$216,000.00	02/27/2018			2023	CN	Local Funds	\$270,000.00		
RQP	\$0.00	11/17/2017								
WZP	\$0.00	11/17/2017								
Total	\$1,471,520.00									

PHASE	FEDERAL FUNDS AUTHORIZED DATE
Preliminary Engineering	10/16/2018
Right of Way	
Construction	
SPR	
Other	

PROJECT ASSETS		
ASSET TYPE	ASSET #	ESTIMATED COST

FEDERAL AWARD AMOUNT	
PHASE	AWARD AMOUNT
Preliminary Engineering	
Right of Way	\$24,400.00
Utility	\$0.00
Railroad	\$0.00
Construction	\$1,080,000.00
Construction Inspection	\$172,800.00
Total Award	\$1,485,616.00