

CONSTRUCTION STATUS

The November 30, 2009 completion date for Contract # IR-30720 will not be met due to above normal inclement weather and design delays. The contractor has been granted a twenty eight day time extension beginning April 1, 2010. INDOT's specifications state that any time extensions granted to a contractor once they pass December 1 is applied to the following construction season beginning April 1.

The contractor has stated they plan to continue to work on contract items through December. The contractor's first priority is to complete the pavement work on the west bound off ramp and the eastbound on ramp, with no anticipated restrictions or closures. Once the ramps are completed the contractor has indicated that they plan to continue working as long as the weather permits to construct the new pavement on SR 62/SR 64. Traffic has been shifted to the eastside of SR 62/SR 64 to new pavement to allow work on the remaining pavement on SR 62/SR 64.

At this time the contractor plans on continuing pouring pavement if the weather permits. The contractor's stated goal is to have only grading, seeding and some incidental traffic items left to complete in the spring.

12/3/2009