

LUCAS OIL STADIUM

Construction Update

December 19, 2006

Construction Progress

- Completed concrete superstructure placement in Quads “A” and “D” on the west side.
- Continue placing elevated concrete slabs in Quads “B” and “C”.
- Currently erecting shoring towers for elevated slab pours in Quad “C” for the Terrace Concourse Level and Mechanical Mezzanine, and Quad “B” for Club and Upper Suite Levels.
- Continuing installation of temporary re-shores for support of upper decks.
- Continuing underslab M/E/P rough-ins in Quads “D” and “C” Event Level prior to slab-on-grade placement.
- Continuing Slab-on-Grade placements in Quads “B”, “C”, and “D” Event Level.
- Continuing Overhead M/E/P rough-ins in Quads “C” and “D” Street Concourse Level, Quads “C” and “D” Event Level, Quads “A” and “D” Lower Suite Level and Quad “A” Club Level.
- Continuing interior masonry walls in Quads “A” and “D” Street Concourse Level and Event Level.
- Started interior masonry walls in Quad “A” Club Level and Quad “C” Event Level.
- Continued metal stud wall framing and gypsum board installation for Lower Suite Level in Quads “A” and “D” and for Quads “A” and “D” in Event Level and Street Concourse Level.
- Continued installation of exterior Architectural Precast façade in Quad “A”.
- Continued installation of seating bowl Structural Precast in Quads “A”, “C” and “D”.
- Continued installing steel stairs in Quad “A” from Event Level to Club Level.
- Continued installation of Structural Steel Super Columns on West Side that will support the roof.
- Started erection of Main Superframe Truss and Transverse Trusses in Quad “A” on west side supported on temporary shoring towers.
- Continued installation of North End Zone Structural Steel trusses and raker beams above Street Concourse Level.