

M.O.T. GENERAL NOTES

DESIGN SPEED = 45 M.P.H. MOT DESIGN SPEED = 35 M.P.H.

DESIGN SPEED LIMIT TO BE LOWER TO 45 M.P.H FROM 55 M.P.H

EXISTING PAVEMENT MARKINGS THAT CONFLICT WITH EACH MAINTENANCE OF TRAFFIC SCHEME SHALL BE REMOVED PRIOR TO WORK.

WHENEVER POSSIBLE PRIVATE DELIVEWAYS SHALL BE CONSTRUCTED IN PORTIONS TO ALLOW ACCESS TO PROPERTIES AT ALL TIMES, WHENEVER PRIVATE DRIVEWAYS ARE TOO NARROW TO ACCOMMODATE CONTINUOUS ACCESS, THE CONTRACTOR SHALL CONTACT THE PROPERTY OWNER AND WORK OUT A TIME SCHEDULE FOR DRIVEWAY WORK THAT WILL CAUSE THE LEAST INCOMPENENCE TO THE PROPERTY OWNER.

FLAGGERS REQUIRED WHEN WORK ACTIVITY IS TO TAKE PLACE IN CLOSE PROXIMITY TO, OR ACROSS LANES OF TRAFFIC. FOR USE OF FLAGGERS SEE INDOT STANDARD DRAWINGS, STANDARD SPECIFICATIONS AND MUTCD FOR COMPLIANCE. LEGEND

FLAGGER (SEE M.O.T. GENERAL NOTES)

STANDARD DRUM

BARRICADE, TYPE III-B

•

TRAFFIC FLOW ARROW

WORK SIGNS, TYPE A, B OR C

FLASHING ARROW SIGN

AREA OF CONSTRUCTION



TEMPORARY PAVEMENT 6" HMA for Temp Pavement, C on 6" of Compacted Agg, No. 53 on Subgrade Treatment, Type III


SEQUENCE OF CONSTRUCTION

Phase 1 - Construct the portion of the roundabout that is located south of SR 56 (including proposed drainage) as shown in plans. The work zone areas will be within the southeast and southwest intersection quadrants. Bearban Road is to remain open during phase 1 of construction. Traffic will continue to run on the existing pavement of SR 56 and Beatman Road.

Phase 1A - Close the south leg of the intersection, Boatman Road, as shown in plans. See MOT Detour Plan for alternate route during this phase of construction. Construct the remaining portion of the roundabout that is located south of SR 56 (including proposed drainage) as shown in plans. Temporary Pavement vill be constructed during this phase.

Phase 2 - Close the north leg of the intersection, Boatman Road, as shown in plans, See MOT Detour Plan for alternate routed during this phase of construction. Shift SR 56 traffic to the south, utilizing the temporary pavement constructed during Phase 1A. Construct the remaining portion of the roundatout bracted north of SR 56 (including proposed drailange) as shown in plans.

Phase 2A - Mount Road will be closed during this phase of the MOT. Mount Road will become a deadend street with an earthen berm, truck turnaround, and pavement removal occuring at the intersection of SR 56 and Mount Road. During this phase, traffic will run on the newly constructed roundabout. See MOT Detour Plan for alternate routes during construction.



NOTE:

ACCESS TO PROPERTIES TO BE MAINTAINED AT ALL TIMES, PROPERTIES THAT ARE DIVIDED BY THE NEW ROAD CONSTRUCTION SHALL HAVE CONTINUOUS ACCESS MAINTAINED ACROSS THE NEW ROADWAY AT ALL TIMES. THE CONTRACTION SHALL CONTACT THE FOPERTY OWNER AND WORK OUT A TIME SCHEDULE FOR DRIVEWAY CONSTRUCTION THAT YALL CAUSE THE LEAST INCONMENIENCE TO THE PROPERTY OWNER.

First Group

Preligitaty

RECOMMENDED
FOR APPROVAL

DESIGN ENGINEER

DATE

DESIGNED: TIDS

DRAWN: TIDS

CHECKED: SHS

CHECKED: SHS

STATE ROAD 56 AND BOATMAN ROAD

MAINTENANCE OF TRAFFIC TYPICAL SECTION | HORIZONTAL SCALE | BRIDGE FILE | N/A | N/A | N/A | N/A | N/A | ENTINEAL SCALE | DESIGNATION | N/A | 1800210 | SURVEY BOOK | SHEETS | N/A | 47 | of | 50 | CONTRACT | PROJECT | R-41527 | 1800210 |