

# **LUCAS OIL STADIUM**

## **Construction Update**

**September 26, 2006**

### **Construction Progress**

- Continue placing concrete columns in all Quads for support of upper levels.
- Currently placing concrete columns on the Upper Suite Level of Quad “D” for support of Terrace Concourse Level.
- Continuing erecting shoring towers for elevated slab pours in Quads “C” and “D” for the Upper Suite Level.
- Continuing erecting shoring towers for elevated slab pours in Quads “C” and “B” for the Lower Suite Levels and Club Levels.
- Currently installing forming for Upper Bowl seat raker beams.
- Continuing installation of temporary re-shores for support of upper decks.
- Continuing waterproofing of foundation walls and backfilling operations.
- Completed forming and placing concrete retaining walls for vehicular ramps from Street Level down to Event Level.
- Continuing underslab M/E/P rough-ins in Quads “A”, “D” and “C” Event Level prior to slab-on-grade placement.
- Continuing Slab-on-Grade placements in Quad “A” and “D” Event Level.
- Continuing Overhead M/E/P rough-ins in Quad “A” and “D” Street Concourse Level and Quad “A” Event Level.
- Started interior masonry walls in Quad “A” Street Concourse Level and Event Level.

### **Upcoming Bid Packages**

- Teledata/Controls Final Packages – November 2006
- Finishes (Painting, Flooring, Millwork/Casework, Lockers, Specialties)–October 2006
- Sitework – November 2006