

LUCAS OIL STADIUM

Construction Update

November 21, 2006

Construction Progress

- Continue placing concrete columns in Quads “B”, “C”, “D” for support of upper levels.
- Continue placing elevated concrete slabs in all Quads.
- Currently forming for elevated slab pours in Quad “C” for the Terrace Concourse Level, Quad “D” for Upper Bowl Level, Quad “B” for Upper Suite Level.
- Currently placing concrete for Upper Bowl seat raker beams in Quad “D”.
- Continuing installation of temporary re-shores for support of upper decks.
- Continuing underslab M/E/P rough-ins in Quads “D” and “C” Event Level prior to slab-on-grade placement.
- Continuing Slab-on-Grade placements in Quad “C”, and “D” Event Level.
- Continuing Overhead M/E/P rough-ins in Quad “A” and “D” Street Concourse Level, Quad “A” and “D” Event Level and Quad “A” and “D” Lower Suite Level.
- Continuing interior masonry walls in Quad “A” and “D” Street Concourse Level and Event Level.
- Continued metal stud wall framing for Lower Suite Level in Quad “A” and Quad “D” and started metal stud wall framing at Event Level and Street Concourse Level in Quad “A”.
- Continued installation of exterior Architectural Precast façade in Quad “A”.
- Continued installation of seating bowl Structural Precast in Quads “A”, “C” and “D”.
- Currently installing steel stairs in Quad “A” from Event Level to Club Level.
- Started installation of Structural Steel Super Trusses on West Side.
- Completed North End Zone Structural Steel and decking for Street Concourse Level.

Upcoming Bid Packages

- Security and Telephone Equipment Package – January / February 2007
- Sitework – Spring 2007