

**KEY DEVELOPMENTS AT LUCAS OIL STADIUM AND  
INDIANA CONVENTION CENTER EXPANSION  
MAY 2007 UPDATE**

**Construction Progress Continues**

The cast-in-place concrete work on the superstructure at Lucas Oil Stadium is now virtually complete. Significant progress also is being made on the upper deck concrete work. More than 110,000 cubic yards of concrete is now in place out of 130,000 cubic yards required; 2,133 concrete columns are now in place to support the structure.

Meanwhile, steel erection work on the fixed and retractable roof is about 25% completed with work being done on the east side superstructure (the west side superstructure is finished). Concrete, steel and precast brickwork combined, the project is now halfway completed. The Stadium will be opened by August of 2008. The photos below, taken on May 1, 2007, show three sides of the building.



*West View*



*East View*



*North View (where large operable window will be)*

### **Progress Continues on Participation Goals**

Contractors working on the stadium project are continuing to get closer to the 20% overall goal for participation by minority and women-owned companies. In fact, 15.13% of contracts awarded thus far have gone to minority firms, slightly ahead of the 15% objective. Women-owned firms have gained 4.18% of the work, a little short of the 5% goal. Of \$553,367,043 committed in contracts thus far, minority firms have accounted for \$83,749,167 of the total. Women-owned businesses have won contracts totaling \$23,116,407.

Lucas Oil Stadium  
MWBE Participation Report Summary  
April 20, 2007

Category	Original Commitment	%	Changes	Current Commitment	%
<b>Contractors</b>					
Total Contracts	\$ 460,542,768		\$ 15,147,660	\$ 475,690,428	
Total MBE	\$ 62,571,015	13.59%	\$ 9,523,116	\$ 72,094,131	15.16%
Total WBE	\$ 18,428,912	4.00%	\$ 1,038,432	\$ 19,467,344	4.09%
Total MWBE	\$ 80,999,927	17.59%	\$ 10,561,548	\$ 91,561,476	19.25%
<b>Soft Costs</b>					
Total Contracts	\$ 74,727,868		\$ 2,948,747	\$ 77,676,615	
Total MBE	\$ 11,380,838	15.23%	\$ 274,198	\$ 11,655,036	15.00%
Total WBE	\$ 3,614,343	4.84%	\$ 34,720	\$ 3,649,063	4.70%
Total MWBE	\$ 14,995,181	20.07%	\$ 308,918	\$ 15,304,099	19.70%
<b>Combined Totals</b>					
Total Contracts	\$ 535,270,636		\$ 18,096,407	\$ 553,367,043	
Total MBE	\$ 73,951,852	13.82%	\$ 9,797,314	\$ 83,749,167	15.13%
Total WBE	\$ 22,043,255	4.12%	\$ 1,073,152	\$ 23,116,407	4.18%
Total MWBE	\$ 95,995,108	17.93%	\$ 10,870,466	\$ 106,865,574	19.31%