

ID	Task Name	Duration	Start	Finish				
0	Southport 2025-1 CCMG	60 days	Mon 6/8/26	Sun 8/30/26				
1	Maintaining Traffic	26 days	Mon 6/8/26	Mon 7/13/26				
2	PCCP Patching Full Depth - Removal	5 days	Mon 6/8/26	Fri 6/12/26				
3	PCCP Patching Full Depth - Placement	5 days	Mon 6/8/26	Fri 6/12/26				
4	Concrete Curb Ramp - Removal	2 days	Mon 6/15/26	Tue 6/16/26				
5	Concrete Curb Ramp - Placement	2 days	Mon 6/15/26	Tue 6/16/26				
6	Concrete Sidewalk - Removal	2 days	Wed 6/17/26	Thu 6/18/26				
7	Concrete Sidewalk - Placement	2 days	Wed 6/17/26	Thu 6/18/26				
8	Concrete Rolled Curb & Gutter - Removal	2 days	Fri 6/19/26	Mon 6/22/26				
9	Concrete Rolled Curb & Gutter - Placement	2 days	Fri 6/19/26	Mon 6/22/26				
10	1.5" Milling Asphalt	3 days	Mon 7/6/26	Thu 7/9/26				
11	HMA Full Depth Patching - Removal	2 days	Fri 7/10/26	Tue 7/14/26				
12	HMA Full Depth Patching - Placement	2 days	Fri 7/10/26	Tue 7/14/26				
13	QC/QA HMA 2 64 Surface 9.5mm @ 1.5"	2 days	Fri 7/17/26	Tue 7/21/26				
14	Snowplowable Raised Pavement Markers	2 days	Wed 7/22/26	Fri 7/24/26				
15	Striping	3 days	Mon 7/27/26	Thu 7/30/26				
16	COMPLETION DATE	0 days	Sun 8/30/26	Sun 8/30/26				

Project: Southport 2025-1 CCM

Date: Thu 6/11/26

Task

Split

Milestone

Summary

◆

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

◆

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress

Page 1