

Louisville - Southern Indiana Ohio River Bridges Project
Progress Report Number 12
January 1, 2009 – June 30, 2009
Implementation of the Section 106 Memorandum of Agreement

The Section 106 Memorandum of Agreement (MOA)¹ for the Louisville – Southern Indiana Ohio River Bridges Project (Project) was executed on April 1, 2003. Attachment A provides a list of the signatories to the MOA and concurring parties. Included in the MOA was a stipulation providing for the preparation of a Progress Report (Stipulation IX). The following is Progress Report No. 12, which covers the January 1, 2009 – June 30, 2009 reporting period (Reporting Period).

Activity during the Reporting Period concentrated on implementation of mitigation measures in the MOA including preparing and convening meetings of the Indiana and Kentucky Historic Preservation Advisory Teams (IHPAT/KHPAT), continuing the Historic Preservation Plan (HPP) process for the Utica Limekilns, the Old Jeffersonville Historic District (HD), Phoenix Hill HD and the Country Estates of River Road/River Road Corridor (CE RR/RRC), continued development of a National Register of Historic Places (NRHP) nomination, coordinating the activities to prepare preservation easements for various properties, as well as treatment plans for other identified sites and finalizing the development of a context study for agriculture. Activities related to completion of these aforementioned tasks are described in more detail in later sections of this report.

PART I – OVERALL PROJECT STATUS

The Indiana Department of Transportation (INDOT) and the Kentucky Transportation Cabinet (KYTC) executed the prime contract for Community Transportation Solutions – General Engineering Consultant (CTS-GEC) on April 20, 2005. A description of each section and the progress of each Section Design Consultant (SDC) are provided in the following summary.

- | | |
|-------------------------|---|
| <u>Section 1</u> | Kentucky Downtown Approach (including Kennedy Interchange) –
No direct environmental or mitigation efforts were initiated by SDC 1
during this Reporting Period. |
| <u>Section 2</u> | Downtown Bridge (using Alternative C-1, Three Tower Cable Stay) –
No direct environmental or mitigation efforts were initiated by SDC 2
during this Reporting Period. |
| <u>Section 3</u> | Indiana Downtown Approach – No direct environmental or mitigation
efforts were initiated by SDC 3 during this Reporting Period. |
| <u>Section 4</u> | Kentucky East End Approach – Work began on the Rosewell treatment
plans and specifications. The 30% Rosewell Treatment Plan and |

¹ A copy of the Section 106 MOA can be obtained by accessing the Project Website; the URL address is located at http://www.kyinbridges.com/pdfs/rod_d.pdf

Specifications were submitted to Kentucky State Historic Preservation Officer (KY SHPO) for review.

Coordination continued with the property owners of the Allison-Berrickman Property in regard to the placement of a preservation easement on the property.

Archaeological sites within the corridor were evaluated. Coordination is continuing with the Louisville Water Company (LWC) on the configuration of the span arrangement for the approach structure. Investigations are continuing to determine if avoidance to (Site) 15Jf720 is practical to avoid impacting the LWC tunnel.

Section 5

East End Bridge – The environmental commitments matrix for the East End Bridge includes references to the Section 106 MOA, Final Environmental Impact Statement (FEIS) and Record of Decision (ROD) for the Project, as well as the Guidelines and Parameters developed through the Bridge Type Selection Process. It has been maintained and updated to reflect Phase 3-D Design activities. The matrix will be updated as Final Design progresses, as well as throughout the Right-of-Way, Utilities and Construction phases of this project.

Section 6

Indiana East End Approach – East End Approach – SDC 6 initiated no direct environmental or mitigation efforts related to the MOA during the Reporting Period.

CTS-GEC worked during this Reporting Period with the BiState Management Team (BSMT), which consists of representatives from the INDOT, KYTC and the Federal Highway Administration (FHWA), in the project oversight requirements of the SDCs under contract by either INDOT and/or KYTC.




Exhibit 1 Design Sections

Louisville - Southern Indiana
Ohio River Bridges Project
General Engineering Consultant

PART II – IMPLEMENTATION OF MITIGATION MEASURES CONTAINED IN THE MOA

Measures to mitigate adverse effects of the Project on historic properties are described in the MOA along with a number of activities to guide the development of project plans and provide for coordination of those activities through an historic preservation advisory team for the Indiana portion of the project and one for the Kentucky portion of the project.

The MOA is divided into the following fourteen (14) stipulations:

- I. Project Coordination
- II. Project Development
- III. Site Specific Mitigation
- IV. Archaeological Resources
- V. Unanticipated Discoveries
- VI. Additional Historic Properties and Effects
- VII. Excess Right of Way
- VIII. Performance Standards
- IX. Progress Reports
- X. Project Modification
- XI. Amendment
- XII. Failure to Comply/Termination
- XIII. Dispute Resolution
- XIV. Duration

An expanded version of this listing is included as Attachment B to serve as an outline in the preparation of the Progress Report. A complete definition of each of the specific MOA stipulations completed during the Reporting Period is contained in Attachment C. Activities completed toward satisfying the various stipulations of the MOA during the Reporting Period are described in the following information.

STIPULATION I: Project Coordination

Stipulation I.A.2 provides for the Historic Advisory Teams to assist the Bi-State Historic Consultation Team (BSHCT) and the BSMT in developing Project design details to implement the measures stipulated in the MOA. Work continued during the Reporting Period on this stipulation.

Stipulation I.A.3 provides for the Co-chairs to convene meetings of the Historic Preservation Advisory Teams (HPATs), prepare summaries of said meetings and prepare and submit HPAT recommendations to the BSHCT for further action. IHPAT meetings were held on February 18, 2009, April 15, 2009 and June 17, 2009. KHPAT meetings were held on April 16, 2009 and June 18, 2009. Summaries of each meeting were returned to HPAT members within a reasonable time following each meeting.

Stipulation I.A.10 provides for the distribution of materials needed for review by the advisory teams and comments following scheduled meetings. Meeting materials were provided at least 15 days prior to each scheduled meeting. Presentations and requests for input during the meetings

were supplemented by a 15-day comment period following the meetings to obtain additional input and comment.

Stipulation I.A.11 provides for the development of recommendations by the Co-chairs based on comments provided by the advisory team, for consideration and action by the BSHCT. This was completed after each meeting.

Stipulation I.B. provides for a BSHCT. The BSHCT is to consist of representatives of FHWA, INDOT, KYTC and the respective SHPOs. It defines the roles and responsibilities of the BSHCT, mandates the scheduling of BSHCT coordination meetings and provides a means to advance recommendations of the HPATs to the BSMT for final approval.

The BSHCT held three meetings during the Reporting Period on January 13, 2009, March 17, 2009 and May 12, 2009. Recommendations elevated from the BSHCT to the BSMT (and the date of the respective BSHCT meeting) included advancement of the *Agricultural Development of Southeastern Indiana, 1810-1940* for final approval (January 13, 2009), the Kramer amendment to the *Agricultural Development Report* for final approval (May 12, 2009) and the Grocers Ice and Cold Storage Company Treatment Plan (TP) for final approval (May 12, 2009).

Stipulation I.C. provides for a BSMT. The BSMT consists of representatives of INDOT, KYTC and FHWA. It defines the roles and responsibilities of the BSMT, mandates the preparation of Progress Reports as set forth in Stipulation IX of this MOA and provides a means to consider recommendations of the HPATs through the BSHCT for final approval. Weekly meetings of the BSMT generally occurred on the Monday of each week and items related to this MOA were brought forth. The BSMT approved the *Agricultural Development of Southeastern Indiana, 1810-1940*, the Kramer amendment to the *Agricultural Development Report* and the Grocers Ice and Cold Storage Company TP. Each report was distributed to the IHPAT/KHPAT following these approvals.

Progress Report Number 12 for the Reporting Period of January 1, 2009 – June 30, 2009 is provided in accordance with Stipulation IX.

Stipulation I.D. provides for an Ombudsman for the Indiana portion of the Project and one for the Kentucky portion of the Project. It defines the qualifications for performance as the Project Ombudsman, the roles and responsibilities of the Ombudsman and the location of the office of the Ombudsman for each state.

During the Reporting Period, Mr. Carl Pearcy continued to serve as the Indiana Ombudsman. Mr. Lee Douglas Walker continued to serve as the Kentucky Ombudsman.

STIPULATION II: Project Development

Work initiated on implementation of mitigation measures identified in Stipulation II of the MOA during the Reporting Period follows.

Stipulation II.B. provides that the views of the public are important and will be solicited and considered at a minimum through the normal transportation project development process of each state through informal meetings to be convened by the respective State Transportation Agencies

(STA). During the Reporting Period, there were no Area Advisory Team (AAT) meetings or Regional Advisory Committee (RAC) meetings convened.

Stipulation II.D. provides for the roadway lighting within the viewshed of historic properties and any navigational lighting required on structures included in the Project shall be designed and constructed to minimize the dispersion of light beyond the right-of-way and include state of the art techniques. All of the SDCs are reviewing the current state-of-the-art technology and will continue to do so until the project letting.

Stipulation II.E. describes activities to minimize adverse effects of noise on historic properties in accordance with state and federal noise regulations, policies and guidance. Noise barriers are still under consideration along I-64 in the area of Clifton. Additional coordination with the neighborhood association is pending a coordination meeting in a following Reporting Period. SDC 4 will hold community meetings in a following Reporting Period with the affected neighborhoods to discuss possible design concepts for proposed noise barriers.

Stipulation II.F. describes the actions for preparation of HPPs. The seven historic properties for which HPPs are to be developed were identified in Stipulation II.F.2 (a through g). During the Reporting Period, development of the HPPs for the Utica Limekilns, the Old Jeffersonville HD, Phoenix Hill HD and the Country Estates of River Road/River Road Corridor continued. Draft B of the HPP for the Limekilns was developed and presented to the IHPAT in a meeting of June 17, 2009. Development of the HPP continues. Completion and approval is to be sought in the next Reporting Period.

For the Old Jeffersonville HD, a revised final draft of the HPP was presented at the BSHCT meeting of March 17, 2009 and approved for distribution to the IHPAT. The final draft of the HPP was sent to IHPAT for review and discussion at the April 15, 2009 meeting. The City of Jeffersonville provided comments regarding recent developments in and adjacent to the HD. Relevant updates to the HPP are required; the HPP is to be returned to the IHPAT for final approval in the next Reporting Period.

Invocation of the Dispute Resolution for Butchertown caused the drafts of the HPPs for Phoenix Hill HD and the Country Estates of River Road/River Road Corridor to be reviewed for revision. The FHWA authorized their completion on May 18, 2009, which would be pursued for both in the next Reporting Period.

The FHWA in cooperation with the INDOT and the Indiana State Historic Preservation Officer (IN SHPO) are developing alternate mitigation for the removal of the house on the Swartz Farm property, which occurred in October 2007. An amendment to the MOA defining mitigation included the possible relocation of the Central Passage House (CPH) to the Swartz Farm property. An inspection of the house was undertaken by INDOT, IN SHPO and CTS-GEC on April 15, 2009 to determine the eligibility of the CPH for the NRHP. In a letter to FHWA dated May 29, 2009, the INDOT provided their opinion that the house was not eligible for inclusion on the NRHP. A similar response was received in a letter dated June 3, 2009 from the IN SHPO. FHWA is currently reviewing the MOA commitment and the two recommendations regarding the CPH for a determination of the future direction for this commitment.

The final draft of the HPP for Butchertown is pending completion of the Dispute Resolution.

Stipulation II.G. states that within five years of the ROD, the historic preservation documents for Clark County, Indiana and Jefferson County, Kentucky will be updated by a qualified historic preservation consultant with the information developed for the Project.

The INDOT and IN SHPO have initiated work to develop a plan for the Clark County Survey update. A coordination meeting, which was held on November 20, 2008 with representatives of the FHWA, INDOT, IN SHPO and CTS-GEC, centered on the final adoption of a scope of work and schedule for completion of this task. To date, continuing coordination with these agencies is finalizing the scope and schedule to begin the inventory update in the next Reporting Period. A schedule extension request was sent from the INDOT to the FHWA on June 23, 2009.

The KYTC coordinated with Kentucky State Historic Preservation Officer (KY SHPO) and Louisville Metro Government (Metro) to complete work on the development of the Jefferson County Survey and for inclusion in the Kentucky Historic Resources Inventory (KHSI). In November 2008, the field work, research and survey forms began. The survey of Butchertown was completed in November 2008; the survey of Phoenix Hill was completed in January 2009. Work continues on the survey portion of the Project in the Country Estates. Additionally, work is underway on the completion of the survey forms in Butchertown, Phoenix Hill and CE RR/RRC. Approximately 275 survey forms were completed in March and April 2009. Project staff is also working on survey techniques applicable to the large number of post-war developments in Louisville/Jefferson County. The draft of the summary report is near completion and the eligibility of resources is being evaluated along with recommendations for future research and/or preservation activities.

Stipulation II.H. mandates that preservation easements shall be established on (those specific) properties identified in Stipulation III in perpetuity by INDOT or KYTC, and held by a local government, local or state preservation organization or other entity as determined by INDOT or KYTC in consultation with the respective SHPO. The development of individual preservation easements (easements) has been initiated for the Wesley House, the Edison House, the property bounded by US 42 - KY 841 - Allison-Berrickman - Wolf Pen Branch Road and Drumanard.

For the Wesley House, the KY SHPO agreed in May 2009 that an inspection of the (private contractor) completed rehabilitation is required to determine if repairs are in conformance with the *Secretary of Interior Standards* for rehabilitation. The inspection is pending. The preservation easement is to be placed upon the existing condition(s) of the buildings. A general contractor (GC) with historic preservation experience is needed to determine the costs of the required repairs. The FHWA and the KYTC are working with the KY SHPO to define a scope of work for the repairs prior to the solicitation of a GC.

Funding for the rehabilitation of the exterior of the Edison House is to be provided if the property owners agree to place an easement to ensure the long-term preservation of the exterior. The KY SHPO conducted an inspection of the exterior on February 16, 2009 and documented their findings in a report entitled *Building Condition Assessment for the Edison House*.

The easement for the property bounded by US 42 - KY 841 - Allison-Berrickman - Wolf Pen Branch Road is not to be placed. Through coordination, the property owner has refused placement of the easement on this parcel. Additional coordination on June 1, 2009 sought final

disposition of this easement. However, the easement to be placed on the tract within the boundary of the NRHP boundary of the Allison – Barrickman house is pending.

Development of the easement on the Drumanard property is contingent upon negotiations with the property owners. The KYTC is currently in the appraisal process for this property. KYTC is presently reviewing both appraisals.

Stipulation II.I. mandates that for specific properties identified in Stipulation III, documentation required for a NRHP nomination shall be prepared by a qualified historic preservation consultant selected by INDOT or KYTC, upon receipt of written consent from the property owner(s) and within the first three years following the ROD. Six properties were identified in the MOA requiring the preparation of a nomination form, all located in Indiana.

The National Register of Historic Places (NRHP) nomination to place the Ohio Falls Car and Locomotive Company HD was reviewed at the April 22, 2009 meeting of the Indiana Historic Preservation Review Board (Board). After the hearing, two of the three property owners objected to the listing and the Board sent the nomination to the National Park Service (NPS) for a determination of eligibility. The Keeper of the NRHP advised in June 2009 that the objections of a majority of the owners of the HD effectively have blocked the *listing* of the HD on the NRHP. However, the owner objections do not preclude the Keeper from *determining eligibility/non-eligibility*. A formal determination to that effect has not yet been issued.

STIPULATION III: Site Specific Mitigation

Work continued on the implementation of mitigation measures identified in Stipulation III of the MOA during the Reporting Period.

Stipulation III.C.1 provides for the development of documentation to seek a NRHP nomination for the Ohio Falls Car and Locomotive Company HD. The preparation of the NRHP nomination form is being developed by CTS-GEC. The NRHP nomination to place the Ohio Falls Car and Locomotive Company HD was held at the April 22, 2009 meeting of the Board. After the hearing, two of the three property owners objected to the listing and the Board sent the nomination to the NPS for a determination of eligibility. The Keeper of the NRHP advised in June 2009 that the objections of a majority of the owners of the HD effectively have blocked the *listing* of the HD on the NRHP. However, the owner objections do not preclude the Keeper from *determining eligibility/non-eligibility*. A formal determination to that effect has not yet been issued.

Stipulation III.E.1 provides for the preparation of an HPP for the Old Jeffersonville HD. A revised final draft of the HPP was presented at the BSHCT meeting of March 17, 2009 and approved for distribution to the IHPAT. The final draft of the HPP was sent to IHPAT for review and discussion at the April 15, 2009 meeting. The City of Jeffersonville provided comments regarding recent developments in and adjacent to the HD. Relevant updates to the HPP are required; the HPP is to be returned to the IHPAT for final approval in the next Reporting Period.

Stipulation III.H.1 provides for the preparation of an HPP for the Utica Lime Industry Multiple Property Listing, including a Context Study focusing on the lime industry in the region. A pamphlet is to be produced, describing the results of such a study. During the Reporting Period, Draft B of the HPP for the Limekilns was developed and presented to the IHPAT in a meeting of June 17, 2009. Development of the HPP continues. Completion and approval is to be sought in the next Reporting Period.

As a part of the HPP, a context study was conducted along with archaeological investigations of the areas around the respective kilns during the Reporting Period. Further investigations would be concluded in the next Reporting Period, culminating in the preparation of the Context Study.

Stipulation III.H.8. requires the INDOT to develop and seek NRHP nomination for the Utica Lime Kiln Multiple Property Listing. Initiation of this nomination is expected in the next Reporting Period following the completion of the HPP. It is envisioned that the information developed in the Context Study would be utilized in the NRHP nomination.

Stipulation III.I. The FHWA in cooperation with the INDOT and the IN SHPO are developing alternate mitigation for the removal of the house on the Swartz Farm property, which occurred in October 2007. An amendment to the MOA defining mitigation included the possible relocation of the Central Passage House (CPH) to the Swartz Farm property. An inspection of the house was undertaken by INDOT, IN SHPO and CTS-GEC on April 15, 2009 to determine the eligibility of the CPH for the NRHP. In a letter to FHWA dated May 29, 2009, the INDOT provided their opinion that the house was not eligible for inclusion on the NRHP. A similar response was received in a letter dated June 3, 2009 from the IN SHPO. FHWA is currently reviewing the MOA commitment and the two recommendations regarding the CPH for a determination of the future direction for this commitment.

Stipulation III.I.1. requires the development of a thematic context study for agriculture in Clark and surrounding counties to assist in future nominations in the region. The report, entitled *Agricultural Development of Southeastern Indiana, 1810-1940*, was returned to the Co-chairs for final approval at the BSHCT meeting of January 13, 2009. The Kentucky Co-chairs deferred to the Indiana Co-chairs at the BSHCT meeting. Concurrence in the final edition of the *Report* was received from the Indiana Co-chairs on January 22, 2009 and the report was distributed to the IHPAT on February 18, 2009.

Subsequent to the meeting, Mr. Carl Kramer, IHPAT Alternate for the Clark County Commissioners, indicated that he intended to prepare an addendum to the *Report*. The Indiana Co-chairs stated on February 24, 2009 that they had no objection to its preparation. It was relayed to Mr. Kramer on March 12, 2009 that the work would be evaluated by CTS-GEC, the BSHCT, the IHPAT, and ultimately by the BSMT before it could be made an addendum to the *Report*. The addendum was received at the IHPAT meeting of April 15, 2009; it was distributed for review to the Indiana Co-chairs on April 21, 2009 and to the BSHCT on May 4, 2009. No objections were voiced at the BSHCT meeting of May 12, 2009. It was recommended at this meeting that the addendum be appended to the *Report* for distribution as one study. With the approval of the BSMT on June 15, 2009, the combined report was distributed to the IHPAT on June 17, 2009.

Stipulation III.I.4. requires the INDOT to develop and seek NRHP nomination for the portion of the Swartz Farm lying to the west of the Project, including the house, barn and associated outbuildings. The preparation of the NRHP nomination form is to be developed by CTS-GEC. In a letter to FHWA dated May 29, 2009, the INDOT provided their opinion that the house was not eligible for inclusion on the NRHP. A similar response was received in a letter dated June 3, 2009 from the IN SHPO. FHWA is currently reviewing the MOA commitment and the two recommendations regarding the CPH for a determination of the future direction for this commitment.

Stipulation III.K.1 provides for the preparation of an HPP for the Butchertown Historic District. The final draft HPP for Butchertown is pending completion of the dispute resolution for the location of the Witherspoon Extension, and is expected in the next Reporting Period.

Stipulation III.K.4 provides for the exterior rehabilitation of the Edison House if the owners agree to provide a preservation easement to ensure the long-term preservation of the exterior. Funding for the rehabilitation of the exterior of the Edison House is to be provided if the property owners agree to place an easement to ensure the long-term preservation of the exterior. The KY SHPO conducted an inspection of the exterior on February 16, 2009 and documented their findings in a report entitled *Building Condition Assessment for the Edison House*. A general contractor (GC) with historic preservation experience is needed to determine the costs of the required repairs. The FHWA and the KYTC are working with the KY SHPO to define a scope of work for the repairs prior to the solicitation of a GC.

Stipulation III.K.5 provides for the exterior rehabilitation of the Wesley House if the owners agree to provide a preservation easement to ensure the long-term preservation of the exterior. For the Wesley House, the KY SHPO agreed in May 2009 that an inspection of the (private contractor) completed rehabilitation is required to determine if repairs are in conformance with the *Secretary of Interior Standards* for rehabilitation. The inspection is pending. The preservation easement is to be placed upon the existing condition(s) of the buildings. A GC with historic preservation experience is needed to determine the costs of the required repairs. The FHWA and the KYTC are working with the KY SHPO to define a scope of work for the repairs prior to the solicitation of a GC.

Stipulation III.K.10 provides for the preparation of a plan that supports the adaptive reuse of the Grocers Ice and Cold Storage Company property. The TP was taken to the BSHCT meeting of March 17, 2009 with a recommendation to carry it back to the KHPAT for final review, which occurred on April 16, 2009. No written comments were received from the KHPAT following this presentation. The TP was returned to the Co-chairs for final approval at the BSHCT meeting of May 12, 2009. The Indiana Co-chairs deferred to the Kentucky Co-chairs. Concurrence in the final edition of the TP was received from the Kentucky Co-chairs at this meeting. With the approval of the BSMT on June 15, 2009, the combined report was distributed to the KHPAT on June 18, 2009.

Stipulation III.L.1 provides for the preparation of an HPP for the Phoenix Hill Historic District. The HPP was approved by the BSHCT and the BSMT during a prior Reporting Period. Invocation of the Dispute Resolution for Butchertown caused the draft of the HPP for Phoenix Hill HD to be reviewed for revision. The FHWA authorized their completion on May 18, 2009, which would be pursued for both in the next Reporting Period.

Stipulation III.L.3 provides that the Project make a reasonable effort to relocate Baer Fabrics to another historic property within the Phoenix Hill neighborhood. KYTC advised CTS-GEC to proceed with the acquisition. Subsequently, the right-of-way appraisals for the property were completed on March 11, 2009 with the review appraisals completed by April 1, 2009. An offer to purchase was accepted by the property owner on May 29, 2009. During the appraisal process, the property owner had indicated that he had no interest in reopening in another historic building in the Phoenix Hill HD (despite the ROD commitment to aid in relocation of the business) as there was not a business to relocate.

Stipulation III.L.4 provides for the preparation of a treatment plan/reuse options for rehabilitation of the Vermont American Buildings affected by the Project. The present owners of the building have denied access to it. Therefore, CTS-GEC has not been able to advance this TP. Opportunities for this access will be sought in the future during the right-of-way acquisition phase.

Stipulation III.M.1 provides for the preparation of an HPP for the CE RR/RRC. Invocation of the Dispute Resolution for Butchertown caused the draft of the HPP for the Country Estates of River Road/River Road Corridor to be reviewed for revision. The FHWA authorized the completion on May 18, 2009, which would be pursued for both in the next Reporting Period.

Stipulation III.N.1 provides that the Project across the Drumanard property be contained within a tunnel to minimize adverse effects. Bids received for construction of an exploratory tunnel were rejected in December 2007. KYTC has investigated alternative methods for the geotechnical exploration for the tunnel, but no further action has occurred. A decision on how to proceed is pending.

Stipulation III.N.2 provides that FHWA shall make every effort to acquire or otherwise establish an historic preservation easement for the entire Drumanard historic property. Development of the easement on the Drumanard property is contingent upon negotiations with the property owners. KYTC is currently considering how to proceed with this property.

Stipulation III.O.1 provides that KYTC shall make every effort to acquire a preservation easement for the tract of land within the NRHP boundary of the Allison-Berrickman house and on the property bounded by US 42 - KY 841 - Allison-Berrickman - Wolf Pen Branch Road. The easement for the property bounded by US 42 - KY 841 - Allison-Berrickman - Wolf Pen Branch Road is not to be placed. Through coordination, the property owner has refused placement of the easement on this parcel. Additional coordination on June 1, 2009 sought final disposition of this easement. However, the easement to be placed on the tract within the boundary of the NRHP boundary of the Allison – Barrickman house is pending.

Stipulation III.O.3 defines a “no-work zone” within the NRHP boundary of the property. A “no-work zone” was a special note in the plans for the US 42 ramp relocation and would be incorporated into the final plans for SDC 4.

Stipulation III.O.4 ensures that a blasting/vibration plan shall be developed to avoid damage to the Allison-Berrickman house. A special note was placed in the plans for the US 42 ramp relocation and would be incorporated into the final plans for SDC 4.

Stipulation III.P.1 provides for the preparation of a TP for Rosewell to minimize damage to the historic property. The development of the TP for Rosewell continued. The TP was advanced to the development of 30% plans and specifications, which were reviewed in a coordination meeting of May 15, 2009 and forwarded to the KY SHPO for a 30-day review in a letter dated June 3, 2009. Development of the plans and specifications will continue in the next Reporting Period.

Stipulation III.P.3 provides that KYTC shall place a preservation easement on the property and sell the property to a local preservation organization or other party acceptable to the BSHCT or donate the property to a local government. SDC 4 is working to prepare Rosewell for re-sale or public use.

STIPULATION IV: Archaeological Resources

The final identification, evaluation and determination of Project effects for archaeological resources were phased because alternatives consisted of large corridors where access was restricted during the FEIS phase.

Stipulation IV.A. 1. states that FHWA may withhold or limit public disclosure of information about historic properties.

Stipulation IV.A.2. FHWA shall ensure that consultation with Indian Tribes is conducted in a manner consistent with 36 CFR 800.2. **Bridges Native American Consultation:** There has been no NAC consultation during the current Reporting Period.

Stipulation IV.A.3. In order to maximize the opportunity to avoid adverse effects, FHWA will make every effort to complete identification and evaluation of archaeological resources at the earliest possible time in Project Design. **Archaeological GIS:** The GIS is being developed to bring together the wealth of historical information available for downtown Louisville only, which will guide the archaeology of the Downtown section. The final report is pending. **Geotechnical Monitoring for Archaeological Deposits (KY):** The information gleaned from any monitoring will be incorporated into the Archaeological GIS to inform both historic and prehistoric probability models. **Hazmat Area Archaeology (KY):** Additional information from geotechnical borings in areas with potential hazardous materials would be available following Phase II testing that will inform potential archaeological investigations in those areas. In some cases, it is likely that hazardous materials will prohibit archaeological testing or testing may need to wait until cleanup has been completed.

Stipulation IV.A.4. In implementing Stipulation IV, FHWA may consult with the parties listed in Attachment F [consulting parties list] and others identified in accordance with 36 CFR 800.2.

Stipulation IV.A.5. FHWA, in consultation with the SHPOs, Indian Tribes when appropriate and other parties deemed appropriate by FHWA, will take reasonable measures to avoid disinterment and disturbance to human remains and grave goods of religious and cultural significance to Indian Tribes, including modification of the Project. **Human Remains Protocol:** A step-by-step protocol for human remains encountered during archaeological testing was deemed prudent given the potential for human remains in the project setting.

Stipulation IV.B.1-2. States that before letting any type of Project construction in the APE or selecting sites for ancillary activities associated with the Project, FHWA shall complete the identification and evaluation of archaeological resources for inclusion in the NRHP in accordance with applicable Federal and state standards and guidelines listed in Stipulation VIII.B. and lists examples of ancillary areas. **Section 1A Archaeological Exploration:** Phase I archaeological survey of Section 1A was conducted in 2006. Because of this survey, three previously unrecorded sites were found: 15JF716, 15JF717 and 15JF718. All three are comprised of the remains of historic occupations of the area from the mid-1800s to the present. The KY SHPO issued a conditional clearance letter in March 2007 pending submittal of the final report. Following review with KY SHPO, additional revisions to this report have been requested of the consultant by January 2009. Copies will be distributed to all appropriate parties once the report has been accepted on receipt. **Section 4 Archaeological Exploration:** Due to lack of landowner permission, Phase II work at 15JF678, 15JF679 and 15JF719 has been postponed until after property has been purchased. Phase II work at the only site for which the project has permission to work, 15JF720, has been completed. The report recommended site 15JF720 as eligible for the NRHP. SDC 4 was tasked with trying to redesign the section in order to avoid impacting this site. It is anticipated that a preliminary design would be available for review in the next Reporting Period. If that is not feasible, additional consultation will be required. **Rosewell Treatment Plan Archaeology:** As a by-product of the structural assessment of the house, the entire basement of the house has been identified as a sensitive resource and no work can occur in the basement (not even concrete removal or repair) without prior archaeological. The entire property is a NRHP listed resource and no work can occur without consulting KYTC and SHPO. **Section 1 Archaeological Database and Document:** A GIS database and accompanying document have been provided to KYTC and distributed to FHWA, SHPO, and CTS-GEC for review and comment in a prior Reporting Period. The database and document await final concurrence from FHWA and the SHPO. The database and document provide an assessment of archaeological potential by parcel and provide a base for decisions regarding archaeological investigations for the Section 1 portion of the project.

Stipulation IV.B.3. States that any human remains and grave good encountered should be treated in a sensitive, respectful and careful manner, avoiding disinterment and photography, if at all possible. In addition, it states that the SHPOs, Indian Tribes, and any other party deemed appropriate by FHWA will be notified within 48 hours if remains that may be significant to Indian Tribes are identified. No human remains were identified during this period.

Stipulation IV.B.4. A Plan(s) for the identification and evaluation of archaeological resources will be developed by FHWA in consultation with the SHPOs, Indian Tribes and other parties deemed appropriate by FHWA. **Archaeological Plan:** After consultation, the Project team agreed that the plan should address auxiliary areas (waste, borrow, staging, and the like), the Archaeological GIS, SDC 2 and 5 underwater surveys and SDC 4 Phase II activities. The plan shall also include or make reference to the Human Remains Protocol developed for this Project and may address artifact conservation and final curation. **Artifact Curation Policy:** A final approved policy from the KY SHPO is pending. **Artifact Conservation:** Further information concerning potential conservation facilities and associated charges is pending.

Stipulation IV.B.5. FHWA shall prepare and distribute final Identification and Evaluation reports in accordance with Stipulation IV.F As stated, a final Sonar Report detailing the results of the underwater archaeology has been accepted and distributed.

Stipulation IV.C.1-6. States that studies shall be completed with a level of effort consistent with 36 CFR 800.4 and provide enough information to determine which archaeological resources are eligible for the NRHP. Indian Tribes will be consulted for their special expertise and FHWA shall notify Indian Tribes and other parties, whom so request, of eligibility determinations. Provides mechanisms for dispute resolution regarding eligibility and states that any party notified of determinations have 15 days to object in writing. All studies conducted during this Reporting Period have been completed in compliance with 36 CFR 800.4 and have provided sufficient information to make decisions. No eligibility determination disputes have occurred during this period. **Section 4 Archaeological Exploration:** Due to lack of landowner permission, Phase II work at 15JF678, 15JF679 and 15JF719 has been postponed until after property has been purchased. Phase II work at the only site for which the project has permission to work, 15JF720, has been completed. The report recommended site 15JF720 as eligible for the NRHP. SDC 4 was tasked with trying to redesign the section in order to avoid impacting this site. It is anticipated that a preliminary design would be available for review in the next Reporting Period. If that is not feasible, additional consultation will be required.

Stipulation IV.D.1-3. FHWA shall, in consultation with SHPOs, Indian Tribes, and other parties deemed appropriate by FHWA, determine if the Project will adversely affect archaeological resources determined eligible for inclusion in the NRHP and, if adverse impacts cannot be avoided, shall develop a treatment plan in accordance with Stipulation IV.E. Any dispute regarding the determination of effects on eligible archaeological resources shall be resolved in accordance with Stipulation XIII Dispute Resolution. KYTC received an archaeological report detailing the data recovery efforts for sites determined to be eligible for the NRHP in Section 1A. Following review with KY SHPO, additional revisions to this report have been requested of the consultant by January 2009. Copies will be distributed to all appropriate parties once the report has been accepted on receipt.

Stipulation IV.E. 1-6. FHWA shall, in consultation with SHPOs, Indian Tribes and other parties deemed appropriate by FHWA, develop a treatment plan for NRHP eligible sites that cannot be avoided. Implementation of the treatment plan must be completed for each site prior to the initiation of any Project construction activities that could affect the site. Treatment of human remains will be determined by FHWA on a site-by-site basis through consultation with SHPOs, Indian Tribes and other parties deemed appropriate by FHWA. FHWA shall provide ACHP, SHPOs, Indian Tribes who have expressed interest in the site, and other parties deemed appropriate by FHWA 30 calendar days to review and provide comment on final Treatment Plans(s). Following the implementation of a treatment plan, FHWA may elect to monitor construction activities in selected portions of the right of way. No treatment plans were developed during this Reporting Period. In addition, no locations where treatment plans were implemented have gone to construction or been subjected to monitoring.

Stipulation IV.F.1-5. FHWA shall ensure that all archaeological work is performed or supervised by person(s) meeting the *Secretary of the Interior's Professional Qualification Standards* in archaeology and that the results of all work are reported in a professional manner

consistent with SHPO standards for each state. Sensitive information regarding archaeological sites, human remains and grave goods shall be kept confidential from the public; the ACHP, SHPOs, Indian Tribes, and other parties deemed appropriate by FHWA shall have 30 days to comment on any such reports that are developed.

Stipulation IV.G. 1-3. Upon completion of work, FHWA shall provide copies of final reports to SHPOs, STAs, and Indian Tribes when appropriate. In consultation with SHPO, FHWA shall prepare final reports for dissemination to the public libraries, educational institutions, and other repositories in Jefferson and Clark Counties and Indian Tribes as appropriate; however, FHWA will ensure disseminated reports do not contain sensitive information regarding human remains and grave goods, or the location, character and ownership of archaeological sites. In order to adhere to measures outlined in the MOA concerning the protection of detailed information about archaeological sites, only those reports detailing the results of treatment plans will be disseminated in accordance with this stipulation. The final report concerning the treatment of (Kentucky) Sites 15Jf716, 15Jf717 and 15Jf718 will be treated in accordance with this stipulation when ready. Sites 15Jf716, 15Jf717 and 15Jf718 have been excavated. Following review, additional revisions to this report have been requested of the consultant by January 2009. Copies will be distributed to all appropriate parties once the report has been accepted on receipt.

STIPULATION V: Unanticipated Discoveries

No previously unidentified property was discovered during the Reporting Period nor was a previously identified historic property affected in an unanticipated manner.

STIPULATION VI: Additional Historic Properties and Effects

No sites for staging, wetland mitigation, borrow or waste, dredge disposal or other construction activities associated with the Project were identified during the Reporting Period.

STIPULATION VII: Excess Right of Way

The acquisition of Baer Fabrics resulted in the purchase of 0.537 acre of excess right of way during the Reporting Period.

STIPULATION VIII: Performance Standards

The FHWA shall ensure that the performance of all cultural resources work required in implementing this MOA shall be performed by or under the supervision of individuals that meet the *Secretary of the Interior's Professional Qualification Standards*. All work performed during this Reporting Period was performed or directly supervised by individuals who meet or exceed the *Secretary of the Interior's Professional Qualification Standards*.

STIPULATION IX: Progress Reports

Progress Report Number 12 for the Reporting Period of January 1, 2009 – June 30, 2009 was developed in accordance with Stipulation IX and will be sent to the signatories, concurring parties and HPAT members (identified in Attachment A). Prior to this Progress Report, the following Progress Reports have been provided:

Report No. 1 for April 1, 2003 – December 31, 2003 was sent on July 21, 2004
Report No. 2 for January 1, 2004 – June 30, 2004 was sent on September 20, 2004
Report No. 3 for July 1, 2004 – December 31, 2004 was sent on April 22, 2005
Report No. 4 for January 1, 2005 – June 30, 2005 was sent on October 10, 2005
Report No. 5 for July 1, 2005 – December 31, 2005 was sent on February 20, 2006
Report No. 6 for January 1, 2006 – June 30, 2006 was sent on November 28, 2006
Report No. 7 for July 1, 2006 – December 31, 2006 was sent on May 9, 2007
Report No. 8 for January 1, 2007 – June 30, 2007 was sent on December 17, 2007
Report No. 9 for July 1, 2007 – December 31, 2007 was sent on March 3, 2008.
Report No. 10 for January 1, 2008 – June 30, 2008 was sent on September 9, 2008
Report No. 11 for July 1, 2008 – December 31, 2008 was sent on March 2, 2008

STIPULATION X: Project Modification

The FHWA in cooperation with the INDOT and the IN SHPO are developing alternate mitigation for the removal of the house on the Swartz Farm property, which occurred in October 2007. An amendment to the MOA defining mitigation included the possible relocation of the Central Passage House (CPH) to the Swartz Farm property. An inspection of the house was undertaken by INDOT, IN SHPO and CTS-GEC on April 15, 2009 to determine the eligibility of the CPH for the NRHP. In a letter to FHWA dated May 29, 2009, the INDOT provided their opinion that the house was not eligible for inclusion on the NRHP. A similar response was received in a letter dated June 3, 2009 from the IN SHPO. FHWA is currently reviewing the MOA commitment and the two recommendations regarding the CPH for a determination of the future direction for this commitment.

STIPULATION XI: Amendment

The FHWA in cooperation with the INDOT and the IN SHPO are developing alternate mitigation for the removal of the house on the Swartz Farm property, which occurred in October 2007. An amendment to the MOA defining mitigation included the possible relocation of the Central Passage House (CPH) to the Swartz Farm property. An inspection of the house was undertaken by INDOT, IN SHPO and CTS-GEC on April 15, 2009 to determine the eligibility of the CPH for the NRHP. In a letter to FHWA dated May 29, 2009, the INDOT provided their opinion that the house was not eligible for inclusion on the NRHP. A similar response was received in a letter dated June 3, 2009 from the IN SHPO. FHWA is currently reviewing the MOA commitment and the two recommendations regarding the CPH for a determination of the future direction for this commitment.

STIPULATION XII: Failure to Comply/Termination

No signatories to the MOA identified any concerns during the Reporting Period that the terms of the MOA cannot be or are not being carried out.

STIPULATION XIII: Dispute Resolution

No written objections were filed during the previous Reporting Period. The Dispute Resolution for Butchertown is pending final resolution by the FHWA.

STIPULATION XIV: Duration

The MOA is in effect through April 1, 2023.

PART III – PROJECT MILESTONES

Coordination with the HPATs in the development of plan details to implement mitigation measures is identified in the MOA at a number of project milestones, including:

- Preliminary Plans (about 30%),
- Right of Way Plans (about 60%)
- Final Plans (about 90%)

Attachment D (following) provides a schedule with milestones anticipated for the Project in the next Reporting Period. It has been developed in more detail and will continue to be revised as a part of the future preparation of this Progress Report.

ATTACHMENT A

SIGNATORIES:

Federal Highway Administration
Advisory Council on Historic Preservation
Indiana State Historic Preservation Officer
Kentucky State Historic Preservation Officer

INVITED SIGNATORIES:

Indiana Department of Transportation
Kentucky Transportation Cabinet

CONCURRING PARTIES:

American Indian Movement – Mobile Chapter (MO-AIM)
Butchertown Neighborhood Association
City of Prospect
The Eastern Band of Cherokee Indians
The Shawnee Tribe
The Delaware Nation

ATTACHMENT B

SECTION 106 MEMORANDUM OF AGREEMENT OUTLINE OF DOCUMENT CONTENT

- I. Project Coordination
 - A. Advisory Teams
 - B. Bi-State Historic Consultation Team
 - C. Bi-State Management Team
 - D. Ombudsmen
- II. Project Development
 - A. Project Goals
 - B. Public Involvement
 - C. Context Sensitive Solutions
 - D. Roadway Lighting
 - E. Noise Abatement
 - F. Historic Preservation Plans
 - G. Survey Updates
 - H. Historic Preservation Easements
 - I. National Register Documentation and Nomination
 - J. Streetscape Improvements
 - K. Interpretative Signage
 - L. Blasting and Vibration
 - M. Timing of Construction Activities
 - N. No-Work Zones
 - O. Smart Growth Conference
 - P. Education and Interpretation
- III. Site Specific Mitigation
 - A. Train Depot – Indiana
 - B. Colgate-Palmolive Historic District
 - C. Ohio Falls and Locomotive Historic District
 - D. George Rogers Clark Memorial Bridge
 - E. Old Jeffersonville Historic District
 - F. INAAP Igloo Storage Historic District
 - G. Lentz Cemetery
 - H. Lime Kilns within the Utica Lime Industry Multiple Property Listing
 - I. Swartz Farm Rural Historic District
 - J. Trolley Barn
 - K. Butchertown Historic District
 - L. Phoenix Hill Historic District
 - M. Country Estates Historic District/River Road Corridor
 - N. Drumanard
 - O. Allison-Berrickman House
 - P. Rosewell
 - Q. Bellevue
- IV. Archaeological Resources
 - A. Implementation Standards

- B. Identification
 - C. Evaluation
 - D. Assessment of Effects
 - E. Treatment
 - F. Qualifications and Reporting
 - G. Distribution of Final Reports
- V. Unanticipated Discoveries
 - VI. Additional Historic Properties and Effects
 - VII. Excess Right of Way
 - VIII. Performance Standards
 - IX. Progress Reports
 - X. Project Modification
 - XI. Amendment
 - XII. Failure to Comply/Termination
 - XIII. Dispute Resolution
 - XIV. Duration

ATTACHMENT C

MOA COMMITMENT TRACKING TABLE

(Note - the intent of Attachment C is to provide an summary of commitments made in the Project MOA and provide a status of each. For the complete description of each commitment, please refer to the Project MOA)

Strategic Project Coordination										Project & Implementation							
Taskmaster(s) & Lead					Stakeholders & Commitment Description					Duration & Deadline							
FW/HW/ STA/ SHPO	FW/HW/ STA/ SHPO	GEC	Sub-consultant	SDC	Current Lead	Item	Sub Items	Fg. No.	Description	Identified Stakeholders	Anticipated Start Date	Anticipated Completion Date	MOA Deadline	Actual Completion Date	Product	Implementation Plan	Remarks & Comments
U	U	C/S	NR	INDO/KY/C INSHPO/KHC	NR	INDO/KY/C INSHPO/KHC	NR	1	Advisory Team Committee HPA's and KHPAT	KHPAT	December 2003	December 2003	December 31, 2003 (10 convene initial HPA's)	HPAT 15-2003 (KHPAT - December 17, 2003)	None	BSHIC1 to engage KHPAT in addition to special sessions, which are scheduled at the discretion of the SSHC1. Bi-monthly HPA1 meetings to be held in addition to special sessions, which are scheduled at the discretion of the SSHC1.	During the Reporting Period, meetings of the KHPAT were convened on 2/18/08, 4/17/08 and 4/17/09. The KHPAT was convened on 4/16/09 (as scheduled for 2/20/09) with cancellation due to lack of agenda items.
O	O	C/S	NR	INDO/KY/C INSHPO/KHC	NR	INDO/KY/C INSHPO/KHC	NR	2	Advisory Team will assist the Sustainable Energy and Social Innovation Project - Sepon Detail to implement modalities stipulated in the MoA	KHPAT	December 2003	December 2003	Duration	Ongoing	None	BSHIC1 to engage KHPAT's for recommendations consideration by BSHIC1 at monthly meetings and relayed to SSM1 for final decision	None
O	O	C/S	NR	INDO/KY/C INSHPO/KHC	NR	INDO/KY/C INSHPO/KHC	NR	4	Advisory participants may be invited to participate on the Advisory Team or the selection of the Advisory Team Co-chairs	KHPAT	December 2003	December 2003	Duration	Ongoing	None	Final review of recommendations considered by BSHIC1 with final decision made by the SSM1	Final review of recommendations considered by BSHIC1 with final decision made by the SSM1
O	O	N/A	NR	INDO/KY/C INSHPO/KHC	NR	INDO/KY/C INSHPO/KHC	NR	7	ACHP may participate as if seated in an Arctic basis	KHPAT	December 2003	December 2003	Duration	Ongoing	None	FW/HW to engage as appropriate by the BSHIC1 and SSM1	No activity in this Reporting Period
O	O	C/S	NR	INDO/KY/C INSHPO/KYC KHC	NR	INDO/KY/C INSHPO/KYC KHC	NR	9	Co-chairs will convene ad hoc committee to review terms of reference and, if required, A make recommendations	KHPAT	December 2003	December 2003	Duration	Ongoing	None	Bi-monthly HPA1 meetings to be held in addition to special sessions, which are scheduled at the discretion of the SSHC1	No activity in this Reporting Period

STIPULATION 1 - PROJECT COORDINATION (Cont.)											
Participants & Lead				Stakeholders & Commitment Description				Product & Implementation			
MOA Reference	MOA, Reference	Stakeholders	Description	Anticipated Start Date	Anticipated Completion Date	MOA Deadline	Actual Completion Date	Product	Implementation Plan	Remarks & Comments	
U	FHWA / SHPO	STN / GEC	Sub-consultant	SDC NR	Current Lead INDU / KYTC INSHPO / KHC	Item b	Sub Item b	MOA Established December 2003	HPAT - July 1-15/2004 Procedure Treatment Plan - December 8, 2005	HPAT recommendation to be considered by BSCT and submitted to ESMT for final decision.	No activity in this Reporting Period
U	CTS	R, GP	All	INDU / KYTC INSHPO / KHC	d	HPAT's	Values according to Section 1 - 9/22/2005 Section 4 - 10/19/06 Section 4 US 42 Ramp Relocation & Exploratory Tunnel - 9/22/05	None Established	1) Section 1 - 9/22/2005 2) Section 4 - 10/19/06 3) Section 4 US 42 Ramp Relocation & Exploratory Tunnel - 9/22/05	Plans to be presented to HPAT as per SDG's HPAT recommendation to be considered by BSCT and submitted to ESMT for final decision.	No activity in this Reporting Period
U	CTS	R, GP	All	INDU / KYTC INSHPO / KHC	e	HPAT's	Values according to Section 1 - 10/25/2005 Section 4 - 12/14/06	None Established	1) Section 1 - 10/25/2005 2) Section 4 - 12/14/06	Plans to be presented to HPAT as per SDG's HPAT recommendation to be considered by BSCT and submitted to ESMT for final decision.	No activity in this Reporting Period
U	CTS	R, GP	All	INDU / KYTC INSHPO / KHC	f	HPAT's	Values according to Section 1 - 3/25/07 Section 4 US 42 Ramp Relocation & Exploratory Tunnel - 2/16/08	None Established	1) Section 1 - 3/25/07 2) Section 4 (US 42 Ramp Relocation & Exploratory Tunnel) - 2/16/08	Plans to be presented to HPAT as per SDG's HPAT recommendation to be considered by BSCT and submitted to ESMT for final decision.	No activity in this Reporting Period

4	C/S	R, GP	All	INDOT/KYTC INSHPO-KHC	9	4	Prior to the final 20% inspection (about 20%)	HPC-2A	User's according to section	1) Section 4 (U.S. 48 Statute Revisions & Exemptions Revised: 1990) - 42705	Note
NF	C/S	R, GP	All	INDOT/KYTC INSHPO-KHC	h	4	All the State plans are completed. HPC-2A is user report on how comments were addressed.		Values according to section	HPA's recommendation to the BSHC-T	No activity in this Reporting Period
D	INDOT/ INSHPO/ KYTC/ KHC	NR	NR	INDOT/KYTC/ INSHPO-KHC	b	4	BS-State Historic Consultation Team		December 2023	None Established	HSAT will be implemented by the BSHC-T and forwarded to the BSHC-T and considered by the BSHC-T for final decision.
O	INDOT/KYTC	NR	NR	INDOT/KYTC/ INSHPO-KHC	3	5	BSHCT may make final decisions as developed by the Bi-State Management Team	None Identified	December 2023	Duration	Summarily BSHC-T meetings held to ensure proper implementation of process

STIPULATION I - PROJECT COORDINATION (Cont.)

Stakeholder(s) & Lead			MOA Reference			Stakeholders & Commitment Description			Duration & Timeline			Product & Implementation						
Status	Stakeholder	Lead	Current Lead	SDC	Sub-consultant	Item	Sub Items	PG No.	Description	Identified Stakeholder	Anticipated Start Date	Anticipated Completion Date	MOA Duration	Actual Completion Date	MOA	Product	Implementation Plan	Remarks & Comments
D	INDOT/ INSHPO/ KYTC/ KHC	C/S	NR	INDOT/KYTC/ INSHPO-KHC					BSHCT will be implemented by the BSHC-T and forwarded to the BSHC-T and considered by the BSHC-T for final decision.	None Identified	December 2023	December 2023	Duration	Ongoing	None	The BSHC-T meets three times during the Reporting Period (11/06, 3/17/08 and 5/12/09). Recommendations were carried forward to the BSHC-T as copy/paste.		
D	INDOT/ INSHPO/ KYTC/ KHC	C/S	NR	INDOT/KYTC/ INSHPO-KHC					BSHCT to ensure compliance with all recommendations given full consideration in preparing its recommendations to the Bi-State Management Team	None Identified	December 2023	December 2023	Duration	Ongoing	None	BSHCT will be implemented by the BSHC-T and considered by the BSHC-T for final decision.	BSHCT meetings held to ensure proper implementation of process	
B	INDOT/KYTC/ FHWA	NR	NR	INDOT/KYTC/ FHWA	C				BS-State Management Team to None identified	None Identified	December 2023	December 2023	Duration	Ongoing	None	Weekly meetings of the BSHC-T to be held and will continue to be held the duration of the Project.	Condition has been met and will continue to be held the duration of the Project.	
O	INDOT/KYTC/ FHWA	C/S	NR	NR	C/S				BS-State Management Team to None identified	None Identified	December 2023	December 2023	Duration	Ongoing	None	BSHCT will be implemented by the BSHC-T and forwarded to the BSHC-T for final decision.	Progress reports every six months. Reports to be reviewed by BSHC-T and forwarded to BSHC-T for approval.	
O	INDOT/KYTC/ FHWA	C/S	NR	INDOT/KYTC/ FHWA					BS-State Management Team to None identified	None Identified	December 2023	December 2023	Duration	Ongoing	None	Weekly meetings of the BSHC-T to be held and will continue to be held the duration of the Project.	Condition has been met and will continue to be held the duration of the Project.	
B	INDOT/KYTC	C/S	NR	INDOT/KYTC					BSHCT will be communicating with the public and members of all aspects of the Project. Will report to the Bi-State Management Team	None Identified	December 2023	December 2023	Duration	Ongoing	None	Combination will be involved with meetings of two HPA's and BSHC to stay current with historic aspects of the Project. Combination will have regular office hours to facilitate public comment.	Two HPA's will communicate with meetings of the public and investigate potential problems.	

KEY:

I = Status

C = Completed

U = Underway

O = Ongoing

NR = Not Required

NR = Not Yet Initiated

1. Stakeholders	BSHCT	Indicates Engagement of Transportation	KYTC	Kentucky Transportation Cabinet
2. Lead Agency	FHWA	Indicates Lead Agency/ Administration	KYTC	Kentucky Transportation Cabinet
3. SDC	INDOT	Indicates Sub-Consultant/Lead of Transition Office	KYTC	Kentucky Transportation Cabinet
4. HPA	INDOT	Indicates HPA	KIA	Kentucky Interagency Association
5. KYTC	KYTC	Indicates KYTC	KYTC	Kentucky Transportation Cabinet
6. INDOT	INDOT	Indicates INDOT	INDOT	Indiana Department of Transportation
7. INSHPO	INSHPO	Indicates INSHPO	INDOT	Indiana Department of Transportation
8. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
9. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
10. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
11. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
12. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
13. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
14. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
15. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
16. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
17. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
18. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
19. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
20. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
21. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
22. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
23. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
24. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
25. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
26. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
27. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
28. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
29. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
30. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
31. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
32. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
33. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
34. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
35. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
36. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
37. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
38. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
39. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
40. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
41. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
42. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
43. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
44. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
45. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
46. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
47. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
48. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
49. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
50. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
51. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
52. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
53. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
54. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
55. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
56. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
57. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
58. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
59. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
60. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
61. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
62. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
63. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
64. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
65. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
66. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
67. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
68. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
69. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
70. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
71. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
72. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
73. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
74. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
75. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
76. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
77. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
78. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
79. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
80. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
81. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
82. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
83. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
84. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
85. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
86. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
87. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
88. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
89. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
90. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
91. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
92. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
93. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
94. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
95. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
96. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
97. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
98. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
99. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
100. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
101. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
102. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
103. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
104. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
105. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
106. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
107. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
108. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
109. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
110. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
111. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
112. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
113. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
114. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
115. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
116. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
117. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
118. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
119. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
120. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
121. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
122. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
123. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
124. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
125. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
126. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
127. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
128. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
129. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
130. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
131. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
132. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
133. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
134. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
135. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
136. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
137. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
138. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
139. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
140. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
141. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
142. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
143. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
144. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
145. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
146. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
147. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
148. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
149. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
150. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
151. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
152. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
153. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
154. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
155. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
156. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
157. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
158. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
159. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
160. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
161. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
162. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
163. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
164. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
165. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
166. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
167. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
168. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
169. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
170. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
171. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
172. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
173. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
174. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
175. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
176. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
177. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
178. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
179. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
180. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
181. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
182. KY	KY	Indicates KY	INDOT	Indiana Department of Transportation
183. KY	KY			

STIPULATION II - PROJECT DEVELOPMENT										Product & Implementation					
Taskmaster(s) & Lead					MOA Reference		Stakeholders & Commitment Description			Duration & Deadline					
Status	FHW/A STA/ SHPO	GEC	Sub-consultant	SDC	Current Landed	Item No.	Sub Item No.	Pg. No.	Description	Identified Stakeholders	Anticipated Start Date	Anticipated Completion Date	Actual Completion Date	Product	Implementation Plan: Comments
D	CTS	R, GP	All	CTS/ KYTC	CIS	A		6	Project goal is to avoid adverse effects to the environment and historic properties to the maximum extent possible.	HPATs, AAS, RAC, General Public	December 2003	December 2003	Ongoing	Coordinate and coordinate with HPATs, AAS, RAC and SDGs	Ongoing
D	CTS	R, GP	All	INDOT/ KYTC	CIS	B		6	Informational meetings conducted by respective STAs for public review.	City of Jeffersonville, Clark County Commissioners, Metro Government and General Public	December 2003	December 2003	None established	Public to be engaged at the discretion of the BSMT	No activity in this Reporting Period
D	CTS	R, GP	All	CTS/ SDCs	CIS	C	7	7	The roadway, bridges, and other Project elements shall be designed and constructed with sensitivity to aesthetic values, historic cultural landscapes, and the historic context.	HPATs	September 2004	December 2012	None established	HPAT recommendations to be considered by BSMC and elevated to BSMT for final decision	HPATs produced recommendations on design elements of Section 2 (Downtown Bridge) and Section 5 (East End Bridge). At the 06/19/04 HPAT meeting, input on design elements for the Downtown Bridge
D	CTS	R, GP	All	CTS/ SDCs	CIS	D	7	7	Roadway lighting within the viewshed of historic properties & nautical lighting designed and constructed to minimize dispersion of light beyond highway right-of-way and include state-of-the-art techniques and systems.	HPATs	September 2004	December 2012	None established	HPAT recommendations to be considered by BSMC and elevated to BSMT for final decision	Lighting proposals in Sections 1 and 5 were presented to the HPATs on 04/14/08
D	CTS	R, GP	All	CTS/ SDCs	CIS	E	7	7	Design Project 50 in to minimize adverse noise effects on historic properties in accordance with state and federal noise regulations, policies, and guidance, including special consideration of enhanced noise abatement measures for historic properties.	HPATs	September 2004	December 2012	None established	HPAT recommendations to be considered by BSMC and elevated to BSMT for final decision	1) In Section 1, barriers still being considered adjacent to the Clifton Neighborhood. 2) Noise Barrie Analysis presented for Section 5 approved by BSMT on 12/6/06. Community meetings to be held in the near future
						F		7	HPATs prepared for historic properties and districts	HPATs	July 2004	May 2009	Prior to Preliminary Field Check Plans	HPP	To be established for specific properties indicated in Stipulation III.
U	CTS	R, GP	NH	CTS	CIS	1	8	8	HPATs to meet the following provisions:	HPATs	July 2004	May 2009	None established	HPAT recommendations to be considered by BSMC and elevated to BSMT for final decision	HPAT recommendations to be considered by BSMC and elevated to BSMT for final decision
C	CTS	R, GP	NH	CTS	INDOT/ KYTC/KHIC/ INSHPO	CIS	8	8	Stages of Work to be developed in consultation with the respective HPATs.	HPATs	March 2004	July 2004	None established	HPAT recommendations to be considered by BSMC and elevated to BSMT for final decision	HPAT recommendations to be considered by BSMC and elevated to BSMT for final decision
U	CTS	R, GP	NH	CTS	CIS	D	8	8	To be developed in consultation with owners of historic properties and/or related neighborhoods.	HPATs	July 2004	May 2009		Condition considered throughout development of the HPP. Several meetings have occurred with local stakeholders of historic properties where HPPs are being developed.	Condition considered throughout development of the HPP. Several meetings have occurred with local stakeholders of historic properties where HPPs are being developed.
U	CTS	R, GP	NH	CTS	CIS	F	8	8	Consent to be obtained prior to HPATs entity on privately owned property.	HPATs	July 2004	May 2009		Obtained as needed	HPAT recommendations to be considered by BSMC and elevated to BSMT for final decision
STIPULATION II - PROJECT DEVELOPMENT (Cont.)										Product & Implementation					
FHW/A STA/ SHPO	GEC	Sub-consultant	SDC	Current Landed	Item No.	Sub Item No.	Pg. No.	Description	Identified Stakeholders	Anticipated Start Date	Anticipated Completion Date	Actual Completion Date	Product	Implementation Plan: Comments	
U	CTS	R, GP	NH	CTS	CIS		9	To consider and build upon existing studies and plans.	HPATs, City of Jeffersonville, Clark County Commissioners and Metro Government	July 2004	Continuous		HPAT recommendations to be considered by BSMC and elevated to BSMT for final decision	Condition considered throughout development of the HPP	
U	CTS	R, GP	NH	CTS	CIS		8	8	Be developed in cooperation with the appropriate local government and approved by the respective SHPO.	HPATs, City of Jeffersonville, Clark County Commissioners and Metro Government	July 2004	Continuous		HPAT recommendations to be considered by BSMC and elevated to BSMT for final decision	Condition considered throughout development of the HPP. Jeffersonville have been involved in the development of the respective HPs.
U	CTS	R, GP	NH	CTS	CIS	I	8	8	To recognize the unique characteristics, history and historical significance of each resource and historic area. Identify ways to protect and enhance the historic qualities.	HPATs	July 2004	Continuous		HPAT recommendations to be considered by BSMC and elevated to BSMT for final decision	Condition considered throughout development of the HPP.

U	CTS	R, GP	NR	CTS	9	8	To consider land use, transportation patterns & other urban/suburban planning issues	HPA's, City of Jeffersonville, Clark County Commissioners and Metro Government	July 2004	Continuous					HPAT recommendations to be considered by BSIC and elevated to BSMT for final decision throughout development of the HPP
NI	CTS	R, GP	NR	CTS	h	8	Present to relevant city/county governments & KPIDP for incorporation into local land use planning processes	HPAT, City of Jeffersonville, Clark County Commissioners and Metro Government	July 2004	Continuous					HPAT's have not yet been presented to the identified agencies.
U	CTS	R, GP	NR	CTS	2	8	HPAT to be prepared for the following properties:								HPAT recommendations to be considered by BSIC and elevated to BSMT for final decision.
U	CTS	R, GP	NR	CTS	a	8	Old Jeffersonville Historic District	HPAT	March 2006	October 2009	Prior to Preliminary Field Check Plans			HPAT recommendations to be considered by BSIC and elevated to BSMT for final decision.	
NI	CTS	R, GP	NR	CTS	b	8	Township of Ulca Historic Lime Industry	HPAT, Lime Kiln Owners	May 2006	October 2009	Prior to Preliminary Field Check Plans			HPAT recommendations to be considered by BSIC and elevated to BSMT for final decision.	
U	CTS	R, GP	NR	CTS	c	8	Swarz Farm Rural Historic District and Swartz-Vogt-Marble House Owners	HPAT, Swartz Farm and Swartz-Vogt-Marble House Owners	January 2006	Unknown	Prior to Preliminary Field Check Plans			HPAT recommendations to be considered by BSIC and elevated to BSMT for final decision.	
NR	CTS	R, GP	NR	CTS	d	8	James Smith Rural Historic Farmstead	HPAT	October 2006	August 2006	Prior to Preliminary Field Check Plans			HPAT recommendations to be considered by BSIC and elevated to BSMT for final decision.	
U	CTS	R, GP	NR	CTS	e	8	Bucktown Historic District	KHPAT, Bucktown Business Association	November 2004	December 2009	Prior to Preliminary Field Check Plans			HPAT recommendations to be considered by BSIC and elevated to BSMT for final decision.	
C	CTS	R, GP	NR	CTS	f	8	Phoenix Hill Historic District	KHPAT, Phoenix Hill Neighborhood Association	November 2004	October 2009	Prior to Preliminary Field Check Plans			HPAT recommendations to be considered by BSIC and elevated to BSMT for final decision.	
U	CTS	R, GP	NR	CTS	g	8	Country Estates of River Road River Road Corridor	KHPAT	April 2005	October 2009	Prior to Preliminary Field Check Plans			HPAT recommendations to be considered by BSIC and elevated to BSMT for final decision.	
					g	9	Survey Updates								Revised Clark County Item Report and Jefferson County Inventory
U	INDOT	NR	NR	NR	INDOT	1	Clark County Historic Site and Structures Inventory of Clark County	Clark County Commissioners and NSHPO	April 2009	January 2010	September 6, 2008				Revised Clark County Item Report

STIPULATION II - PROJECT DEVELOPMENT (Cont.) Taskmaster(s) & Lead				MOA Reference				Stakeholders & Commitment Description				Duration & Deadline				Product & Implementation	
FHWA/ SHPO	STA/ SHPO	GEC	Sub-consultant	SDC	Current Land Item	Sub Item	Pg. No.	Description	Identified Stakeholders	Anticipated Start Date	Anticipated Completion Date	MOA Deadline	Actual Completion Date	Product	Implementation Plan	Remarks & Comments	
NI	NR	NRTC	NR	NR	2	9	The Jefferson County Inventor and Survey of Historic Sites in Kentucky	Metro Government and KHC	October 2008	January 2010	September 6, 2009		Revised Johnson County Inventory	During the Preliminary Survey, Metro Government finalized the inventory for Bull Run Hill in 11/2008 and for Phoenix Hill in 12/2009; County Estates survey continues			
U	CTS	NR	EFS, IAP, KTA & HML	INDOT/ KYTC	H	9	Historic Preservation Easements to be placed on properties identified in Stipulation III in perpetuity	NSHPO and KHC	January 2009	January 2011	None established			For Wesley House, the statement is pending a site inspection. For Edson House, a scope of work is under preparation to define the costs of repair work. For Drummond, negotiations with the property owner will determine future development of easement.			
U	INDOT	CTS	R, GP	NR	INDOT/ CTS	i	Preparation of NRHP documentation and nomination of properties identified in Stipulation III	INDOT/ NSHPO	April 2006	November 2009	Within first three years following the RCD (September 2006)		Completed NRHP Form	HPAT recommendations to be considered by BSIC and elevated to BSMT for final decision	Refer to Stipulation II A, III B, III C, III H, III I, III J and III L		

U	CTS	R, GP	All	KTA/INDOT	J	10	Sheldridge improvements to be designed in consultation with the respective SHPOs and occur within the right-of-way. Obtain right-of-way title holder approval prior to implementation.	H/PATs	March 2008	March 2012	None established		To be established for site specific properties indicated in Stipulation III.
U	CTS	R, GP	All	INDOT/ KTA/L/IAP	K	10	Implementation package to be placed within the right-of-way of public streets or on easements to explain significance of the historic properties. Obtain right-of-way title holder approval prior to blasting & vibration.	H/PATs	March 2008	March 2012	None established		H/PAT recommendations to be considered by BSHC and elevated to BSMT for final decision.
U	CTS	NR	All	CTS	L	1	Ensure construction blasting vibration plans and bridge pier construction plans are developed by the contractor(s).	Owners of properties identified in MOA for blasting and vibration plans.	January 2006	December 2016	Prior to construction	US 42 Ramp Reconstruction - May 2006	To be established for site specific properties indicated in Stipulation III.
U	CTS	NR	All	SDOC/CITS	2	10	Plans to be coordinated with the contract documents, special provisions and notes included in the construction plans.	H/PATs	January 2006	December 2016		US 42 Ramp Reconstruction - May 2006	H/PAT recommendations to be considered by BSHC and elevated to BSMT for final decision.
U	CTS	NR	NR	INDOT/ KTC/ FHWA	3	10	BSHC to determine whether damage has occurred as a result of Project activities.	Owners of properties identified in MOA for blasting and vibration plans.	January 2006	December 2023	As needed	US 42 Ramp Reconstruction - April 2007	Coordination with SDOCs, STAs, INSHPO, KHC and H/PATs.
NH	CTS	NR	NR	INDOT/ KTC	4	11	INDOT/KTC shall be responsible for repair of any blast and vibration damage to historic projectiles. Repairs to be carried out in accordance with the Secretary's	Owners of properties identified in MOA for blasting and vibration plans.	January 2006	December 2023	Prior to entry		No claims of blasting / vibration damage to historic properties occurred during the Reporting Period. Refer to Stipulation II, L.3 above.
U	CTS	NR	All	INDOT/ KTC	5	11	Contractor for entry of initially owned property to access monitoring equipment or damage repair.	Owners of properties identified in MOA for blasting and vibration plans.	January 2006	December 2023	Prior to entry		Coordination with SDOCs, STAs, INSHPO, KHC and H/PATs.
U	CTS	NR	All	SDOC	M	11	Include in the Project contracts provisions that limit construction activities and construction noise during specific periods of time.	H/PATs	January 2006	December 2016	None established	US 42 Ramp Reconstruction - May 2006	Coordination with SDOCs, STAs, INSHPO, KHC and H/PATs.
U	CTS	NR	All	SDOC	N	11	Establish no-work zones on construction days within the NHP boundaries of properties identified in Stipulation III.	H/PATs	January 2006	December 2012	None established	US 42 Ramp Reconstruction - May 2006	None required this Reporting Period
					P	12	Education & interpretation						

STIPULATION II - PROJECT DEVELOPMENT (Cont.)				Taskmaster(s) & Lead				MOA Reference				Stakeholders & Commitment Description		Duration & Deadline		Product & Implementation	
FHWA/ SHPO Status	STA/ FHWA/ INSHPO/ KHC	GEC	Sub-consultant	SDC	Current Ladd	Item	Sub Item	Pg. No.	Description	Identified Stakeholders	Anticipated Start Date	MOA Completion Date	Actual Completion Date	Product	Implementation Plan Comments		
U	NR	NR		SDC	NR	1	FHWA	1	Ensure that descriptive information about the location and nature of archaeological resources identified in the APE Site not disclosed.	INSHPO and KHC	December 2003	None established		Product	Coordination with INSHPO, KHC and STAs to ensure sensitivity.		
NH	CTS	R, A, GP		CTS	NR	2		12	Develop a Popular Report in English intended for general public describing history, historic properties and archaeological resources identified in the APE. Draft copy to be provided to parties to be considered in final report.	FHWA's and Native American Tribes	June 2008	June 2010	None established		Consult with the BSHC, FHWA's and Native American Tribes to develop report. H/PAT recommendations considered by BSHC and elevated to BSMT for approval. Copies distributed to SHPOs, stakeholders, libraries and museums in Broad APE		

STIPULATION III - SITE SPECIFIC MITIGATION

Taskmaster(s) & Lead										MOA Reference & Commitment Description										Duration & Deadline			
Status	FHWA STA/ SHPO	GEC	Sub-consultant	SOC	Current Lead	Item A	Sub Item B	Pg. No.	Description	Identified Stakeholders	Anticipated Start Date	Anticipated Completion Date	MOA Deadline	Actual Completion Date	Product:	Implementation Plan	Remarks & Comments						
N	CTS	R	BFS	INDOT	1	13	Streetcape improvements	None Identified	City of Jeffersonville and IHAT	January 2010	January 2011	None Established			SDC to develop plan and coordinate with IHAT after formal public hearing	Work activity has not been initiated							
N	INDOT	CTS	NR	BFS	INDOT	2	13	Main entrance during the construction period to the house personnel assigned to the Curbidism Project & the Indiana State Society of Interior Standards.	None Identified	January 2010	December 2010	None Established			SDC to develop rehabilitation plan and coordinate with IHAT and general public.	Work activity has not been initiated							
N	INDOT	CTS	NR	BFS	INDOT	3	13	Allow entry to vehicles during the construction period to the house personnel assigned to the Curbidism Project & the Indiana State Society of Interior Standards.	INSHPO / IHAT	January 2010	January 2012	None Established			Construction to occur in accordance with the SDC contract, which is presently pending	Rehabilitation to occur as part of the SDC contract, which is presently pending							
N	INDOT	CTS	NR	BFS	INDOT	4	13	Allow entry to vehicles during the construction period to the house personnel assigned to the Curbidism Project & the Indiana State Society of Interior Standards.	INSHPO and IHAT	January 2010	January 2012	None Established			Development of an easement to be placed on the property & sell it to the market or donate it to a local government.	Development of an easement to be placed on the property & sell it to the market or donate it to a local government.							
N	INDOT	CTS	NR	BFS	INDOT	5	13	Place interpretive signage on property & sell at fair market value or donate to a local government.	INSHPO, IHAT and City of Jeffersonville	March 2010	March 2012	None Established			SDC will develop signage plan as part of the construction documents	SDC will develop signage plan as part of the construction documents							
						B	13	Colgate-Palmolive Historic District															
N	CTS	R	BFS	INDOT	2	14	Develop and place interpretive signage.	INSHPO / IHAT and town of Clarksville		March 2010	March 2012	None Established			SDC will develop signage plan as part of the construction documents	Development of interpretive signage plan as part of the SDC contract, which is presently pending							
						C	14	Ohio Falls Car and Locomotive Company Historic District															
U	CTS	R	NR	CTS	1	14	Document and seek NRHP nomination	INSHPO / IHAT and town of Clarksville		July 2007	August 2009	September 2008			CTIS-GEC to develop NRHP Nomination Form	NRHP Nomination Form prepared and submitted to the INSHPO and the Keeper of the Register							
N	CTS	R	BFS	INDOT	2	14	Develop and place interpretive signage.	INSHPO / IHAT and town of Clarksville		March 2010	March 2012	None Established			SDC will develop signage plan as part of the construction documents	SDC will develop signage plan as part of the construction documents							
N	CTS	R	BFS	INDOT	3	14	Develop and implement a historicization plan as set forth in Stipulation 11.L.	INSHPO / IHAT and town of Clarksville		December 2012	December 2013	None Established			CTIS-NHPR Nomination Form	CTIS-NHPR Nomination Form prepared and submitted to the INSHPO and the Keeper of the Register							
N	INDOT	CTS	R	BFS	INDOT	4	14	George Rogers Clark Memorial Bridge	IHAT and City of Jeffersonville		January 2010	January 2012	None Established			SDC will develop signage plan as part of the construction documents	SDC will develop signage plan as part of the construction documents						
N	CTS	NR	BFS	INDOT	5	14	Avoid displacement of the historic bridge piers on the IN approach to the bridge	INSHPO and City of Jeffersonville		January 2012	January 2014	None Established			CTIS-NHPR Nomination Form	CTIS-NHPR Nomination Form prepared and submitted to the INSHPO and the Keeper of the Register							
N	CTS	NR	BFS	INDOT	6	14	Addressed Severe and Implement a Treatment Plan to minimize damage to the original contributing elements	INSHPO and City of Jeffersonville		January 2012	January 2014	None Established			Avoid displacement of the historic bridge piers on the IN approach to the bridge	Avoid displacement of the historic bridge piers on the IN approach to the bridge							
N	CTS	NR	BFS	INDOT	7	15	Relocate piers in a way to ensure protection of the NRHP designation.	INSHPO and City of Jeffersonville		January 2014	January 2014	None Established			Work activity has not been initiated	Work activity has not been initiated							
U	CTS	R	NR	CTS	8	15	Old Jeffersonville Historic District	City of Jeffersonville, INSHPO and IHAT		March 2006	October 2005	Prior to Preliminary Field Check			IHP	IHP recommendations to be considered by BSMT and altered to BSMT for final decision							
						E	15	Develop a HPP															

STIPULATION III - SITE SPECIFIC MITIGATION (Cont.)

Taskmaster(s) & Lead										MOA Reference & Commitment Description										Duration & Deadline			
Status	FHWA STA/ SHPO	GEC	Sub-consultant	SOC	Current Lead	Item A	Sub Item B	Pg. No.	Description	Identified Stakeholders	Anticipated Start Date	Anticipated Completion Date	MOA Deadline	Actual Completion Date	Product:	Implementation Plan	Remarks & Comments						
N	INDOT	CTS	R	NR	CTS	2	15	Present IHP to the City of Jeffersonville for potential use as a component of the City's Comprehensive Plan	City of Jeffersonville	November 2007	January 2010	None Established			IHP	Upon approval by the BSMT, the IHP will be presented to City of Jeffersonville for consideration and adoption	The City of Jeffersonville has been informed, and will continue to be involved in the development of this IHP. Once completed it will be presented to the City						

Stipulation III—Site Specific Mitigation (Cont.)												
Title/Description			Stakeholders & Commitment Description			MOA Reference			Duration & Deadline			
Status	Terminated/Completed	Active	Identified Stakeholder	Anticipated Start Date	Actual Completion Date	MOA Details	Anticipated Commence Date	Actual Commence Date	Product	Implementation Plan	Remarks & Comments	
N	CTS	R	BFS	INDOT	3	15	Design and construct streetcape improvements within the HD between Spring Street and the new bridge.	City of Jeffersonville and HPAT	January 2010	January 2012	Awaiting issuance of design contract to Section 3	
U	CTS	R	BFS	INDOT	4	15	Design and construct pedestrian bridge under the new bridge and existing I-65 bridge.	City of Jeffersonville	January 2010	December 2013	SDC 3 to develop plan and coordinate with HPAT and general public	
U	CTS	R	MB	MB	5	15	Minimize spacing between the proposed downtown bridge and the highway sign plan that minimizes the number of overhead directional signs on the approaches.	City of Jeffersonville and HPAT	September 2007	January 2010	Coordination with City of Jeffersonville and the Indiana Department of Transportation, if required	
N	CTS	R	BFS	INDOT	6	15	Downsize and implement highway sign plan that minimizes the number of overhead directional signs on the approaches.	City of Jeffersonville and HPAT	January 2010	January 2011	To be evaluated later in future enhancement of the bridge design process to ensure distance between the two bridges is minimized during the development of the design. HPAT during development of the design, HPAT considered by SSCT and elevated to SMT for approval	
N	CTS	R	BFS	INDOT	7	15	Reallocate live contributing structures (115 Fort St., 502 W. Market St., 522 W. Riverside Dr. and 302 W. Riverside Dr.) that would otherwise be demolished by the Project.	City of Jeffersonville and HPAT	May 2007	December 2013	Additional work to update the relocation process is anticipated to begin during the right-of-way acquisition phase	
N	INDOT	CTS	R	BFS	C/S	8	16	Make a recommendation to the district from a willing seller to move & place on new foundations in accordance with approaches recommended in Moving Historic Buildings Relocated Houses to be sold at fair market value	INSHPO	January 2011	January 2012	HPAT recommendations to be developed by SSCT and referred to SMT for final decision
N	INDOT	CTS	NR	BFS	INDOT	9	16	Place implementation statement on reallocated houses.	INSHPO and HPAT	January 2011	January 2012	Work activity has not been initiated
N	INDOT	CTS	NR	NR	INDOT	10	16	Secure through agreement the purchaser must occupy the house for five years and maintain it in accordance with preservation standards.	INSHPO and City of Jeffersonville	January 2011	January 2012	INSHPO recommendations to be developed by SSCT and elevated to SMT for final decision
N	INDOT	CTS	NR	NR	INDOT	11	16	Secure through agreement the purchaser must occupy the property within the district, prepare a plan for relocation by January 2012, and have a financing plan for relocation by January 2013.	INSHPO	January 2011	January 2012	INSHPO recommendations to be developed by SSCT and elevated to SMT for final decision
N	INDOT	CTS	NR	NR	INDOT	12	16	Plan to reduce information about the buildings upon INSHPO's agreement.	INSHPO and HPAT	January 2011	January 2012	INSHPO recommendations to be developed by SSCT and elevated to SMT for final decision
N	INDOT	CTS	NR	NR	INDOT	13	16	Upon INSHPO's agreement, INDO to implement a minimum of six months.	INSHPO	January 2011	January 2012	INSHPO recommendations to be developed by SSCT and elevated to SMT for final decision
N	INDOT	CTS	R	NR	INDOT	14	16	INDO to review with INSHPO all offers and to conclude a reasonable offer made.	INSHPO and HPAT	January 2011	January 2012	INSHPO recommendations to be developed by SSCT and elevated to SMT for final decision
N	INDOT	CTS	R	BFS	INDOT	15	16	If no acceptable offer made, this conforms to the requirements for rehabilitation measures, may donate property to a local government.	INSHPO and HPAT	January 2010	January 2012	INSHPO recommendations to be developed by SSCT and elevated to SMT for final decision
N	CTS	R	BFS	INDOT	16	16	Design and construct roadway lighting in the viewshed of districts as set forth in Stipulation I(D).	HPAT	January 2010	January 2012	Awaiting issuance of design contract to Section 3	
N	CTS	R	BFS	INDOT	17	16	Implement noise treatment measures as set forth in Stipulation II(E).	HPAT	January 2010	January 2012	HPAT recommendations to be developed by SSCT and elevated to SMT for final decision	
N	INDOT	CTS	R	BFS	INDOT	18	16	Timing of construction actions shall be scheduled to minimize impacts on existing residential impacts to the district.	HPAT	January 2011	January 2012	Provisions to be introduced in the construction specs for the contractor

Status ¹	FHWA/ SHPO GEC	Sub-consultant	SDC	Current Lead CTIS	Item 4	Pg. No.	Description	Identified Stakeholders	Anticipated Start Date	Anticipated Completion Date	MOA Deadline	Actual Completion Date	Implementation Plan:		Remarks & Comments	
													CTE-ED O'sullivan, FHWA, Commissioners, INSHPO, IHAT, and City of Jeffersonville Indirectly involved in MOA negotiations for lead and coordinated by the keeper of the Budget	Possible amendment to MOA Coordinated with SGC-5, SHPO, KHC and IHAT's FHWA.		
N	CTS	R	IAP	INDOT	5	19	Documentation of "house-like" around building Schwartz farmstead	IHPAT ²	January 2009	Unknown	None Established	September 2005				
N	INDOT	CTS	IAP	INDOT	6	19	Place a preservation easement on property and sell it to a historic preservation organization or local government. We sold it to someone who can access its preservation assessment	INSHPO and IHAT	January 2009	Unknown	None Established					
N	CTS	NR	IAP	INDOT	7	19	Prepare a detailed description for Capital Passage House	IHPAT and INSHPO	January 2009	Unknown	Prior to the Capital Passage House description					
N	CTS	R	IAP	INDOT	8	19	Develop and implement a landscaping plan to minimize visual impacts of the Project	IHPAT	June 2008	Unknown	None Established					
U	FHWA/ KYTC	NR	NR	NYTG	J	20	Trolley Barn	Owner and KHC	April 2003	December 2003						
U	CTS	R, GP	NR	CTIS	K	20	Butchertown Historic District	IHPAT ³	November 2004	May 2009	Prior to Preliminary Field Check Plans					
U	CTS	R, GP	NR	CTIS	1	20	Develop a HPP which shall develop a thematic concept assists with future nominations in the region. Plan is to be coordinated with local development plans available from Metro Government	KUPAT, Butchertown Neighborhood Association and Metro Government	December 2005	January 2010						
U	CTS	R, GP	KTA	KTA	2	20	Develop a Wintergreen Expansion in accordance with provisions of HPP as the principal architect/lead through the district and implement measures that encourage north-south traffic through the district to use Cay Street and Franklin Avenue	KUPAT, Butchertown Neighborhood Association and Metro Government	December 2010	December 2010						
U	CTS	R, GP	KTA	KTA	3	20	Design and construct industry sections along north side of district using embankments or other design that support aesthetically pleasing noise mitigation measures, lighting and landscaping, maintain the context of the district.	KYPAT and Hero Government	December 2010	December 2023						

STIPULATION III - SITE SPECIFIC MITIGATION (Cont.)

Status ¹	FHWA/ SHPO GEC	Sub-consultant	SDC	Current Lead CTIS	Item 4	Pg. No.	Description	Identified Stakeholders	Anticipated Start Date	Anticipated Completion Date	MOA Deadline	Actual Completion Date	Implementation Plan:		Remarks & Comments	
													Conduct a meeting and review in accordance with Secretary of Interior Standards	During development of revised plans		
U	KYTC	CTS	KTA	KYTC	4	20	Edison House - Provide funding for the exterior rehabilitation and conduct a noise study to determine whether interior noise abatement measures are justified	Owner and KYPAT	July 2008	December 2023	During development of revised plans					
U	KYTC	CTS	NR	KTA	5	21	Walley House - Provide funding for the exterior rehabilitation and conduct a noise study to determine whether interior noise abatement measures are justified	Owner and KHC	July 2008	December 2023	During development of revised plans					
N	CTS	NR	KTA	KYTC	6	21	A noise study for St. Joseph's Church to determine whether interior noise abatement measures are justified for the Church Day Care Center and School Day	Owner and KHC	December 2010	December 2023	During development of revised plans					

N/A	CTS	NR	KTA	KTA	7	21	Fountain Street Baptist Church - Owner and KHC-Cordic to lease a studio for Fountain Street Baptist Church to determine whether interior noise control measures are sufficient.	Owner and KHC	December 2010	December 2010	During development of detailed plans		
N/A	CTS	NR	KTA	KTA	8	21	Marcus Wesley Methodist Church - Conduct a noise study for Marcus Wesley Methodist Church to determine whether interior noise levels are sufficient.	Owner and KHC	December 2010	December 2010	During development of detailed plans		
N/A	CTS	NR	KTA	KTA	9	21	Grace Immortal United Church of Christ - Conduct a noise study for Grace Immortal United Church of Christ to determine whether interior noise levels are sufficient.	Owner and KHC	December 2010	December 2010	During development of detailed plans		
U	CTS	R, GP	KTA	CTS	10	22	Grocery Ice and Cold Storage Company - Provide a plan for adaptive reuse the property. If plan cannot be developed, develop documentation on the property and proceed to demolish the structure once the documentation has been accepted.	Dyer, Metro and KHPAT Government and KHPAT	September 2009	June 2009			
U	CTS	R, GP	KTA	KTA	12	22	Design and construct traffic calming measures on existing streets in the district with attention to the expansion of east downtown Louisville and Phase Two of Waterfront Park.	KTC and KHPAT	March 2008	December 2008			
N/A	CTS	R, GP	KTA	KTA	13	22	Design and construct traffic calming measures on existing streets in the district with attention to the expansion of east downtown Louisville and Phase Two of Waterfront Park.	Metro Government, Development Corp and KHPAT	December 2010	December 2010			
U	CTS	R, GP	KTA	KTA	14	22	Design and construct roadway lighting within the reviewed corridor of the district.	KHPAT and Metro Government	December 2010	December 2010			

STIPULATION III - SITE SPECIFIC MITIGATION (Cont.)

Status ^a	Project Manager	Taskmaster(s) & Lead	TIA Reference	Stakeholders & Commitment Description	Duration & Deadline			Product & Implementation			Remarks & Comments	
					Current Land Item	Sub Item	Anticipated Start Date	Anticipated Completion Date	MOA Deadline	Product		
U	CTS	R, GP	KTC	Implementation of sound wall measures at 1E where the project is expected to adverkey site the district.	KHPAT	15	22	December 2005	December 2005		Implementation Plan	Barnard site being considered by SDC 1 adjacent to the Clifton Neighborhood.
N/A	CTS	R, GP	KTA	Develop and implement a Rasterization plan as set forth in Specification II L.	KTC and KHPAT	16	22	December 2008	December 2008		Implementation Plan	HPAT recommendations to be considered by SDC 1 and elevated to BSMT for final decision
C	CTS	R, GP	KTA	Develop a HPP which shall assist in thematic controls to coordinate with future nominations in the region. Plans is to be coordinated with later development plans as available from Metro Government.	Phoenix Hill Historic District	L	22	November 2004	April 2007	Prior to Phantom Tree Check Plans	Blasting/Vibration Plan to be included in the Final Construction Documents	HPAT recommendations to be considered by SDC 1 and elevated to BSMT for final decision
U	CTS	R, GP	KTA	Design and construct roadway lighting as set forth in Specification II D.	KHPAT and Metro Government	2	23	December 2005	December 2005		Complete	HPAT recommendations to be considered by SDC 1 and elevated to BSMT for final decision
U	KYTC	CTS	R, GP	Work with the owner to relocate the Basile Fabrics Company within the HO or a suitable facility within the Phoenix Hill neighborhood.	Owner and Phoenix Hill Neighborhood Association	3	23	September 2008	May 2009		Recommendations on roadway lighting are included as part of the Final HPP	Recommendations on roadway lighting are included as part of the Final HPP

Stipulation III - Site Specific Mitigation (Cont.)															
Taskmaster(s) & Lead				MOA Reference				Duration & Deadline							
FHWA/ STI/ SHPO	GEC	Sub-consultant	SIDC	Current Lead	Item	Sub-Item	MoA No.	Destination	Anticipated Start Date	Anticipated Completion Date	MoA Deadline	Actual Completion Date	Product	Implementation Plan	Remarks & Comments
U	CTS	R, GP	KTA	CTS	4	23	KHPAT and Metro Government	Rehabilitation of the Lemont American buildings, explore options for reuse and building with the exterior of the building to accommodate the treatment plan	September 2007	February 2010			Treatment Plan	CTS to coordinate with SHPO in development of Treatment Plan. HPAT's recommendations to be considered by BSIC/T and elevated to BSMAT for final decision.	Contract with the owner has continued and attempts to schedule a site inspection are underway.
NF	CTS	NR	KTA	CTS	5	23	Owner and KHC	St. John's Church - Conduct a house survey for St. John's Church to determine whether mitigation or asbestos insulation or asbestos removal is required.	December 2012	December 2023				Conduct house readings and review in accordance with Secretary of Interior Standards	Work facility has not been initiated
NF	CTS	NR	KTA	CTS	6	23	Owner and KHC	Refuge in Kentucky Church - Conduct a house study for Refuge in Kentucky Church to determine whether interior asbestos abatement measures are utilized or the Church, Day Care Center and School.	December 2012	December 2023				Conduct house readings and review in accordance with Secretary of Interior Standards	Work facility has not been initiated
NF	CTS	R, GP	KTA	CTS	7	23	Metro Government KHPAT and KHC	Place interpretive signage within the district	December 2012	December 2023				SDC will develop signage plan as part of the construction documents	Recommendations on interpretive signage were included as an element of the final HPAT and the PL & S plans prepared by SDC.
U	CTS	R, GP	KTA	CTS	8	23	Metro Government and KHPAT	Streetcape improvements along Main Street and Market Street from Floyd Street to Clay Street and to the area under the I-65 Bridge in accordance with provisions the HPAT and the KHC's streetcape design guidelines.	March 2009	March 2012				Recommendations on streetcape improvements at specific locations are included as part of the Final HPAT Development of specific streetcape plans have not been initiated	Recommendations on streetcape improvements to be considered by BSIC/T and elevated to BSMAT for final decision.
NF	CTS	R, GP	KTA	CTS	9	23	Metro Government and KHPAT	Develop and implement a blastmitigation plan as set forth in Stipulation II, L	January 2008	December 2020				Blasting/Wraction Plan to be incorporated in the Final Construction Documents	Work activity has not been initiated
U	CTS	R, GP	L	CTS	1	24	City of Prospect, Metro Government and KHPAT	Develop a HPAT which shall specifically consider and develop recommendations for the following:	April 2005	October 2009	Prior to Preliminary Field Check Plans			HPAT recommendations to be considered by BSIC/T and elevated to BSMAT for final decision.	Final HPAT authorized by FHWA for compliance on 5/18/09
U	CTS	R, GP	L	CTS	2	24	City of Prospect, Metro Government and KHPAT	Country Estates Historic District River Road Corridor	April 2006	May 2009				HPAT recommendations to be considered by BSIC/T and elevated to BSMAT for final decision.	See M.1 update, above
U	CTS	R, GP	L	CTS	3	24	City of Prospect, Metro Government and KHPAT	Country Estates River Road Historic District including individually listed IRHP properties within the District	April 2006	May 2009				HPAT recommendations to be considered by BSIC/T and elevated to BSMAT for final decision.	See M.1 update, above
U	CTS	R, GP	L	CTS	4	24	City of Prospect, Metro Government and KHPAT	James T. Taylor / James W. Chandler House	April 2005	May 2009				HPAT recommendations to be considered by BSIC/T and elevated to BSMAT for final decision.	See M.1 update, above

Predict & Implementation										
FHWA/ STI/ SHPO	GEC	Sub-consultant	SIDC	Identified Stakeholder	Anticipated Start Date	Anticipated Completion Date	MoA Deadline	Product	Implementation Plan	Remarks & Comments
U	CTS	R, GP	L	Metroweather House Government and KHPAT	April 2005	October 2009			HPAT recommendations to be considered by BSIC/T and elevated to BSMAT for final decision.	See M.1 update, above
U	CTS	R, GP	L	City of Prospect, Metro Government and KHPAT	April 2005	October 2009			HPAT recommendations to be considered by BSIC/T and elevated to BSMAT for final decision.	See M.1 update, above
U	CTS	R, GP	L	Upper River Roads Bridge over Harold's Creek District	April 2005	October 2009			HPAT recommendations to be considered by BSIC/T and elevated to BSMAT for final decision.	See M.1 update, above
U	CTS	R, GP	L	Harold's Creek Village Historic District	April 2005	October 2009			HPAT recommendations to be considered by BSIC/T and elevated to BSMAT for final decision.	See M.1 update, above
U	CTS	R, GP	L	Bethelme House Government and KHPAT	April 2005	October 2009			HPAT recommendations to be considered by BSIC/T and elevated to BSMAT for final decision.	See M.1 update, above
U	CTS	R, GP	L	Daleman House Government and KHPAT	April 2005	October 2009			HPAT recommendations to be considered by BSIC/T and elevated to BSMAT for final decision.	See M.1 update, above
U	CTS	R, GP	L	Alliston-Barrickman House Government and KHPAT	April 2005	October 2009			HPAT recommendations to be considered by BSIC/T and elevated to BSMAT for final decision.	See M.1 update, above
U	CTS	R, GP	L	Bluffton Church	April 2005	December 2009			HPAT recommendations to be considered by BSIC/T and elevated to BSMAT for final decision.	See M.1 update, above
U	CTS	R, GP	L	Bethelme	April 2005	October 2009			HPAT recommendations to be considered by BSIC/T and elevated to BSMAT for final decision.	See M.1 update, above

U	CTS	R, GP	L	CTS	K	24	Reoval	City of Prospect Metro Government and KHPAT	April 2005	October 2009	None Established	
U	CTS	R, GP	L	L	2	24	Delving and blasting proposed roadway, bridge, and tunnel from the surface and beneath the ground surface to the subsurface to the district.	City of Prospect Metro Government and KHPAT	January 2004	December 2015	None Established	HPAT recommendations to be considered by ESHC/T and submitted to BSTT for final decision.
U	CTS	R, GP	L	L	3	24	Design and construct roadway lighting as set forth in Stipulation 1D.	City of Prospect Metro Government and KHPAT	January 2003	December 2015	None Established	Draft HPA/ recommended roadway, bridge, and tunnel design considering cultural landscapes.
U	CTS	R, GP	L	L	4	24	Implement noise abatement measures where the project is located to affect the noise level as specified below the standards set forth in Stipulation 1E.	City of Prospect Metro Government and KHPAT	January 2010	December 2015	None Established	Design and construct the roadway, bridge, and tunnel taking into consideration the cultural landscapes that are important contributing elements to the district.
U	CTS	R, GP	L	L	5	24	Delve and implement a blasting vibration abatement set forth in Stipulation 1L.	City of Prospect Metro Government and KHPAT	January 2006	December 2010	Complete prior to initiation of construction	HPAT recommendations to be considered by ESHC/T and submitted to BSTT for final decision.
U	CTS	R, GP	L	L	6	25	Define a "no-work zone" within the NHP boundary for the issued and eligible properties.	City of Prospect Metro Government and KHPAT	January 2004	December 2010	None Established	Recommendations to be considered by ESHC/T and submitted to BSTT for final decision.
U	CTS	R, GP	L	N	25	Drummond	Project through the property to be conducted in a manner so as to limit adverse effects.	Owner, KYTC, KHC and KHPAT	April 2020	December 2023	None Established	No work zones identified in the US NHP boundaries of the issued and eligible properties.
U	CTS	R, GP	L	KYTC	1	25	Acquire or establish historic preservation statement for the Drummond historic property.	Owner and KYTC	January 2003	December 2009	None Established	HPAT recommendation to be included in the Final Construction Documents.
U	CTS	R, GP	L	FRWVA	2	25	If featuring a preservation assessment and does not FHWVA will acquire the property, place the related easement on the property and transfer to KYTC which shall seek to sell the property at fair market value or donate it to a non-profit organization.	Owner and KYTC	December 2008	December 2009	None Established	HPAT recommendation to be included in the Final Construction Documents.
U	CTS	R, GP	L	FRWVA	3	25	Delve and implement a blasting vibration abatement set forth in Stipulation 1L. Monitor the historic buildings to predict impacts due to blasting.	KHPAT and KYTC	January 2005	December 2010	Plan to be completed prior to initiation of construction.	HPAT recommendation to be included in the Final Construction Documents.
U	CTS	R, GP	L	L	4	25	Impliment noise abatement measures as set forth in Stipulation 1E.	KHPAT	January 2005	December 2015	None Established	HPAT recommendation to be included in the Final Construction Documents.

STIPULATION III - SITE SPECIFIC MITIGATION (Cont.)

Taskmaster(s) & Lead			MOA Reference			Stakeholders & Commitment Description			Duration & Deadline			Product & Implementation		
State/ FHWA/ SHPO	GEC	Sub-consultant	SDC	Current Lend	Item	Description	Identified Stakeholder	Anticipated Start Date	Anticipated Completion Date	MOA Deadline	Actual Completion Date	Product	Implementation Plan	Remarks & Comments
NH	CTS	R, GP	L	KYTC	1	25	Acquire a historic preservation easement for the Allison-Barrickman House.	Owner and KYTC	January 2005	January 2011	None Established		Acquire a historic preservation easement for the Allison-Barrickman House.	For the tract of land within the right-of-way bounded by the KYTC property line and the eastern boundary of the Allison-Barrickman property, the property owner will implement its easement on the property.
U	CTS	R, GP	L	L	2	25	Implement noise abatement measures as set forth in Stipulation 1E.	KHPAT	January 2010	December 2015	None Established		HPAT recommendations to be considered by ESHC/T and submitted to BSTT for final decision.	Noise barrier analysis completed by SDC/T and submitted to BSTT for final decision.
U	CTS	R, GP	L	L	3	25	Define a "no-work zone" within the NHP boundary of the property.	KHPAT and KYTC	January 2005	December 2010	None Established		HPAT recommendation to be included in the Final Construction Documents.	No work zones identified in the US NHP boundaries of the issued and eligible properties.

U	CTS	R, GP	L	4	26	Develop and implement a blasting/vibration plan as set forth in Stipulation II L.	KHPAT and KHC	January 2008	December 2010	Complete prior to initiation of construction		Blasting/vibration Plan to be included in the Final Construction Documents	H/PAT recommendations to be considered by SSCTC and delegated to SMT for final decision	
U	CTS	NR	L	1	26	Review	KHPAT	January 2008	December 2009	None Established		Treatment Plan to be implemented a Treatment Plan to minimize damage to the property	The Treatment Plan is under review per comments received from the KSFCC. Presentation to the Date to the KHPAT is anticipated during the entire period.	
NF	CTS	R, GP	L	3	26	Develop and implement a treatment plan to minimize damage to the property	KHPAT and KHC	January 2008	December 2009	Immediately following acquisition				
U	CTS	R, GP	L	4	26	Place a preservation easement on the property and then sell to KHC a local historic preservation organization or other acceptable party or donate to a local government	Owner, KHPAT and KHC	January 2008	December 2009			Place a preservation easement on the property and then sell to a local historic preservation organization or other acceptable party or donate to a local government.		
U	CTS	R, GP	L	5	26	Design and construct roadway lighting as set forth in Stipulation II D	KHPAT, KHC and City of Prospect	January 2009	December 2015	None Established		Recommendations on roadway lighting are included as part of the Draft HPP. Input sought from H/PAT on lighting in Section 5 at D2/40e meeting		
U	CTS	R, GP	L	6	26	Implement noise mitigation measures as set forth in Stipulation II E	KHPAT, KHC and City of Prospect	January 2009	December 2015	None Established		H/PAT recommendations to be considered by SSCTC and delegated to SMT for final decision	Noise Barrier Analysis completed by SDC 4. Noise abatement to be implemented where determined reasonable and feasible.	
NF	CTS	R, GP	L	7	26	Develop and implement a blasting/vibration plan as set forth in Stipulation II L.	KHPAT, KHC and City of Prospect	January 2009	December 2010	None Established		H/PAT recommendations to be considered by SSCTC and delegated to SMT for final decision	Work activity has not been initiated	
NF	CTS	R, GP	L	7	26	Define a "no work zone" within the NHP boundary of the property	KHPAT, KHC and City of Prospect	January 2009	December 2010	None Established		H/PAT recommendations to be considered by SSCTC and delegated to SMT for final decision	Work activity has not been initiated	
U	1	CTS	R, GP	1	26	Review Ohio River Bridge and embankment adjacent to the property taking into account the cultural landscape associated with this property. Consider context sensitive landscaping and new vehicle entrances on adjacent to the KHPAT boundary, with owner consent and maintenance	Ohio River Bridge and KHC	January 2009	December 2015	None Established		Blasting/vibration Plan to be included in the Final Construction Documents	Recommendations on those elements are included as part of the Draft HPP. Input sought from H/PAT on lighting in Section 5 at D2/40e meeting	
U	2	CTS	R, GP	2	27	Design and construct roadway lighting within the viewing area of the bridge as set forth in Stipulation II D	KHPAT and KHC	January 2009	December 2015	None Established		H/PAT recommendations to be considered by SSCTC and delegated to SMT for final decision	Recommendations on roadway lighting are included as part of the Draft HPP. Input sought from H/PAT on lighting in Section 5 at D2/40e meeting	
U	3	CTS	R, GP	3	27	Implement noise mitigation measures as set forth in Stipulation II E	KHPAT and KHC	January 2010	December 2015	None Established		H/PAT recommendations to be considered by SSCTC and delegated to SMT for final decision	Noise Barrier Analysis completed by SDC 4. Noise abatement to be implemented where determined reasonable and feasible	
NF	4	CTS	R, GP	4	27	Develop and implement a blasting/vibration plan as set forth in Stipulation II L.	KHPAT and KHC	January 2009	December 2010	None Established		H/PAT recommendations to be considered by SSCTC and delegated to SMT for final decision	Work activity has not been initiated	
NF	5	CTS	R, GP	5	27	Define a "no work zone" within the NHP boundary of the property	KHPAT and KHC	January 2009	December 2010	None Established		H/PAT recommendations to be considered by SSCTC and delegated to SMT for final decision	Work activity has not been initiated	

STIPULATION IV - ARCHAEOLOGICAL RESOURCES ^a									
Taskmaster(s) & Lead			MOA Reference		Stakeholders & Commitment Description			Duration & Deadline	
Status ^b	FHWA/ STA/ SHPO	GEC	Sub-consultant	SDC	Current Lead	Item	Sub Item	Psi. No.	Description
U	KYTC	CTS	A	NR	FHWA	1	27	In implementing Stipulation IV, FHWA may withhold or limit public disclosure of information about historic properties.	
U	KYTC	CTS	A	NR	FHWA	2	27	FHWA to ensure consultation with Indian Tribes is conducted in a manner consistent with 36 CFR 100.2(c)(6)(A), (B) & (C).	
U	KYTC	CTS	A	NR	FHWA	3	27	FHWA to make every effort to provide identification & evaluation of archaeological resources at the earliest possible time in Project design.	
U	FHWA	CTS	NR	NR	FHWA	4	27	In implementing Stipulation IV, FHWA may consult with the parties identified in Attachment F of the MOA.	
U	KYTC	CTS	A	NR	FHWA	5	27	FHWA will take reasonable measures to avoid disturbance & disturbance to human remains & grave goods of religious & cultural significance to Indian Tribes.	
U	KYTC	CTS	A	NR	FHWA	B	28	Same as any type of project in the APE or selecting sites for activity associated with the Project, FHWA shall complete the identification & evaluation of archaeological resources or inclusion in the NHP.	
U	KYTC	CTS	A	NR	FHWA	1	28	Same as locations where ground disturbing are proposed or where they may occur within (impostant) right-of-way	

STIPULATION IV - ARCHAEOLOGICAL RESOURCES ^a									
Taskmaster(s) & Lead			MOA Reference		Stakeholders & Commitment Description			Duration & Deadline	
Status ^b	FHWA/ STA/ SHPO	GEC	Sub-consultant	SDC	Current Lead	Item	Sub Item	Psi. No.	Description
U	KYTC	CTS	A	NR	FHWA	3	28	To ensure the sensitive, respectful, and careful treatment of human remains and grave goods. FHWA to be guided by ACAP's index, Subsection 3.1, and future applicable other guidelines.	
U	KYTC	CTS	A	NR	FHWA	A	28	Make every reasonable effort to avoid disturbance or disturbance of human remains and grave goods	

U	KYTC	CTS	A	NR	FHWA	D	1	29	Assessment of Effects FHWA to determine effect of RHP eligible archaeological resources in consultation with the SHPO, Indian Tribes when appropriate, & other parties deemed appropriate by FHWA. 30 FHWA determines Project may adversely affect Native American Tribes resources. Necessary efforts to be made to avoid/minimize adverse effect. If a neg- ative effect is determined, FHWA to seek assistance in accordance with Stipulation IV.E	HPATs, N SHPO, KY SHPO and Native American Tribes	April 2003	December 2023	None Established				Same as Description	No activity in this Reporting Period.
NI	KYTC	CTS	A	NR	FHWA	2		30	FHWA determines Project may adversely affect Native American Tribes resources. Necessary efforts to be made to avoid/minimize adverse effect. If a neg- ative effect is determined, FHWA to seek assistance in accordance with Stipulation IV.E	HPATs, N SHPO, KY SHPO and Native American Tribes	April 2003	December 2023	None Established			Same as Description	No activity in this Reporting Period.	
NI	KYTC	CTS	A	NR	FHWA	3		30	Disputes regarding the determination on effects on archaeological resources to be resolved in accordance with Stipulation XIII.	HPATs, N SHPO, KY SHPO and Native American Tribes	April 2003	December 2023	None Established			Same as Description	No activity in this Reporting Period.	
NI	KYTC	CTS	A	NR	FHWA	4		30	Treatment:	HPATs, N SHPO, KY SHPO and Native American Tribes	April 2003	December 2023	None Established			Same as Description	No activity in this Reporting Period.	
NI	KYTC	CTS	A	NR	FHWA	5		30	FHWA determines that an adverse effect cannot be avoided or minimized, a treatment plan will be developed to mitigate such effects on a site-by-site basis. At a minimum, treatment plan is to include:	HPATs, N SHPO, KY SHPO and Native American Tribes	April 2003	December 2023	Treatment plans to be implemented prior to construction of any Project within a segment that could affect that site	None Established			Same as Description	No activity in this Reporting Period.
NI	KYTC	CTS	A	NR	FHWA	6		30	Description of the historic properties or portions of historic properties where treatment will be carried out	HPATs, N SHPO, KY SHPO and Native American Tribes	April 2003	December 2023	None Established			Same as Description	No activity in this Reporting Period.	
NI	KYTC	CTS	A	NR	FHWA	7		31	Description of any historic property or portion thereof that will be adverse affected without treatment for such situation	HPATs, N SHPO, KY SHPO and Native American Tribes	April 2003	December 2023	None Established			Same as Description	No activity in this Reporting Period.	
NI	KYTC	CTS	A	NR	FHWA	8		31	Methods for site preservation	HPATs, N SHPO, KY SHPO and Native American Tribes	April 2003	December 2023	None Established			Same as Description	No activity in this Reporting Period.	
NI	KYTC	CTS	A	NR	FHWA	9		31	Research activities to be addressed through data recovery	HPATs, N SHPO, KY SHPO and Native American Tribes	April 2003	December 2023	None Established			Same as Description	No activity in this Reporting Period.	

STIPULATION IV - ARCHAEOLOGICAL RESOURCES (Cont.)

Taskmaster(s) & Lead			MOA Reference			Stakeholders & Commitment Description			Duration & Deadline			Product & Implementation		
FHWA Status*	SHPO GEC KYTC	Sub-consultant CTS	Current Lead FHWA	Item Sub- item #	Pg. No.	Identified Stakeholder(s)	Anticipated Start Date	Anticipated Completion Date	MOA Deadline	Actual Completion Date	Product	Implementation Plan	Remarks & Comments	
NI	KYTC	CTS	NR	FHWA	0	31	Field methods to be used with an explanation of their relevance & applicability	HPATs, N SHPO, KY SHPO and Native American Tribes	April 2003	December 2023	None Established		Same as Description	No activity in this Reporting Period.
NI	KYTC	CTS	NR	FHWA	1	31	Methods to be used in data analysis, data management & dissemination of data, including a schedule	HPATs, N SHPO, KY SHPO and Native American Tribes	April 2003	December 2023	None Established		Same as Description	No activity in this Reporting Period.
NI	KYTC	CTS	NR	FHWA	2	31	Plans for treatment of human remains & grave goods	HPATs, N SHPO, KY SHPO and Native American Tribes	April 2003	December 2023	None Established		Same as Description	No activity in this Reporting Period.
NI	KYTC	CTS	NR	FHWA	3	31	Plans for curation of recovered materials & records	HPATs, N SHPO, KY SHPO and Native American Tribes	April 2003	December 2023	None Established		Same as Description	No activity in this Reporting Period.
NI	KYTC	CTS	NR	FHWA	4	31	Provisions for return of human remains & grave goods where appropriate	HPATs, N SHPO, KY SHPO and Native American Tribes	April 2003	December 2023	None Established		Same as Description	No activity in this Reporting Period.
NI	KYTC	CTS	NR	FHWA	5	31	Plans for public education & interpretation	HPATs, N SHPO, KY SHPO and Native American Tribes	April 2003	December 2023	None Established		Same as Description	No activity in this Reporting Period.
NI	KYTC	CTS	NR	FHWA	6	31	Plans for keeping the SHPOs, Indian Tribes, and other appropriate parties informed of any changes in findings	HPATs, N SHPO, KY SHPO and Native American Tribes	April 2003	December 2023	None Established		Same as Description	No activity in this Reporting Period.
NI	KYTC	CTS	NR	FHWA	7	31	Schedule for the submission of reports & other deliverables	HPATs, N SHPO, KY SHPO and Native American Tribes	April 2003	December 2023	None Established		Same as Description	No activity in this Reporting Period.

STIPULATION IV - ARCHAEOLOGICAL RESOURCES (Cont.)									
Taskmaster(s) & Lead				MOI Reference		Stakeholders & Commitment Description		Duration & Deadline	
Status ¹	PRIN/ SHPO	Sub-consultant	SDC	Current Lead	Sub Item	PG No.	Description	Identified Stakeholder ²	Anticipated Start Date
NI	KYTC	CTS	GEC	NFT	FRWVA	4	FRWVA to provide ACHP, the SHPOs, Indian tribes whose expressed interest in the site, and other parties demand appropriate by FRWVA, 30 days to comment on treatment plans (plan(s)) take comments into consideration.	HPAT IN SHPO, KY SHPO and Native American Tribes	April 2003
NI	KYTC	CTS	A	NR	FRWVA	5	Capitalize regarding the treatment plan(s) to be resolved in accordance with Stipulation XIII.	HPAT IN SHPO, KY SHPO and Native American Tribes	December 2023
NI	KYTC	CTS	A	NR	FRWVA	6	After implementing regulations for treatment, FRWVA may elect to conduct archaeological monitoring in selected portions of right-of-way. Monitoring to be conducted by qualified archaeologist.	HPAT IN SHPO, KY SHPO and Native American Tribes	April 2003
NI	KYTC	CTS	A	NR	FRWVA	7	Qualifications & Reporting	HPAT IN SHPO, KY SHPO and Native American Tribes	December 2023
U	FRWVA	NR	NR	NR	FRWVA	1	Work carried out is to be performed by, or under the direct supervision of a person(s) meeting <i>Secretary of the Interior's Professional Qualification Standards in archaeology & as supervisory experience in paleontological & historic archaeology of the lower Ohio Valley</i>	HPAT IN SHPO, KY SHPO and Native American Tribes	April 2003

Product & Implementation			
Product	Actual Completion Date	MDA Deadline	None Established
Implementation Plan	None Established	December 2023	No activity in this Reporting Period
Remarks & Comments	Same as Description	Same as Description	No activity in this Reporting Period
Implementation Plan	Same as Description	Same as Description	No activity in this Reporting Period

U	KYTC	CTS	A	NR	F-HWA	2	33	FHWA to ensure results of archaeological studies are presented in professionally written reports meeting standards established by the SHPOs.	HPATs, NSHPO, KY SHPO and Native American Tribes	April 2003	December 2023	None Established	Same as Description	No activity in this Reporting Period
Q	INDOT/ KYTC	CTS	A	NR	F-HWA	3	33	Sessional information regarding the nature & location of any artifacts or goods & the location of the owner & membership of each individual & organization that is kept confidential from the public.	HPATs, NSHPO, KY SHPO and Native American Tribes	April 2003	December 2023	None Established	Same as Description	No activity in this Reporting Period
Q	INDOT/ KYTC	CTS	A	NR	F-HWA	4	33	Parties to have 30 days after confirmation of receipt to review & comment on reports. FHWA to address comments in final reports.	HPATs, NSHPO, KY SHPO and Native American Tribes	April 2003	December 2023	None Established	Same as Description	No activity in this Reporting Period
Q	INDOT/ KYTC	CTS	A	NR	F-HWA	5	33	Disputes regarding report(s) to be resolved in accordance with Subpart XIII.	HPATs, NSHPO, KY SHPO and Native American Tribes	April 2003	December 2023	When Appropriate	Same as Description	No activity in this Reporting Period
Q	INDOT/ KYTC	CTS	A	NR	F-HWA	G	33	Distribution of Final Reports:	HPATs, NSHPO, KY SHPO and Native American Tribes	April 2003	December 2023	When Appropriate	Same as Description	No activity in this Reporting Period
D	INDOT/ KYTC	CTS	A	NR	F-HWA	1	33	FHWA to provide copies of final reports to respective SHPOs, STAs & Indian Tribes; when appropriate.	HPATs, NSHPO, KY SHPO and Native American Tribes	April 2003	December 2023	Upon Completion of Work	Same as Description	No activity in this Reporting Period
Q	INDOT/ KYTC	CTS	A	NR	F-HWA	2	33	FHWA to provide sufficient copies of final reports for dissemination to public libraries, educational institutions & other repositories. D. Jefferson & Clark Counties.	HPATs, NSHPO, KY SHPO and Native American Tribes	April 2003	December 2023		Same as Description	No activity in this Reporting Period
Q	INDOT/ KYTC	CTS	A	NR	F-HWA	3	33	FHWA to ensure that final archaeological reports to public dissemination do not contain sensitive information.	HPATs, NSHPO, KY SHPO and Native American Tribes	April 2003	December 2023		Same as Description	No activity in this Reporting Period

* KYTC procured the services of Cultural Resource Analysts (CRAs), a consultant under a sub-contract, to perform archaeological investigations for Sections 1 and 4, as well as within the Ohio River floodplain in Indiana.

STIPULATION V - UNANTICIPATED DISCOVERIES Taskmaster(s) & Lead

FHWAY SHPO/ STA/ GEC	Taskmaster(s)	Lead	MOA Reference	Stakeholders & Commitment Description	Duration & Deadline					Product & Implementation				
					Current Lead	SDC	Sub-item	PG Item	Description	Identified Stakeholders	Anticipated Start Date	MOA Deadline	Actual Completion Date	Implementation Plan
N	INDOT/ KYTC	CTS	NR	F-HWA	A	34	NYC or NYIC shall conduct an archaeological survey within 50 ft. around the areas of identified discovery cases until a treatment plan is developed & implemented.	HPATs, NSHPO, KY SHPO and Native American Tribes	April 2003	December 2023	Duration of Project			NYC or NYIC to ensure work within 50 ft. around the area of undeveloped discovery cases until a treatment plan is developed & implemented.
N	INDOT/ KYTC	CTS	NR	F-HWA	B	34	FHWA to make all reasonable measures to avoid property until SHPO and Native American Tribes consultation with SHPO, Indian Tribes and other appropriate parties.	HPATs, NSHPO, KY SHPO and Native American Tribes	April 2003	December 2023	Duration of Project			FHWA to review all reasonable measures to avoid property until consideration of consultation with SHPO, Indian Tribes and other appropriate parties.
N	INDOT/ KYTC	CTS	NR	F-HWA	C	34	FHWA shall contact SHPO, Indian Tribes and other appropriate parties within 48 hours and provide written details of discovery.	HPATs, NSHPO, KY SHPO and Native American Tribes	April 2003	December 2023	Within 48 hours			FHWA shall contact SHPO, Indian Tribes and other appropriate parties within 48 hours and provide written details of discovery.
N	INDOT/ KYTC	CTS	NR	F-HWA	D	34	NYC or NYIC shall conduct an archaeological survey of identified discovery cases to determine eligibility, effectiveness of possible treatment measures.	HPATs, NSHPO, KY SHPO and Native American Tribes	April 2003	December 2023	Within 48 hours, or at the earliest opportunity thereafter			NYC or NYIC shall conduct an archaeological survey of identified discovery cases to determine eligibility, effectiveness of possible treatment measures.
N	INDOT/ KYTC	CTS	NR	F-HWA	E	34	Climate Adaptation Treatment Planning for discovered historic property.	HPATs, NSHPO, KY SHPO and Native American Tribes	April 2003	December 2023	Duration of Project			Contact with the BSHTC, FHWA and Native American Tribes to develop report. FHAT recommendations considered by BSHTC and elevated to BSMT for approval.
N	INDOT/ KYTC	CTS	NR	F-HWA	F	34	Ground-disturb work may commence as sites determined eligible for NHP.	HPATs, NSHPO, KY SHPO and Native American Tribes	April 2003	December 2023	Duration of Project			Combination with NSHPO, KHC and STA's to ensure site clearance.
N	INDOT/ KYTC	CTS	NR	F-HWA	G	34	Planners shall provide notifications for dispute resolution should concerns on eligibility not be resolved.	HPATs, NSHPO, KY SHPO and Native American Tribes	April 2003	December 2023	Duration of Project			As required, provisions of dispute resolution to be followed (Supplement XIX).

Stipulation VI - ADDITIONAL HISTORIC PROPERTIES AND EFFECTS											
Taskmaster(s) & Lead			MOA Reference			Stakeholders & Commitment Description			Duration & Deadline		
Status	FHWA SPO	ST/A GEC	Sub-consultant CTS	Current Lead	SDC	Pg. No.	Description	Identified Stakeholder(s)	Anticipated Start Date	Anticipated Completion Date	Product
N	INDOT/ KYTC	NR	NR	FHWA	A	35	INDOT or KYTC shall consult with FHWA, SHPO, Indian Tribes and Native American Tribes and one party to determine if any historic properties identified will affect the Project in a significant way through Stipulation IV will be affected by the Project.	HPATs, IN SHPO, KY SHPO and Native American Tribes	April 2003	December 2023	MOA Deadline: Before acquisition of sites for staging, welding, mitigation, borrow or waste, change of disposal, or other construction are approved.
N	INDOT/ KYTC	CTS	NR	FHWA	B	35	White historic properties are uniformly affected. FHWA shall consult with INDOT and/or KYTC, SHPO, Indian Tribes and one opposite party to minimize or mitigate effects.	HPATs, IN SHPO, KY SHPO and Native American Tribes	April 2003	December 2023	MOA Deadline: Duration of Project
N	INDOT/ KYTC	CTS	NR	FHWA	C	35	In agreement on measures to mitigate the adverse effect, measures will ensue those measures are implemented. Resolve disputes in accordance with Stipulation XII.	HPATs, IN SHPO, KY SHPO and Native American Tribes	April 2003	December 2023	MOA Deadline: Duration of Project

Stipulation VII - EXCESS RIGHT OF WAY											
Taskmaster(s) & Lead			MOA Reference			Stakeholders & Commitment Description			Duration & Deadline		
Status	FHWA SPO	ST/A GEC	Sub-consultant CTS	Current Lead	SDC	Pg. No.	Description	Identified Stakeholder(s)	Anticipated Start Date	Anticipated Completion Date	Product
NR	INDOT/ KYTC	NR	NR	FHWA	A	35	Project related in excess right-of-way to be disposed, the FHWA shall consult appropriate SHPO to determine whether the disposal or sale would have an adverse effect on historic properties.	HPATs, IN SHPO, KY SHPO and Native American Tribes	April 2003	December 2023	MOA Deadline: Duration of Project

Stipulation VIII - PERFORMANCE STANDARDS											
Taskmaster(s) & Lead			MOA Reference			Stakeholders & Commitment Description			Duration & Deadline		
Status	FHWA SPO	ST/A GEC	Sub-consultant CTS	Current Lead	SDC	Pg. No.	Description	Identified Stakeholder(s)	Anticipated Start Date	Anticipated Completion Date	Product
U	INDOT/ KYTC	NR	NR	FHWA	A	35	FHWA shall ensure all cultural resources work carried out will be carried out by or under the direct supervision of individuals that meet the Secretary of the Interior's Professional Qualification Standards.	HPATs, IN SHPO, KY SHPO and Native American Tribes	April 2003	December 2023	MOA Deadline: Duration of Project
U	INDOT/ KYTC	CTS	NR	FHWA	B	35	FHWA shall ensure all historic preservation resource work carried out will be guided by the most recent version of the following standards:	HPATs, IN SHPO, KY SHPO and Native American Tribes	April 2003	December 2023	MOA Deadline: Duration of Project
U	INDOT/ KYTC	CTS	NR	FHWA	C	35	The Secretary of Interior Standards and Guidelines for Archaeology and Historic Preservation.	continued	continued	continued	continued
U	INDOT/ KYTC	CTS	NR	FHWA	D	36	Advisory Council on Historic Preservation Treatment of Archaeological Properties: A Handbook	continued	continued	continued	continued
U	INDOT/ KYTC	CTS	NR	FHWA	E	36	Indiana Guidelines: Division of Archaeological Resources, most recent version of the Indiana Archaeological Guidelines, including the Guidebook for Indiana Historic Sites.	continued	continued	continued	continued

U	INDOT/KYTC	CITS	NR	NR	conduct	4	36	Kentucky Guidelines for Conducting Fieldwork and Preparing Cultural Resource Assessments; most recent version of Kentucky State Historic Preservation Office	continued	continued	continued	continued	continued	continued	Site Map update, above
---	------------	------	----	----	---------	---	----	--	-----------	-----------	-----------	-----------	-----------	-----------	------------------------

STIPULATION IX - PROGRESS REPORTS															
Taskmaster(s) & Lead		MOA Reference		Stakeholders & Commitment Description		Duration & Deadline		Product & Implementation							
Status	FHWA/ SHPO	ST/A GEC	Sub-consultant	SOC	Current Lead	Sub Item	Pg. No.	Description	Identified Stakeholders	Anticipated Start Date	Anticipated Completion Date	MOA Deadline	Actual Completion Date	Product	Implementation Plan
U		CITS	NR	NR	CITS	A	36	Progress reports detailing implementation of the measures stipulated within the MOA and providing advanced notice of milestones.	INFPA, KYPAT, Signatories and Concurring Parties of MOA	April 2003	December 2023	Every six (6) months until all phases of the Project are complete	Report No. 1-101005 Report No. 2-192004 Report No. 3-442205 Report No. 4-101005 Report No. 5-222006 Report No. 6-112806 Report No. 7-15907 Report No. 8-121707 Report No. 9-3508 Report No. 10-96008 Report No. 11-3209	Six Month Progress Report	After the expiration of the Six Month Period, Progress Report to be developed and distributed within three months of close of Reporting Period.
U		CITS	NR	NR	CITS	C	36	Progress report to identify the status of each stipulation outlined in the MOA, or associated documents.	INFPA, KYPAT, Signatories and Concurring Parties of MCA	April 2003	December 2023	Condition to be met: the duration of the Project to be met.	Report No. 11-3209	Six Month Progress Report	Condition to be met: the duration of the Project.

STIPULATION X - PROJECT MODIFICATIONS															
Taskmaster(s) & Lead		MOA Reference		Stakeholders & Commitment Description		Duration & Deadline		Product & Implementation							
Status	FHWA/ SHPO	ST/A GEC	Sub-consultant	SOC	Current Lead	Sub Item	Pg. No.	Description	Identified Stakeholders	Anticipated Start Date	Anticipated Completion Date	MOA Deadline	Actual Completion Date	Product	Implementation Plan
N			NR	NR	INDC and KYTC		36	If the project is significantly modified and additional effects to historic properties are considered the FHWA will consult with the Signatories to determine if the MOA should be amended.	INFPA, KYPAT, Signatories and Concurring Parties of MCA	April 2003	December 2023	Duration of Project			If the Project is significantly modified and additional effects to historic properties are considered the FHWA will consult with the Signatories to determine if the MOA should be amended.

ATTACHMENT D **PROGRESS REPORT SCHEDULE**

Pursuant to Stipulation IX of the Section 106 MOA, the following schedule by section and milestones is anticipated for the Project in ensuing Reporting Periods.

SECTION 1 – KENNEDY INTERCHANGE

- Butchertown Final HPP Approval – FY 2010
- Butchertown Dispute Resolution Conclusion – FY 2010
- Coordination Meeting for Resolution of Noise Barriers along I-64 in the vicinity of Clifton – FY 2010
- Coordination Meetings with SDC 2 – On-going
- Section 1A Archaeological Exploration Final Report – Fall 2009
- Continuation of Jefferson County Inventory and Survey of Historic Sites – 2009
- Continuation of Development of Preservation Easements for the Wesley House and the Edison House – On-going

SECTION 2 – DOWNTOWN BRIDGE

- Additional Context Sensitive Design Workshop with IHPAT and KHPAT – As needed
- Coordination Meetings with SDC 1 – On-going

SECTION 3 – DOWNTOWN INDIANA

- Old Jeffersonville Final HPP Approval – Fall 2009
- Initiation of Clark County Interim Report and Historic Sites and Structures Inventory – Summer 2009

SECTION 4 – KENTUCKY EAST END

- Country Estates of River Road/River Road HPP – Final HPP for Approval in Fall 2009
- Final Rosewell Treatment Plan Review – FY 2010
- Final R/W Plans – Fall 2009
- Community Meetings to Discuss Noise Barrier Analysis and Possible Design Concepts for the Proposed Noise Barriers – FY 2010
- Drumanard Property Easement Negotiations – On-going
- Coordination Meetings with SDC 5 – On-going
- SDC 4 developing outfall treatment facilities for the bridge and tunnel – Fall 2009
- Continuation of Jefferson County Inventory and Survey of Historic Sites – 2009

SECTION 5 – EAST END BRIDGE

- Coordination Meetings with SDC 4 and SDC 6 – On-going
- Deck Drainage Analysis Study Approval – Approved January 2009

SECTION 6 – INDIANA EAST END

- Swartz Farm MOA Amendment – On-going
- Swartz Farm Rural HD Final HPP Approval – Pending MOA Amendment
- Completion of Utica Historic Lime Kilns HPP – Fall 2009
- Utica Historic Lime Kilns NRHP Nomination Form – Fall 2009
- Coordination Meetings with SDC 5 – On-going
- Initiation of Clark County Interim Report and Historic Sites and Structures Inventory – Summer 2009

PROJECT WIDE ACTIVITIES

Archaeological GIS Revision – On-going