

## EXHIBIT 4A

### Double Track Project Schedule With Contingency

Major Milestones*	Start Date	End Date
Project Development Phase (1 <sup>st</sup> Major CIG Requirement)	05/13/2016	11/13/2018
Initial Project Rating (Medium High)		02/10/2020
Entry into Engineering (2 <sup>nd</sup> Major CIG Requirement)		02/10/2020
Critical Third-Party Agreements Negotiation and Execution		11/05/2020
FFGA Negotiation/Execution (3 <sup>rd</sup> Major CIG Requirement)	11/16/2020	01/12/2021
Double Track Project #1 – Limited NTP		12/21/2021
Double Track Project #1 - NTP		01/21/2022
Double Track Project #2 – Limited NTP		09/07/2021
Double Track Project #2 - NTP		05/02/2022
Double Track Project #3 – Limited NTP		09/24/2021
Double Track Project #3 - NTP		11/29/2021
Double Track Project #4 - NTP		01/18/2022
Double Track Project #5 - NTP		06/09/2021
Double Track Project #6 - NTP		01/20/2021**
Real Estate Acquisition	11/01/2019	03/22/2022
Utility Relocation		06/08/2023
Substantial Completion		05/28/2024
Commissioning and Testing	04/25/2024	08/16/2024
Revenue Service Date		12/16/2024
Project Closeout		06/30/2027

Source: 33<sup>rd</sup> Pass, dd 01/10/2022 R00 With Contingency

\* In the event the FTA acknowledges or requires deadlines for the Double Track Project that are different than the Major Milestone dates set forth herein, the Parties agree that upon written acknowledgement of each of the Parties to the Governance Agreement, the Major Milestone dates in this Project Schedule will be updated to be consistent with such acknowledgment or requirement by the FTA, which updated Major Milestone dates and Project Schedule will become a part of this Governance Agreement.

\*\* The Parties acknowledge that the Notice to Proceed for Double Track Project #6 was submitted on 1/26/2022, that this date will be updated in the March Double Track Project Schedule with Contingency to be submitted to FTA, and hereby consent to such revision to the foregoing Double Track Project Schedule with Contingency.