

LUCAS OIL STADIUM

Construction Update

August 22, 2006

Construction Progress

- Placing concrete columns in all Quads for support of upper levels.
- Placing concrete columns on the Upper Suite Level of Quad “A” for support of Terrace Concourse Level.
- Erecting shoring towers for elevated slab pours in Quads “A” and “D” for the Upper Suite Level.
- Erecting shoring towers for elevated slab pours in Quads “C” and “B” for the Lower Suite Levels and Club Levels.
- Installing forming for elevated slab pours in Quads “A” and “D” for Terrace Concourse Level.
- Installation of temporary re-shores for support of upper decks.
- Waterproofing of foundation walls and backfilling operations.
- Forming and placing concrete retaining walls for vehicular ramps from Street Level down to Event Level.
- Underslab M/E/P rough-ins in Quads “A” and “D” Event Level prior to slab-on-grade placement.
- Started Slab-on-Grade placements in Quad “A” Event Level.
- Started Overhead M/E/P rough-ins in Quad “A” Street Concourse Level

Upcoming Bid Packages

- Teledata/Controls Final Packages – September 2006
- Finishes (Painting, Flooring, Millwork/Casework, Lockers, Specialties)–September 2006
- Sitework – October 2006