





# **Project Overview**

- At a Project Scoping Meeting Items Noted
  - IHCP will only Allow
     Nightly Lane Closures
  - Two Additional Bridges within I-70 MOT Footprint



A TRADITION OF EXCELLENCE SINCE 1945



# I-70 over SR 121

# **Project Overview**

- At a Project Scoping Meeting Items Noted
  - Landfill and Quarry East of Bridge
  - Open Field Immediately East of Bridge





#### **Engineering Assessment**

- Looked at Five Options
- Construction Cost
- Maintenance of Traffic
- Construction Timeframe
- Traffic Impacts
- Engineering Cost

A TRADITION OF EXCELLENCE SINCE 1945



# I-70 over SR 121

#### **Engineering Assessment**

- Do Nothing \$0.00
- Conventional \$7,723,000
- SPMT \$8,061,000
- Slide-In \$7,636,000
- Hybrid Slide-In \$8,448,000
- Moved Ahead with a Dual Design SPMT Option and Slide
   Option



# **Engineering Assessment**

Self Propelled Modular Transporters (SPMT)



UDOT 4500 South over I-215

A TRADITION OF EXCELLENCE SINCE 1945



# I-70 over SR 121

# **Engineering Assessment**

- Self Propelled Modular Transporters (SPMT)
  - Total Estimated Cost = \$8,061,000
  - Less than One Construction Season
  - Two Two week Single Lane Closures



# **Engineering Assessment**

Slide-In Superstructure Installation



ODOT OR 213 over Washington St.

A TRADITION OF EXCELLENCE SINCE 1945



# I-70 over SR 121

# **Engineering Assessment**

- Slide-In Superstructure Installation
  - *Total Estimated Cost* = \$7,636,000
  - One Construction Season
  - Two Two week Single Lane Closures



# Final Design - Challenges

- "Design-Build"
- Foundation
- Substructure
- Superstructure
- Interstate Lane Closure Policy
- Expedited Construction
- Provisions

A TRADITION OF EXCELLENCE SINCE 1945



# I-70 over SR 121


# Final Design - Challenges

- "Design-Build"
- Foundation
- Substructure
- Superstructure
- Interstate Lane Closure Policy
- Expedited Construction
- Provisions



# Foundation - Spread Footing

- Rock Fairly Shallow at Project Site
- Existing Bridge Piers on Spread Footings
- Low Quality Rock
- Limited Space





#### Foundation – Micropiles

- Good Fit for Site
- Able to work in Low Head
   Room
- But.....




A TRADITION OF EXCELLENCE SINCE 1945





# I-70 over SR 121


# Foundation - Micropiles

- Buy America Requirement 106.01(c)
- Geo-strata Magazine Article "Buy America' Act
   Threatens U.S. Micropile Business" (September/October 2012)
- Back to the Drawing Board Drilled Shafts











#### Substructure - Geometry

Full Faced Abutment





A TRADITION OF EXCELLENCE SINCE 1945


# BLN:

# I-70 over SR 121


# Substructure - Geometry

- Needed to Accommodate Individual Bridge Installation
   Systems
  - Slide System Needs to be Continuous from Coping to Coping plus Outside
  - Due to Drilled Shaft Locations and Construction Speed, extending Outside Coping warranted for SPMT















# Substructure - Strut and Tie


- Strut and Tie Analysis
- Based on AASHTO LRFD 5.6.3 says SHOULD use Strut and Tie
- Based on AASHTO LRFD 5.8.1.1 & 5.8.1.2 says SHALL use Strut and Tie in Deep Beams
















# Substructure – Strut and Tie Loading Condition 3 – Three Lane Section ATRADITION OF EXCELLENCE SINCE 1945














































# Superstructure

- End Diaphragms Unique
  - Slide Diaphragm –
     Accommodate
     Jacking Ports




A TRADITION OF EXCELLENCE SINCE 1945


# BLN:


# I-70 over SR 121


# Superstructure

- End Diaphragms Unique
  - SPMT Not Enough Room to cast up to Bridge Seats
  - Used Precast Bridge Seat Cap









# BLN:

# I-70 over SR 121

# **Speed of Construction**

- Tried to incorporate Precast wherever possible
- Precast Sleeper Slab w/ Precompressed Foam Joint instead of Terminal Joint
- MSE Wall Wings
- Allowed to Open with Concrete Strength = 500 psi



#### **A+B Contract Provisions**

- As Part of the Bid, Contractor to bid Number of Hours of
   I-70 Lane Closure and Days of SR 121 Road Closure
- I-70: Bid, Incentive and Disincentive = \$2,500/hour on
   Fridays and \$2,000/Hour on other Days
- SR 121: Bid, Incentive and Disincentive = \$4,000/day

A TRADITION OF EXCELLENCE SINCE 1945



# I-70 over SR 121

# Superstructure Installation Contract Provisions

- Regardless of the Installation Method Chosen,
   Performance Based Provision.
- Requirements of Revisions to Contract Plans, Working Drawings, Contingency Plans, Installation Plans, Tolerances
- Installation Bid at \$160,000 and Engineering Bid at \$95,000



#### **Contract Award**

- Walsh was the Successful Bidder Slide Option
- Construction Cost \$5,630,000 (Original Estimate \$6,921,000)
- B Component = \$855,000
- 24 Days of I-70 Lane Closure
- 30 Days of SR 121 Full Closure

A TRADITION OF EXCELLENCE SINCE 1945



#### I-70 over SR 121

#### **Actual Construction**

- Two Eight Day Lane Closures
- Two Three SR 121 Road Closure Days for Bridge Demolition
- 14 Days of SR 121 Closure for Road Work on SR 121
- https://www.youtube.com/watch?v=N4FrVGW0Upg&feature=youtu
   .be
- https://www.youtube.com/watch?v=6SBjNkCRmUg&feature=youtu
   .be

