

Grantee: State of Indiana - OCRA

Grant: B-08-DF-18-0001

April 1, 2013 thru June 30, 2013 Performance Report



Grant Number:

B-08-DF-18-0001

Obligation Date:**Award Date:****Grantee Name:**

State of Indiana - OCRA

Contract End Date:**Review by HUD:**

Submitted - Await for Review

Grant Amount:

\$67,012,966.00

Grant Status:

Active

QPR Contact:

Kathleen Weissenberger

Estimated P/RL Funds:

\$0.00

Total Budget:

\$67,012,966.00

Disasters:

Declaration Number

FEMA-1766-DR-IN

Narratives

Disaster Damage:

The 2008 disasters in Indiana have been among the worst in our state's history. 82 of Indiana's 92 counties were declared as Presidential disaster areas between the three disaster periods (DR-1740, DR-1766 and DR-1795). DR-1766, the result of severe flooding in late May and early June, was clearly the most substantial with 44 counties declared as Presidential disaster areas. FEMA estimates that total IA and PA for this disaster will exceed \$350 million. FEMA and the SBA received 17,844 applications for IA during DR-1766, resulting in over \$127 million in assistance. The PA process is now in full swing with FEMA having 471 applicants from local and state government and an estimated 2,092 project worksheets. Currently 26 million dollars have been obligated to local governments, and PA total estimates exceed \$150 million. While the estimated FEMA assistance is substantial, it will not cover the estimated recovery needs in the areas of economic and workforce development, infrastructure, and housing. The following summarizes the key unmet needs in each of these areas: Economic and Workforce Development The largest economic impact to Indiana will be in the area of agriculture where early estimates indicate that crop losses will exceed \$300 million and land rehabilitation losses for activities like debris and sediment removal, levee repair and soil erosion repair will exceed \$200 million. Impact to other Indiana businesses is likely to exceed \$400 million with most of the damage occurring in the five most effected counties of Bartholomew, Johnson, Vigo, Morgan and Owen. The most substantial areas of damage occurred in Columbus, Indiana, where the Columbus Regional Hospital was completely immobilized and had over \$211 million in damages of which less than \$75 million will be covered by FEMA. Additionally, the city's largest employer reported damages in excess of \$200 million none of which qualified for assistance. Infrastructure Damage to Indiana's public infrastructure will likely exceed \$325 million and it is estimated that FEMA-PA will cover about half, or \$158 million of this expense. The remainder does not qualify, is covered by another Federal program, or represents the state/local match. The chart below depicts the financial assistance the State of Indiana has received. However, the costs that go beyond what is covered below have been identified as key areas of remaining need. FEMA-IA Applicants FEMA-IA Assistance (\$000) SBA Loans (\$000) FEMA-PA Assistance (\$000) Total Financial Assistance (\$000) June Flooding & Tornados DR-1766 17,840 54,241 71,711 158,502 284,454 About half of Indiana's PA expense comes from the extensive damages to Columbus Regional Hospital, a major hospital servicing a large portion of Southeastern Indiana. The hospital suffered over \$211 million in damage of which about half will qualify for FEMA-PA. One of the state's top priorities has been to help CRH recover from the catastrophic losses experienced in June of 2008, and a portion of PA-match funding would be for this effort. The remaining PA expenses result from damage to a mixture of public infrastructure such as damaged roads, bridges, dams and levees. Of note, Indiana's local FEMA-PA match will likely exceed \$40 million. Indiana will likely not achieve an automatic reduction in the FEMA match rate from 25% to 10% as our statewide per capita loss will be below the \$122 threshold. However, our hardest hit counties have more than exceeded this threshold and thus this match will be a burden to them. The disaster CDBG funds will be key in helping reduce this local burden. Housing Indiana has over 17,000 families who suffered some type of damage to their dwelling. Housing is a key challenge for the state. FEMA-IA has provided substantial assistance; however, additional help will be required.

Recovery Needs:

The most urgent need is to insure that those communities wanting to participate in a buy-out program have the resources to do so. Over 550 homes totaling \$71MM could be purchased through the home buy-out program with local match exceeding \$17MM. Many communities have opted to participate in the home buy-out program offered by FEMA as most of these homes have been completely destroyed and are in floodplains. While this will clearly benefit the community long-term, two issues exist. First, the match requirement is burdensome and in many cases homeowners have been left in limbo while local communities wrestle with this issue. Some communities are currently deciding not to include significantly damaged homes in the buy-out because they are concerned about funding their 25% match. Second, the state anticipates receiving only \$30 million from FEMA in HMGP funds. This estimate is based on FEMA's formula which determines the HMGP funds based on 15% of both IA and PA. This results in slightly more than a \$25 million shortfall. Indiana now has 14 local Long Term Recovery Committees (LTRCs) assessing the other unmet needs in counties declared during DR-1766. Early estimates indicate that those needs could exceed \$20



million. The vast majority of this need will be to ensure that communities have adequate affordable housing options. METHOD OF DISTRIBUTION All local units of government (cities, towns, counties) will be eligible for the Disaster Recovery program, including HUD Entitlements. Flood Plain Acquisition and Green Space Development IHEDA, in coordination with the Indiana Department of Homeland Security (IDHS), proposes to provide grants that allow cities, towns, and counties to acquire and demolish substantially damaged residential properties contained within a floodplain or floodway and to redevelop the area into permanent green space for community use. The voluntary program must be initiated by a local community and be agreed to by individual homeowners. In order to be considered for mitigation funds, communities must have a FEMA-approved multi-hazards mitigation plan. The Indiana Department of Homeland Security has provided grants to the 42 counties impacted by the floods to complete these plans. To expedite the overall process, FEMA has given approval for communities to apply for mitigation funds while they assemble their multi-hazards plans. Interested communities must submit a joint grant application to IDHS. Once a property is approved for purchase, the Federal Emergency Management Agency (FEMA) will cover 75 percent of the acquisition cost with the remaining 25 percent to be paid by the local unit of government, which can use CDBG funding to offset its match requirement. Priority will be given to communities with the greatest needs considering the concentration of affected individuals and financial need of each local unit of government. Specific criteria include: "the community's match obligation as a percent of its annual budget;" "the median assessed value of the residential properties in the buy-out area; and" "the concentration of individual assistance applications in an impacted community. The Flood Plain Acquisition and Green Space Development Program has no maximum grant amount. Allocation: \$22,826,594 Emergency Rental Assistance From the beginning of the disaster, under the leadership of Governor Daniels, IHEDA took an active roll in ensuring that those victims of the floorary housing for all displaced victims. For displaced flood victims that were ineligible to receive FEMA assistance, IHEDA committed to paying any necessary security deposit and three months rent. For all of those who were deemed eligible to receive FEMA assistance, IHEDA committed to paying any necessary security deposit. IHEDA paid \$823,405.85 in temporary rental assistance to property owners to ensure the immediate housing of those displaced by the floods. The State would request that a portion of the CDBG Disaster Recovery Funds be used to reimburse IHEDA for these up-front costs. Allocation: \$823,406 Public Infrastructure The CDBG Disaster Recovery Fund (DRF) will be available through the Indiana Office of Community and Rural Affairs. This fund will help offset the twenty-five percent (25%) FEMA match for various eligible public facilities activities pursuant to 24 CFR 570.201(c) and 24 CFR 507.201(f)(2). The Office of Community and Rural Affairs will give priority for activities that benefit at least 51% low-to-moderate income persons. Eligible DRF activities will include most activities eligible under FEMA Public Assistance " Category A, Category B (Permanent Restoration of Facilities), Category C, Category D (limited), Category E (buildings), Category F, Category G (limited). Eligible activities will be determined by OCRA on a project by project basis. Examples include: 1. Construction/rehabilitation of public wastewater systems; 2. Construction/rehabilitation of public drinking water systems; 3. Construction/rehabilitation of storm drainage systems; 4. Rehabilitation of public roadways, bridges and dams; 5. Construction/rehabilitation of public facility buildings. Projects/applications will be evaluated using the following criteria: 1. The importance of the project to post disaster recovery of the applicant; 2. The percentage of low-to-moderate income persons served; 3. The percentage of grant amount in relation to applicant's annual budget; 4. The relative economic distress of the applicant. Grant applications will be accepted and awards made until funding is no longer available. The intent of the program is to provide the non-federal share of necessary public improvements and/or rehabilitation related to the 2008 presidentially declared disaster. A minimum of fifty percent (50%) of grant funds will be awarded to projects that benefit at least 51% low-to-moderate income persons. Actual grant amounts are negotiated on a case by case basis and the amount of assistance will be dependent upon the factors described above. There is no maximum grant award for the Public Assistance Match Program. Allocation: \$40,000,000 Administration The State will set aside \$3,350,000 of its CDBG Disaster Recovery Funds for payment of costs associated with administering the Program (Docket No. FR-5250-N-01). This constitutes five percent (5%) of the State's CDBG Disaster Recovery allocation. These funds will be used by the Office of Community and Rural Affairs for expenses associated with administering its State CDBG Program, including direct personal services and fringe benefits of applicable Office of Community and Rural Affairs staff, as well as direct and indirect expenses incurred in the proper administration of the state's program and monitoring activities respective to CDBG grants awarded to units of local government (i.e. telephone, travel, services contractual, etc.).Allocation: \$3,350,000

Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$52,505,735.52
Total Budget	\$669,905.39	\$52,505,735.52
Total Obligated	\$2,916,887.97	\$52,351,662.52
Total Funds Drawdown	\$1,331,584.52	\$43,144,761.15
Program Funds Drawdown	\$1,331,584.52	\$43,144,761.15
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,881,196.51	\$42,972,456.04
Match Contributed	\$0.00	\$0.00



Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		52.93%
Overall Benefit Percentage (Actual)		45.40%
Minimum Non-Federal Match	\$0.00	\$3,000,000.00
Limit on Public Services	\$10,051,944.90	\$821,844.85
Limit on Admin/Planning	\$3,350,648.30	\$1,403,307.76
Limit on State Admin	\$0.00	\$1,403,307.76

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

Overall Progress Narrative:

The State of Indiana is 78% obligated and 64% expended. OCRA is 95% obligated and 83% expended. IHCD is 43% obligated and 25% expended.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
DR1A-09-Admin, State Admin	\$8,837.51	\$3,350,000.00	\$419,406.95
DR1A-09-001, Union City, City of	\$0.00	\$12,985.75	\$12,985.75
DR1A-09-002, Gosport, Town of	\$0.00	\$8,075.44	\$8,075.44
DR1A-09-003, Sullivan County	\$0.00	\$81,391.13	\$81,391.13
DR1A-09-004, Town of New Whiteland	\$0.00	\$4,537.14	\$4,537.14
DR1A-09-005, Brown County	\$0.00	\$5,996.46	\$5,966.46
DR1A-09-006, Trafalgar, Town of	\$0.00	\$2,575.00	\$2,575.00
DR1A-09-007, Sullivan, City of	\$0.00	\$31,567.94	\$31,567.94
DR1A-09-008, Jefferson Co. Commissioners	\$0.00	\$11,497.28	\$11,497.28
DR1A-09-009, Trafalgar, Town of	\$0.00	\$6,400.28	\$6,400.28
DR1A-09-010, Crawfordsville	\$0.00	\$22,097.79	\$22,097.79
DR1A-09-011, Fountain County	\$0.00	\$22,952.11	\$22,952.11
DR1A-09-012, Clayton, Town of	\$0.00	\$467.63	\$467.63
DR1A-09-013, Hazelton, Town of	\$0.00	\$2,902.09	\$2,902.09



DR1A-09-014, Gibson County	\$0.00	\$50,425.27	\$50,425.27
DR1A-09-015, Pike County Board of Commissioners	\$0.00	\$51,869.74	\$51,869.74
DR1A-09-016, Posey County	\$0.00	\$17,040.38	\$17,040.38
DR1A-09-017, Vincennes, City of	\$0.00	\$15,041.13	\$15,041.13
DR1A-09-018, Darlington, Town of	\$0.00	\$3,529.70	\$3,529.70
DR1A-09-019, Bicknell	\$0.00	\$17,918.50	\$17,918.50
DR1A-09-020, Elnora, Town of	\$0.00	\$4,425.11	\$4,425.11
DR1A-09-021, Brooklyn, Town of	\$0.00	\$4,095.36	\$4,095.36
DR1A-09-022, Daviess County	\$0.00	\$7,479.14	\$7,479.14
DR1A-09-023, Jasonville, City of	\$0.00	\$8,607.32	\$8,607.32
DR1A-09-024, Spencer, Town of	\$0.00	\$39,408.38	\$39,408.38
DR1A-09-025, Worthington, Town of	\$0.00	\$15,960.33	\$15,960.33
DR1A-09-026, Knox County	\$0.00	\$52,522.43	\$52,522.43
DR1A-09-027, Morgan County	\$0.00	\$229,102.46	\$229,102.46
DR1A-09-028, Lawrence, City of	\$0.00	\$21,495.25	\$21,495.25
DR1A-09-029, Bloomfield, Town of	\$0.00	\$9,357.84	\$9,357.84
DR1A-09-030, Greene County	\$0.00	\$71,239.81	\$71,239.81
DR1A-09-031, Brazil, City of	\$0.00	\$12,218.31	\$12,218.31
DR1A-09-032, Danville, Town of	\$0.00	\$35,195.33	\$35,195.33
DR1A-09-033, Knox County	\$0.00	\$59,888.46	\$59,888.46
DR1A-09-034, Jackson County	\$0.00	\$68,286.46	\$68,286.46
DR1A-09-035, Brownstown, Town of	\$0.00	\$10,528.10	\$10,528.10
DR1A-09-036, Montezuma, Town of	\$0.00	\$3,404.97	\$3,404.97
DR1A-09-037, Bloomington, City of	\$0.00	\$22,378.22	\$22,378.22
DR1A-09-038, Waveland, Town of	\$0.00	\$3,084.38	\$3,084.38
DR1A-09-039, Brown County	\$0.00	\$55,163.60	\$55,163.60
DR1A-09-040, Owen County	\$0.00	\$10,228.41	\$10,228.41
DR1A-09-041, Montgomery County	\$0.00	\$37,507.08	\$37,507.08
DR1A-09-042, Morgan County	\$0.00	\$156,584.86	\$156,584.86
DR1A-09-043, Greene County	\$0.00	\$100,925.24	\$100,925.24
DR1A-09-044, Staunton, Town of	\$0.00	\$2,440.00	\$2,440.00
DR1A-09-045, Bartholomew County	\$0.00	\$1,724,046.05	\$1,724,046.05
DR1A-09-046, Columbus City	\$0.00	\$240,960.35	\$240,960.35
DR1A-09-047, Morgan County	\$0.00	\$3,023.77	\$3,023.77
DR1A-09-048, Owen County	\$0.00	\$1,482.41	\$1,482.41
DR1A-09-049, Owen County-S.R. Bean Blossom	\$0.00	\$23,479.36	\$23,479.36
DR1A-09-050, Waynetown, Town of	\$0.00	\$2,498.41	\$2,498.41
DR1A-09-051, Liberty, Town of	\$0.00	\$1,215.32	\$1,215.32
DR1A-09-052, Henry County	\$0.00	\$0.00	\$0.00
DR1A-09-052, Henry County	\$0.00	\$55,535.54	\$55,535.54

DR1A-09-053, Springport, Town of	\$0.00	\$3,094.38	\$3,094.38
DR1A-09-054, Bartholomew County	\$0.00	\$188,290.86	\$188,290.86
DR1A-09-055, Wayne County	\$0.00	\$46,294.31	\$46,294.31
DR1A-09-056, Edinburgh, Town of	\$0.00	\$138,664.10	\$138,664.10
DR1A-09-057, Owen County	\$0.00	\$336,828.64	\$336,828.64
DR1A-09-058, Town of Rockville	\$0.00	\$2,056.25	\$2,056.25
DR1A-09-059, Town of Prince's Lake	\$0.00	\$14,169.19	\$14,169.19
DR1A-09-060, City of Beech Grove	\$0.00	\$7,686.17	\$7,686.17
DR1A-09-061, Brown County	\$0.00	\$37,461.19	\$37,461.19
DR1A-09-062, Town of Cloverdale	\$0.00	\$3,839.55	\$3,839.55
DR1A-09-063, City of Martinsville	\$0.00	\$294,689.09	\$294,689.09
DR1A-09-064, Town of Shelburn	\$0.00	\$2,319.88	\$2,319.88
DR1A-09-065, Vermillion County	\$0.00	\$4,260.98	\$4,260.98
DR1A-09-066, Union County	\$0.00	\$35,030.76	\$35,030.76
DR1A-09-067, City of Terre Haute	\$0.00	\$25,042.09	\$25,042.09
DR1A-09-068, Town of West Terre Haute	\$0.00	\$11,175.70	\$11,175.70
DR1A-09-069, Town of Medora	\$0.00	\$4,303.85	\$4,303.85
DR1A-09-070, Randolph County	\$0.00	\$24,627.61	\$24,627.61
DR1A-09-071, City of Clinton	\$0.00	\$4,294.59	\$4,294.59
DR1A-09-072, Middletown, Town of	\$0.00	\$19,311.09	\$19,311.09
DR1A-09-073, New Castle, City of	\$0.00	\$27,005.43	\$27,005.43
DR1A-09-074, Rush County	\$0.00	\$108,012.64	\$108,012.64
DR1A-09-075, Bartholomew County	\$0.00	\$10,227,984.72	\$10,227,984.72
DR1A-09-076, Town of Cambridge City	\$0.00	\$8,634.06	\$8,634.06
DR1A-09-077, Town of Knightstown	\$0.00	\$43,978.76	\$43,978.76
DR1A-09-078, Parke County	\$0.00	\$65,375.21	\$65,375.21
DR1A-09-079, Washington County	\$0.00	\$3,999.61	\$3,999.61
DR1A-09-080, Switz City	\$0.00	\$3,280.37	\$3,280.37
DR1A-09-081, Center Point	\$0.00	\$4,133.50	\$4,133.50
DR1A-09-082, Fairview Park, Town of	\$0.00	\$2,938.89	\$2,938.89
DR1A-09-083, Johnson County	\$0.00	\$121,368.28	\$121,368.28
DR1A-09-084, Clay County	\$0.00	\$139,797.26	\$139,797.26
DR1A-09-085, Town of Rockville	\$0.00	\$1,434.60	\$1,434.60
DR1A-09-086, Town of Bargersville	\$0.00	\$9,652.94	\$9,652.94
DR1A-09-087, Johnson County	\$0.00	\$35,507.85	\$35,507.85
DR1A-09-088, Harmony, Town of	\$0.00	\$2,976.50	\$2,976.50
DR1A-09-089, Johnson County	\$0.00	\$18,679.24	\$18,679.24
DR1A-09-090, Seelyville, Town of	\$0.00	\$525.19	\$525.19
DR1A-09-091, Bartholomew County	\$0.00	\$276,517.38	\$276,517.38
DR1A-09-092, Putnam County	\$0.00	\$126,142.07	\$126,142.07

DR1A-09-093, Vermillion County	\$0.00	\$123,779.73	\$123,779.73
DR1A-09-094, City of Martinsville	\$0.00	\$50,339.62	\$50,339.62
DR1A-09-095, Nashville, Town of	\$0.00	\$2,314.10	\$2,314.10
DR1A-09-096, Brown County	\$0.00	\$11,620.49	\$11,620.49
DR1A-09-097, Town of Ellettsville	\$0.00	\$1,476.54	\$1,476.54
DR1A-09-098, Monroe County	\$0.00	\$33,523.43	\$33,523.43
DR1A-09-099, Shelby County	\$0.00	\$79,842.49	\$79,842.49
DR1A-09-100, Brown County	\$0.00	\$38,667.57	\$38,667.57
DR1A-09-101, Vigo County	\$0.00	\$288,910.56	\$288,910.56
DR1A-09-102, City of Bloomington	\$0.00	\$6,153.23	\$6,153.23
DR1A-09-103, Clay County	\$0.00	\$2,500.00	\$2,500.00
DR1A-09-104, Clay County	\$0.00	\$4,089.72	\$4,089.72
DR1A-09-105, Parke County	\$0.00	\$41,310.49	\$41,310.49
DR1A-09-106, Washington County	\$0.00	\$17,976.32	\$17,976.32
DR1A-09-107, Shelby County	\$0.00	\$5,236.20	\$5,236.20
DR1A-09-108, Johnson County	\$0.00	\$29,031.70	\$29,031.70
DR1A-09-109, Johnson County	\$0.00	\$511,176.00	\$511,176.00
DR1A-09-110, Martinsville	\$0.00	\$87,095.30	\$87,095.30
DR1A-09-111, Morgan County	\$0.00	\$295,212.26	\$295,212.26
DR1A-09-112, Morgan County	\$0.00	\$18,617.50	\$18,617.50
DR1A-09-113, Morgan County	\$0.00	\$32,518.06	\$32,518.06
DR1A-09-114, Owen County	\$0.00	\$26,500.00	\$26,500.00
DR1A-09-115, Owen County	\$0.00	\$648,215.63	\$648,215.63
DR1A-09-116, Prince's Lakes	\$0.00	\$89,103.00	\$89,103.00
DR1A-09-117, Prince's Lakes	\$0.00	\$168,995.00	\$168,995.00
DR1A-09-118, Seelyville	\$0.00	\$31,500.00	\$31,500.00
DR1A-09-119, Terre Haute	\$0.00	\$49,710.00	\$49,710.00
DR1A-09-120, West Terre Haute	\$0.00	\$20,492.00	\$20,492.00
DR1A-09-121, Franklin, City of	\$0.00	\$211,800.13	\$211,800.13
DR1A-09-122, Johnson County	\$0.00	\$195,775.00	\$195,775.00
DR1B-09-001, Bartholomew County	\$0.00	\$1,375,861.00	\$1,375,861.00
DR1B-09-002, Bartholomew County	\$0.00	\$1,255,000.94	\$1,255,000.94
DR1B-09-003, Bartholomew County	\$0.00	\$56,006.00	\$56,006.00
DR1B-09-004, Town of Morgantown	\$0.00	\$780,903.88	\$780,903.88
DR1B-09-005, Crawfordsville	\$0.00	\$983,814.00	\$983,814.00
DR1B-09-006, Bloomington	\$0.00	\$207,194.00	\$207,194.00
DR1B-09-007, Montgomery County	\$0.00	\$547,303.31	\$547,303.31
DR1B-09-008, Putnam County	\$0.00	\$464,789.00	\$464,789.00
DR1B-09-009, Trafalgar	\$0.00	\$235,320.04	\$235,320.04
DR1B-09-010, Vincennes, City of	\$0.00	\$129,066.00	\$129,066.00

DR1B-09-011, Prince's Lakes	\$0.00	\$1,756,728.00	\$1,756,728.00
DR1B-09-012, Morgan County - Edgewood	\$0.00	\$1,092,600.00	\$1,092,600.00
DR1B-09-013, Prince's Lakes	\$0.00	\$330,761.83	\$330,761.83
DR1B-09-014, Prince's Lakes	\$413,645.96	\$1,541,000.00	\$413,645.96
DR1B-09-015, Morgan County	\$0.00	\$1,075,100.00	\$1,075,100.00
DR1B-09-016, Owen County	\$45,721.91	\$456,108.00	\$456,108.00
DR1B-09-017, Greencastle, City of	\$51,855.00	\$569,467.00	\$530,329.00
DR1B-09-018, Greensburg, City of	\$0.00	\$2,000,000.00	\$2,000,000.00
DR1B-09-019, Clinton	\$0.00	\$500,712.00	\$433,262.25
DR1B-09-020, Martinsville	\$0.00	\$125,977.00	\$125,977.00
DR1B-09-021, Bloomington	\$109,277.35	\$1,504,552.00	\$158,778.35
DR1B-09-022, Jennings County	\$103,223.84	\$1,844,750.00	\$1,651,308.39
DR1B-09-023, Johnson County	\$270,332.06	\$1,114,400.00	\$591,944.95
DR1B-09-024, Lawrenceburg	\$0.00	\$674,800.00	\$524,974.00
DR1B-09-025, Hazelton, Town of	\$149,940.09	\$1,612,900.00	\$1,024,400.98
DR1B-09-026, Terre Haute	\$33,044.81	\$754,587.00	\$33,044.81
DR1FA-09-001, Emergency Flood Assistance	\$0.00	\$823,406.00	\$821,844.85
DR1HB Administration, DR1HB Flood Buyout Administration	\$8,551.14	\$397,221.30	\$143,873.28
DR1HB Projects, Buyout of Residential Properties	\$137,154.85	\$7,547,702.35	\$4,507,538.71
DR2-09-069, Orange County	\$0.00	\$3,497,561.00	\$0.00



Activities

Grantee Activity Number: DR1-09-Admin-A

Activity Title: State Admin

Activity Category:

Administration

Project Number:

DR1-09-Admin

Projected Start Date:

09/01/2008

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

State Admin

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

State of Indiana

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2013

N/A

To Date

\$1,247,875.00

Total Budget

\$0.00

\$1,247,875.00

Total Obligated

\$0.00

\$1,247,875.00

Total Funds Drawdown

\$8,837.51

\$413,871.92

Program Funds Drawdown

\$8,837.51

\$413,871.92

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$8,837.51

\$413,871.92

State of Indiana

\$8,837.51

\$413,871.92

Match Contributed

\$0.00

\$0.00

Activity Description:

General Admin

Location Description:

State of Indiana

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR1A-09-063D
Activity Title:	Flood/Drainage Facilities

Activity Category:

Rehabilitation/reconstruction of a public improvement

Activity Status:

Completed

Project Number:

DR1A-09-063

Project Title:

City of Martinsville

Projected Start Date:

10/22/2009

Projected End Date:

12/31/2010

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Martinsville

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$27,018.98
Total Budget	\$0.00	\$27,018.98
Total Obligated	(\$14,009.42)	\$27,018.98
Total Funds Drawdown	\$0.00	\$27,018.98
Program Funds Drawdown	\$0.00	\$27,018.98
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$27,018.98
Match Contributed	\$0.00	\$0.00

Activity Description:

Flood and drainage repairs due to the May/June 2008 Storms (FEMA 1766).

Location Description:

729 North Main Street, 856 Lincoln Heights, West-Side Jackson and Home Intersection, Jackson Street and Home Avenue, 310 Home Avenue, 1160E Columbus St.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	570/570



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	6668	11698	57.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1A-09-122A

Activity Title: Activity Delivery

Activity Category:

Administration

Project Number:

DR1A-09-122

Projected Start Date:

10/29/2012

Benefit Type:

N/A

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Johnson County

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Johnson County

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$4,775.00
Total Budget	\$0.00	\$4,775.00
Total Obligated	\$0.00	\$4,775.00
Total Funds Drawdown	\$0.00	\$4,775.00
Program Funds Drawdown	\$0.00	\$4,775.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,775.00
Johnson County	\$0.00	\$4,775.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local activity delivery

Location Description:

Johnson County

Activity Progress Narrative:

Activity complete. Project monitored for compliance.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR1A-09-122B
Activity Title:	Emergency Services

Activity Category:
Rehabilitation/reconstruction of a public improvement

Activity Status:
Completed

Project Number:
DR1A-09-122

Project Title:
Johnson County

Projected Start Date:
10/29/2012

Projected End Date:
12/31/2013

Benefit Type:
Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
Johnson County

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$191,000.00
Total Budget	\$0.00	\$191,000.00
Total Obligated	\$0.00	\$191,000.00
Total Funds Drawdown	\$0.00	\$191,000.00
Program Funds Drawdown	\$0.00	\$191,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$191,000.00
Johnson County	\$0.00	\$191,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Payment for emergency services rendered during FEMA Disaster #1766 for a period from June 2008 through August 2008.

Location Description:

Johnson County

Activity Progress Narrative:

Activity complete. Project monitored for compliance.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%
# of Persons	1256367	1128845	5902164 40.41



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1B-09-007A

Activity Title: local administration

Activity Category:

Administration

Project Number:

DR1B-09-007

Projected Start Date:

08/25/2010

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Completed

Project Title:

Montgomery County

Projected End Date:

03/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Montgomery County

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$19,550.00
Total Budget	\$0.00	\$19,550.00
Total Obligated	\$0.00	\$19,550.00
Total Funds Drawdown	\$0.00	\$19,550.00
Program Funds Drawdown	\$0.00	\$19,550.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$19,550.00
Montgomery County	\$0.00	\$19,550.00
Match Contributed	\$0.00	\$0.00

Activity Description:

local administration of an embankment restoration and stabilization project

Location Description:

1944 North Old State Road 55
Crawfordsville, IN 47933

Activity Progress Narrative:

Activity complete. Monitored for compliance and closed.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR1B-09-007B
Activity Title:	road embankment stabilization

Activity Category:
Construction/reconstruction of streets

Activity Status:
Completed

Project Number:
DR1B-09-007

Project Title:
Montgomery County

Projected Start Date:
08/25/2010

Projected End Date:
03/31/2012

Benefit Type:
Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
Montgomery County

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$519,253.31
Total Budget	(\$1,696.69)	\$519,253.31
Total Obligated	(\$1,696.69)	\$519,253.31
Total Funds Drawdown	\$0.00	\$519,253.31
Program Funds Drawdown	\$0.00	\$519,253.31
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$519,253.31
Montgomery County	\$0.00	\$519,253.31
Match Contributed	\$0.00	\$0.00

Activity Description:

The heavy sheet rain and driving winds during May and June 2008 have caused severe slope erosion along Offield Creek adjacent to Montgomery County Road 300S and threatens to destabilize the road. Any further degradation of the slope will damage portions of CR 300S. The project will correct the slope failure using a three pronged approach. Drainage control, erosion control at the toe of the slope (near creek level) and the construction of a retaining wall along CR 300S will prevent further slope erosion and avert road damage that is likely to occur if erosion continues.

Location Description:

Montgomery County Road 300S just east off of Indiana State Road 47 in Montgomery County, Indiana

Activity Progress Narrative:

Activity complete. Monitored for compliance and closed.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	61	162	37.65

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1B-09-007C

Activity Title: Acquisition

Activity Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

DR1B-09-007

Projected Start Date:

06/03/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Montgomery County

Projected End Date:

03/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Montgomery County

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$8,500.00
Total Budget	\$0.00	\$8,500.00
Total Obligated	\$0.00	\$8,500.00
Total Funds Drawdown	\$0.00	\$8,500.00
Program Funds Drawdown	\$0.00	\$8,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$8,500.00
Montgomery County	\$0.00	\$8,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase of land to stabilize the road/bridge that was damaged by the storms of 2008

Location Description:

Oldfield Creek along along Montgomery County Road 300S.

Activity Progress Narrative:

Activity complete. Monitored for compliance and closed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod%	
# of Persons	0	102	163	0/0	102/102	163/163	62.58	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: DR1B-09-018A

Activity Title: storm drainage

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

DR1B-09-018

Projected Start Date:

02/16/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Greensburg, City of

Projected End Date:

09/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Greensburg, City of

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$0.00	\$2,000,000.00
Total Funds Drawdown	\$0.00	\$2,000,000.00
Program Funds Drawdown	\$0.00	\$2,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,000,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City will use grant funds to make improvements to the storm drainage system. In June, 2008 the residential flooding which occurred was severe and many businesses were damaged as a result of the disaster. Greensburg will install two detention ponds to contain the excess water and will install a 60" culvert by jack and bore method with a casing pipe at the railroad crossing over Gas Creek. These improvements are necessary to reduce future flooding and encourage economic development in this disaster affected community.

Location Description:

Detention pond #1 between Montgomery Road and I-74
Detention pond #2 located NE of the intersection of Montgomery Road and North Davidson Street
culvert railroad crossing over Gas Creek
all in Greensburg Indiana

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	573	1092	52.47

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1B-09-020A

Activity Title: Administration

Activity Category:

Administration

Project Number:

DR1B-09-020

Projected Start Date:

08/17/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Completed

Project Title:

Martinsville

Projected End Date:

02/28/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Martinsville

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

Apr 1 thru Jun 30, 2013

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

To Date

\$6,570.00

\$6,570.00

\$6,570.00

\$6,570.00

\$6,570.00

\$0.00

\$0.00

\$6,570.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Local administration of a storm sewer rehabilitation project

Location Description:

PO Box 1415

Martinsville, IN 46151

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1B-09-020B

Activity Title: storm sewers

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

DR1B-09-020

Projected Start Date:

08/17/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Martinsville

Projected End Date:

02/28/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Martinsville

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$119,407.00
Total Budget	(\$4,543.00)	\$119,407.00
Total Obligated	\$0.00	\$119,407.00
Total Funds Drawdown	\$0.00	\$119,407.00
Program Funds Drawdown	\$0.00	\$119,407.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$119,407.00
Match Contributed	\$0.00	\$0.00

Activity Description:

On June 7, 2008, nearly nine inches of rain fell in a 12-hour period. Much of the City of Martinsville experienced flooding and significant property damage and the storm sewer in two areas are in need of rehabilitation as a result of the flooding. The areas involved in the project include Home Ave. and Columbus Street and the area of Home Ave. and Walnut Street. A total of 434 LF of storm sewer will be constructed.

Location Description:

Home Ave. & Walnut Street and Lincoln to Walnut Streets in Martinsville, Indiana

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/434



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	184	356	51.69

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1B-DL-09-011A

Activity Title: local administration

Activity Category:

Administration

Project Number:

DR1B-09-011

Projected Start Date:

08/19/2010

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Prince's Lakes

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Prince's Lakes

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$52,340.00
Total Budget	\$0.00	\$52,340.00
Total Obligated	\$0.00	\$52,340.00
Total Funds Drawdown	\$0.00	\$52,340.00
Program Funds Drawdown	\$0.00	\$52,340.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$52,340.00
Prince's Lakes	\$0.00	\$52,340.00
Match Contributed	\$0.00	\$0.00

Activity Description:

local administration of a dam rehabilitation project

Location Description:

Beumer Consulting
PO Box 219
Farmland, Indiana 47340

Activity Progress Narrative:

Project on-going.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address	City	County	State	Zip	Status / Accept
			Indiana	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: DR1B-DL-09-011B

Activity Title: Dam Rehabilitation

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

DR1B-09-011

Projected Start Date:

08/19/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Prince's Lakes

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Prince's Lakes

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,704,388.00
Total Budget	\$0.00	\$1,704,388.00
Total Obligated	\$0.00	\$1,704,388.00
Total Funds Drawdown	\$0.00	\$1,704,388.00
Program Funds Drawdown	\$0.00	\$1,704,388.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,704,388.00
Prince's Lakes	\$0.00	\$1,704,388.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of Prince's Lakes was adversely affected by the severe rain event that occurred May/June 2008 (FEMA 1766). On June 7, 2008 the dam overtopped with a wall of water that caused a significant amount of erosion and soil loss of the embankment. The project will consist of constructing a 125' wide x 11' high concrete labyrinth type spillway. This will include a concrete spillway chute, chute blocks and an impact basin followed by an earthen channel lined with riprap.

Location Description:

Rozell Drive in the town of Prince's Lakes in Johnson County Indiana
Section 33, T. 11 N., R. 4 E. Nineveh Quadrangle Map
Census Tract number 6114

Activity Progress Narrative:

The project is complete. However, the East Lake Lot Owners Association is holding over \$80,000 in retainage because of an unsettled dispute between the general contractor, Jungclaus Campbell and a subcontractor, Fort Wayne reinforcing. This dispute appears to be near reaching a settlement. Once this occurs the retainage will be released and final closeout documents will be sent to OCRA.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/610
Activity funds eligible for DREF (Ike)	0	0/1649888



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	1133	2151	52.67

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Indiana	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: DR1B-DL-09-013A

Activity Title: local adminnistration

Activity Category:

Administration

Project Number:

DR1B-09-013

Projected Start Date:

09/16/2010

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Completed

Project Title:

Prince's Lakes

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Prince's Lake, Town of

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$12,800.00
Total Budget	\$0.00	\$12,800.00
Total Obligated	\$0.00	\$12,800.00
Total Funds Drawdown	\$0.00	\$12,800.00
Program Funds Drawdown	\$0.00	\$12,800.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$12,800.00
Prince's Lake, Town of	\$0.00	\$12,800.00
Match Contributed	\$0.00	\$0.00

Activity Description:

local administration of a dam rehabilitation project

Location Description:

Beumer Consulting
PO Box 219
Farmland, IN 47340

Activity Progress Narrative:

Activity is complete; project monitored for compliance and administratively closed.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address	City	County	State	Zip	Status / Accept
			Indiana	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: DR1B-DL-09-013B

Activity Title: dam rehabilitation

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

DR1B-09-013

Projected Start Date:

09/16/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Prince's Lakes

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Prince's Lake, Town of

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$317,961.83
Total Budget	(\$44,641.17)	\$317,961.83
Total Obligated	(\$44,641.17)	\$317,961.83
Total Funds Drawdown	\$0.00	\$317,961.83
Program Funds Drawdown	\$0.00	\$317,961.83
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$317,961.83
Prince's Lake, Town of	\$0.00	\$317,961.83
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town will use grant funds to rehabilitate the dam which is classified as conditionally poor. Improvements include: the embankment will be reconstructed to an appropriate slope; the primary spillway will be removed and replaced with a 60" concrete outlet pipe; and riprap and a filter fabric will be placed at the outlet into East Lake. Damage to the dam was related to FEMA 1766 and the improvements are vital to the long term recovery of the Town.

Location Description:

On S. Fleming Drive in the Town of Prince's Lakes in southeastern Johnson County, Indiana

Activity Progress Narrative:

Project is complete; monitored for compliance and administratively closed.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

Low Mod Total Low/Mod%



of Persons

0

27

34

79.41

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1B-DL-09-014A

Activity Title: local administration

Activity Category:

Administration

Project Number:

DR1B-09-014

Projected Start Date:

09/16/2010

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Prince's Lakes

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Prince's Lake, Town of

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

Prince's Lake, Town of

Match Contributed

Apr 1 thru Jun 30, 2013

N/A

\$0.00

\$49,200.00

\$1,000.00

\$1,000.00

\$0.00

\$0.00

\$1,000.00

\$1,000.00

\$0.00

To Date

\$49,200.00

\$49,200.00

\$49,200.00

\$1,000.00

\$1,000.00

\$0.00

\$0.00

\$1,000.00

\$1,000.00

\$0.00

Activity Description:

local administration of a dam rehabilitation project

Location Description:

Beumer Consulting
PO Box 219
Farmland, IN 47340

Activity Progress Narrative:

Project on-going.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1B-DL-09-014B

Activity Title: dam rehabilitation

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

DR1B-09-014

Projected Start Date:

09/16/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Prince's Lakes

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Prince's Lake, Town of

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

Prince's Lake, Town of

Match Contributed

Apr 1 thru Jun 30, 2013

N/A

\$0.00

\$1,491,800.00

\$412,645.96

\$412,645.96

\$0.00

\$0.00

\$412,645.96

\$412,645.96

\$0.00

To Date

\$1,491,800.00

\$1,491,800.00

\$1,491,800.00

\$412,645.96

\$412,645.96

\$0.00

\$0.00

\$412,645.96

\$412,645.96

\$0.00

Activity Description:

During the June flooding of 2008 the Hants Lake Dam was overtopped. The Town will use grant funds to rehabilitate the dam and bring it up to the Indiana Department of Natural Resources code. The project includes; embankment reconstruction, removal and replacement of the existing spillway, reinforced concrete headwall and riprap, construction of an outlet channel and a toe drain and erosion control measures.

Location Description:

West of S. Nineveh Drive, North of E. Dunham Drive in the town of Prince's Lakes in southeastern Johnson County, Indiana

Activity Progress Narrative:

Construction has begun but the wet weather during the month of June has held up the construction schedule. We will know at our August construction update meeting if the company can meet the September 30, 2013 project expiration date. At this time they still believe this is possible.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	1133	2151	52.67

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1B-DL-09-015A

Activity Title: administration

Activity Category:

Administration

Project Number:

DR1B-09-015

Projected Start Date:

10/15/2010

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Completed

Project Title:

Morgan County

Projected End Date:

11/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Morgan County

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$22,000.00
Total Budget	\$0.00	\$22,000.00
Total Obligated	\$0.00	\$22,000.00
Total Funds Drawdown	\$0.00	\$22,000.00
Program Funds Drawdown	\$0.00	\$22,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$22,000.00
Morgan County	\$0.00	\$22,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

local administration of a dam rehabilitation project

Location Description:

Cornerstone Grants Management
1584 Doe Lane
Greenwood, IN 46142

Activity Progress Narrative:

Activity is complete; project monitored for compliance and administratively closed 5/14/13.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1B-DL-09-015B

Activity Title: dam rehabilitation

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

DR1B-09-015

Projected Start Date:

10/15/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Morgan County

Projected End Date:

11/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Morgan County

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2013

N/A

To Date

\$1,053,100.00

Total Budget

\$0.00

\$1,053,100.00

Total Obligated

\$0.00

\$1,053,100.00

Total Funds Drawdown

\$0.00

\$1,053,100.00

Program Funds Drawdown

\$0.00

\$1,053,100.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$1,053,100.00

Morgan County

\$0.00

\$1,053,100.00

Match Contributed

\$0.00

\$0.00

Activity Description:

The Wildwood Lake Dam located in Morgan County is classified as a high hazard dam due to the potential for loss of life and serious damage to property downstream of the dam in the event of a catastrophic failure. The dam sustained damage as a result of the flooding in 2008 (FEMA 1766). Improvements to the dam include a new principle spillway, trash rack, drawdown valve, raising the dam, and embankment and emergency spillway improvements.

Location Description:

Lower Wildwood Lake Dam is located on Sinking Creek in Morgan County, Indiana.

Activity Progress Narrative:

Construction is complete; project monitored for compliance and administratively closed on 5/14/13.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	1	1/1
# of Linear feet of Public Improvement	450	450/450



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	272	504	53.97

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR1B-DL-09-016A
Activity Title: Dam Spillway Rehabilitation

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

DR1B-09-016

Projected Start Date:

11/09/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Owen County

Projected End Date:

05/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Owen County2

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$456,108.00
Total Budget	\$35,000.25	\$456,108.00
Total Obligated	\$35,000.25	\$456,108.00
Total Funds Drawdown	\$45,721.91	\$456,108.00
Program Funds Drawdown	\$45,721.91	\$456,108.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$45,721.91	\$456,108.00
Owen County2	\$45,721.91	\$456,108.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Owen County will use grant funds to make spillway improvements to Lake Hollybrook. The project will remove and replace the existing concrete chute spillway in its entirety and include the addition of an energy dissipating basin. The project is necessary due to damages incurred during the severe weather of May-June 2008. This project is vital to the economic recovery of the area.

Location Description:

Lake Hollybrook, Owen County, IN

Activity Progress Narrative:

The project is complete. Closeout paperwork is in the process of being completed with the expectation of being monitored by OCRA within the next month or so.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/0
# of Linear miles of Public	0	0/0
Activity funds eligible for DREF (Ike	0	0/0



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR1B-DL-09-017A

Activity Title: administration

Activity Category:

Administration

Project Number:

DR1B-09-017

Projected Start Date:

12/17/2010

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Greencastle, City of

Projected End Date:

01/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Greencastle, City of

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2013

N/A

To Date

\$15,250.00

Total Budget

\$0.00

\$15,250.00

Total Obligated

\$0.00

\$15,250.00

Total Funds Drawdown

\$6,625.00

\$15,250.00

Program Funds Drawdown

\$6,625.00

\$15,250.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$6,625.00

\$15,250.00

Greencastle, City of

\$6,625.00

\$15,250.00

Match Contributed

\$0.00

\$0.00

Activity Description:

local administration of a dam restoration project

Location Description:

West Central Indiana Economic Development District, Inc.
1718 Wabash Avenue
Terre Haute, IN 47807

Activity Progress Narrative:

Project on-going.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1B-DL-09-017B

Activity Title: dam restoration

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

DR1B-09-017

Projected Start Date:

12/17/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Greencastle, City of

Projected End Date:

01/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Greencastle, City of

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$554,217.00
Total Budget	\$39,138.00	\$554,217.00
Total Obligated	\$0.00	\$515,079.00
Total Funds Drawdown	\$45,230.00	\$515,079.00
Program Funds Drawdown	\$45,230.00	\$515,079.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$45,230.00	\$515,079.00
Greencastle, City of	\$45,230.00	\$515,079.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Greencastle was adversely affected by the disaster of 2008 and Albin Lake Dam was damaged as a result of the severe weather. Damage to the dam includes missing mortar and rock was dislodged resulting in the dam continuously leaking. The dam is classified as a high hazard dam. A major water line runs along the crest of the dam and failure of the dam would cause significant problems with water distribution and fire protection and is important to the continued recovery of this disaster affected community. The improvements to the dam include: replacement of the existing spillway, flattening of the dam slopes to improve stability, widening of the roadway that crosses the dam to meet minimum standards and a grass safety ledge for pedestrian access.

Location Description:

Albin Lake Dam in the City of Greencastle, IN in Putnam County.

Activity Progress Narrative:

This project is currently 99% complete and substantial completion has been met. Work to finish is earthwork and topsoil, rebuilding of the road, seeding the cleanup. The project engineer has stated that he is overly pleased with the performance of the general contractor on this project. A completion dates extension has been requested until 7-31-2013 and was approved. The closeout process is expected to begin within the next month or so.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	326	723	45.09

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR1B-DL-09-021

Activity Title: Dam Improvements

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

DR1B-09-021

Projected Start Date:

11/22/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Bloomington

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Bloomington, City of

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,504,552.00
Total Budget	\$0.00	\$1,504,552.00
Total Obligated	\$0.00	\$1,504,552.00
Total Funds Drawdown	\$109,277.35	\$158,778.35
Program Funds Drawdown	\$109,277.35	\$158,778.35
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$109,277.35	\$158,778.35
Bloomington, City of	\$109,277.35	\$158,778.35
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Bloomington will use grant funds to make improvements to the Griffy Lake Dam. The project includes the construction of a new intake tower and a redundant sluice gate, drawdown conduit rehabilitation, dam piping, spillway improvements, replacement of inboard slope panels, erosion control, the replacement of safety fencing removed during construction as well as other activities described the application .

Location Description:

Griffy Lake
Bloomington, IN

Activity Progress Narrative:

The contractor has removed the slope walls from the dam, completed some patching on the spillway and built a temporary access road to the intake tower.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR1B-DL-09-022A

Activity Title: Administration

Activity Category:

Administration

Project Number:

DR1B-09-022

Projected Start Date:

05/19/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Jennings County

Projected End Date:

06/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Jennings County

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$39,750.00
Total Budget	\$0.00	\$39,750.00
Total Obligated	\$0.00	\$39,750.00
Total Funds Drawdown	\$5,000.00	\$39,750.00
Program Funds Drawdown	\$5,000.00	\$39,750.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,000.00	\$39,750.00
Jennings County	\$5,000.00	\$39,750.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration of a dam rehabilitation project.

Location Description:

200 Brown Street
Vernon, IN 47265

Activity Progress Narrative:

Project on-going.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1B-DL-09-022B

Activity Title: Dam improvements

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

DR1B-09-022

Projected Start Date:

05/19/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Jennings County

Projected End Date:

06/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Jennings County

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2013

N/A

To Date

\$1,805,000.00

Total Budget

\$0.00

\$1,805,000.00

Total Obligated

\$0.00

\$1,805,000.00

Total Funds Drawdown

\$98,223.84

\$1,611,558.39

Program Funds Drawdown

\$98,223.84

\$1,611,558.39

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$98,223.84

\$1,611,558.39

Jennings County

\$98,223.84

\$1,611,558.39

Match Contributed

\$0.00

\$0.00

Activity Description:

Jennings County will use grant funds to make dam improvements to the Country Squire Lakes Dam. The improvements will address seepage through the underlying geologic features on which the embankment structure is founded and the hydraulic capacity of the spillway. The project includes constructing a grout curtain along the centerline of the dam; installation of overtopping protection which will consist of a grout curtain constructed along the centerline; installation of overtopping projection which will consist of a large rock fill; extension of a primary spillway conduit; repairs to existing sluice gate, construction of an energy dissipation device, preparation of an operation and maintenance manual and an emergency action plan.

Location Description:

Country Squire Lake on Six Mile Creek in North Vernon, IN in Jennings County.

Activity Progress Narrative:

The project is approximately 98% complete. All certified payrolls have been received with problems to report. Those issues are being working out.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	2816	3456	81.48

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1B-DL-09-023A
Activity Title: Grant Administration

Activity Category:

Administration

Project Number:

DR1B-09-023

Projected Start Date:

02/22/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Johnson County

Projected End Date:

03/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Johnson County

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$29,000.00
Total Budget	\$12,000.00	\$29,000.00
Total Obligated	\$12,000.00	\$29,000.00
Total Funds Drawdown	\$8,320.00	\$17,800.00
Program Funds Drawdown	\$8,320.00	\$17,800.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$8,320.00	\$17,800.00
Johnson County	\$8,320.00	\$17,800.00
Match Contributed	\$0.00	\$0.00

Activity Description:

GRANT ADMIN

Location Description:

Amy Miller
 Cornerstone Grant INC
 Greenwood, IN

Activity Progress Narrative:

Project on-going.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1B-DL-09-023B

Activity Title: Dam Improvemets

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

DR1B-09-023

Projected Start Date:

02/22/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Johnson County

Projected End Date:

03/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Johnson County

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

Johnson County

Match Contributed

Apr 1 thru Jun 30, 2013

N/A

\$421,203.00

\$421,203.00

\$262,012.06

\$262,012.06

\$0.00

\$0.00

\$262,012.06

\$262,012.06

\$0.00

To Date

\$1,085,400.00

\$1,085,400.00

\$1,085,400.00

\$574,144.95

\$574,144.95

\$0.00

\$0.00

\$574,144.95

\$574,144.95

\$0.00

Activity Description:

The Peoga Lakes Dam does not meet Indiana Department of Natural Resources safety requirements. The water level of the lake has been lowered by 10’ to relieve the pressure on the dam and reduce the risk of an uncontrolled breach which would result in loss of life and damage to property and infrastructure downstream. A semi-circular weir, a concrete chute with baffle blocks, rip-rap and a drawdown valve will be constructed to alleviate flooding and increase the efficacy of the dam. These improvements are necessary to protect the disaster affected community.

Location Description:

Johnson County, Peoga Lakes

Activity Progress Narrative:

Problems have arisen with the general contractor. Contractor has walked off the site many times. Have met with the State concerning the issue. A decision was made to terminate the contractor. We have redesigned the site based on current site conditions and received bids on March 21, 2013. Construction will start in July 2013. Completion is anticipated to be around September 2013.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR1B-DL-09-024A
Activity Title:	Grant Administration

Activity Category:

Administration

Project Number:

DR1B-09-024

Projected Start Date:

05/25/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Lawrenceburg

Projected End Date:

05/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Lawrenceburg, City of

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$19,800.00
Total Budget	\$0.00	\$19,800.00
Total Obligated	\$0.00	\$19,800.00
Total Funds Drawdown	\$0.00	\$19,800.00
Program Funds Drawdown	\$0.00	\$19,800.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$19,800.00
Lawrenceburg, City of	\$0.00	\$19,800.00
Match Contributed	\$0.00	\$0.00

Activity Description:

grant administration carried out by Mary McCarty

Location Description:

Grant administration carried out for Lawrenceburg, IN

Activity Progress Narrative:

Project on-going.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address	City	County	State	Zip	Status / Accept
			Indiana	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: DR1B-DL-09-024B
Activity Title: Levee System Evaluation

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

DR1B-09-024

Projected Start Date:

05/25/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Lawrenceburg

Projected End Date:

05/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Lawrenceburg, City of

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$655,000.00
Total Budget	\$0.00	\$655,000.00
Total Obligated	\$0.00	\$655,000.00
Total Funds Drawdown	\$0.00	\$505,174.00
Program Funds Drawdown	\$0.00	\$505,174.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$505,174.00
Lawrenceburg, City of	\$0.00	\$505,174.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Lawrenceburg will use grant funds to make levee system improvements. The project will rehabilitate floodwalls along Tanner's Creek, including concrete patching and rehabilitation, concrete joint replacement, shotcrete overlay, removal of overgrown vegetation, installation of flowable grout, and selective façade demolition, protection and scaffolding.

Location Description:

Tanner's Creek and Ohio River
 Lawrenceburg, IN

Activity Progress Narrative:

Project is complete and OCRA is scheduled for monitoring in July. All certified payroll has been received by prime and subcontractors. No problems to report at this time.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
Activity funds eligible for DREF (Ike)	0	0/650000



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	702	929	75.57

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Indiana	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: DR1B-DL-09-025A

Activity Title: Administration

Activity Category:

Administration

Project Number:

DR1B-09-025

Projected Start Date:

03/10/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Hazelton, Town of

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Hazelton, Town of

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$43,000.00
Total Budget	\$0.00	\$43,000.00
Total Obligated	\$0.00	\$43,000.00
Total Funds Drawdown	\$0.00	\$43,000.00
Program Funds Drawdown	\$0.00	\$43,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$43,000.00
Hazelton, Town of	\$0.00	\$43,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local grant administration of a levee project.

Location Description:

101 S. Main Street

Activity Progress Narrative:

Project on-going.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Indiana	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: DR1B-DL-09-025B
Activity Title: Levee Improvements

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

DR1B-09-025

Projected Start Date:

03/10/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Hazelton, Town of

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Hazelton, Town of

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,569,000.00
Total Budget	\$0.00	\$1,569,000.00
Total Obligated	\$0.00	\$1,569,000.00
Total Funds Drawdown	\$149,940.09	\$981,400.98
Program Funds Drawdown	\$149,940.09	\$981,400.98
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$149,940.09	\$981,400.98
Hazelton, Town of	\$149,940.09	\$981,400.98
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town will use grant funds to make improvements to the levee including clearing within 10' of the toe of the existing slope, re-grading the slope to the recommended dimensions, increasing the crest width and height, and replacing material within the levee with appropriate levee material.

Location Description:

Levee on White River in Hazelton, IN.

Activity Progress Narrative:

This project is complete. The final draw has been made and the local match has been met. The Town will be de-obligating \$588,499.02 in grant funds. The first set of closeout documents have been sent to OCRA and the Town is waiting to set up the close-out/monitoring with the State.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	206	321	64.17

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1B-DL-09-026A

Activity Title: Dam Improvements

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

DR1B-09-026

Projected Start Date:

02/20/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Terre Haute

Projected End Date:

02/28/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Terre Haute

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$754,587.00
Total Budget	\$0.00	\$754,587.00
Total Obligated	\$754,587.00	\$754,587.00
Total Funds Drawdown	\$33,044.81	\$33,044.81
Program Funds Drawdown	\$33,044.81	\$33,044.81
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$33,044.81	\$33,044.81
City of Terre Haute	\$33,044.81	\$33,044.81
Match Contributed	\$0.00	\$0.00

Activity Description:

Hulman Dam provides flood control measures for thousands of resident and businesses downstream. During the 2008 flood disaster event the dam sustained damage mainly to the primary spillway area where the velocity of the water rushing out caused erosion along this outlet area. Restoration and reshaping of the spillway outlet and adding an additional five feet to the top of the dam will be accomplished through this project. The additional height will provide greater protection from flooding during a PMP event.

Location Description:

City of Terre Haute Hulman Lake Dam, Vigo County, Indiana

Activity Progress Narrative:

Release of funds was obtained on March 6, 2013 and the construction contract was awarded to S & G Excavating, Inc. The pre-construction conference was conducted and a notice to proceed was given on April 8, 2013. Construction is currently ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR1B-ST-09-019A

Activity Title: Administration

Activity Category:

Administration

Project Number:

DR1B-09-019

Projected Start Date:

03/09/2011

Benefit Type:

Area Benefit

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Clinton

Projected End Date:

09/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Clinton, City of

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$13,900.00
Total Budget	\$0.00	\$13,900.00
Total Obligated	\$0.00	\$13,900.00
Total Funds Drawdown	\$0.00	\$11,455.00
Program Funds Drawdown	\$0.00	\$11,455.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$11,455.00
Clinton, City of	\$0.00	\$11,455.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant Admin

Location Description:

West Central Indiana Economic Development District, INC.
1718 Wabash Ave, Terre Haute, IN

Activity Progress Narrative:

Project on-going.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address	City	County	State	Zip	Status / Accept
			Indiana	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: DR1B-ST-09-019B

Activity Title: storm water

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

DR1B-09-019

Project Title:

Clinton

Projected Start Date:

03/08/2011

Projected End Date:

09/30/2013

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Clinton, City of

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$486,812.00
Total Budget	\$0.00	\$486,812.00
Total Obligated	\$0.00	\$486,812.00
Total Funds Drawdown	\$0.00	\$421,807.25
Program Funds Drawdown	\$0.00	\$421,807.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$421,807.25
Clinton, City of	\$0.00	\$421,807.25
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Clinton will use grant funds to make storm water improvements on 10 acres around Feather Creek. The project will include widening sections of the creek, clearing and grubbing from bank to bank including debris removal, excavation of portions of the creek's slopes, installation of drainage structures, gabion basket additions, and the installation of granular bedding and riprap.

Location Description:

Feather Creek, Clinton, Indiana

Activity Progress Narrative:

To date, the project is at 60% completion. After enduring the bad weather this winter, the project is still on schedule.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/3300
Activity funds eligible for DREF (Ike)	0	0/227171



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	3088	5246	58.86

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Indiana	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	DR1FA-09-001
Activity Title:	Emergency Flood Assistance

Activity Category:

Public services

Project Number:

DR1FA-09-001

Projected Start Date:

06/08/2008

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Emergency Flood Assistance

Projected End Date:

12/31/2009

Completed Activity Actual End Date:

Responsible Organization:

Indiana Housing and Community Development Authority

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$823,405.85
Total Budget	\$0.00	\$823,405.85
Total Obligated	\$0.00	\$823,405.85
Total Funds Drawdown	\$0.00	\$821,844.85
Program Funds Drawdown	\$0.00	\$821,844.85
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$823,405.85
Indiana Housing and Community Development Authority	\$0.00	\$823,405.85
Match Contributed	\$0.00	\$0.00

Activity Description:

Emergency flood assistance for the victims of 2 floods.

Location Description:

Indiana

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	800/800	200/200	1000/1000	100.00



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-009-001A - City of Columbus

Activity Title: Administration - City of Columbus

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

DR1HB Administration

Project Title:

DR1HB Flood Buyout Administration

Projected Start Date:

06/02/2010

Projected End Date:

12/01/2012

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of Columbus

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$72,736.20
Total Budget	\$0.00	\$72,736.20
Total Obligated	\$0.00	\$72,736.20
Total Funds Drawdown	\$0.00	\$20,875.00
Program Funds Drawdown	\$0.00	\$20,875.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,125.00	\$20,875.00
City of Columbus	\$4,125.00	\$20,875.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

City of Columbus, Bartholomew County, IN

Activity Progress Narrative:

Executed and recorded LRCAs this quarter. Monitoring and closeout anticipated to be completed by next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-009-001B - City of Columbus
Activity Title: Homeowner Buy Out - City of Columbus

Activity Category:
 Acquisition - buyout of residential properties
Project Number:
 DR1HB Projects
Projected Start Date:
 06/02/2010
Benefit Type:
 Direct Benefit (Households)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Buyout of Residential Properties
Projected End Date:
 12/01/2012
Completed Activity Actual End Date:

Responsible Organization:
 City of Columbus

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,381,987.80
Total Budget	\$0.00	\$1,381,987.80
Total Obligated	\$0.00	\$1,381,987.80
Total Funds Drawdown	\$0.00	\$793,214.29
Program Funds Drawdown	\$0.00	\$793,214.29
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,646.27	\$793,214.29
City of Columbus	\$3,646.27	\$793,214.29
Match Contributed	\$0.00	\$0.00

Activity Description:
 Acquisition - buyout of residential properties

Location Description:
 City of Columbus, Bartholomew County, IN

Activity Progress Narrative:
 Executed and recorded LRCAs this quarter. Monitoring and closeout anticipated to be completed by next quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/68

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/68
# of Singlefamily Units	0	0/68



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/35	0/68	0
# Owner Households	0	0	0	0/0	0/35	0/68	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: DR1HB-009-002A

Activity Title: Administration - Bartholomew County

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

DR1HB Administration

Project Title:

DR1HB Flood Buyout Administration

Projected Start Date:

12/01/2010

Projected End Date:

12/31/2012

Benefit Type:

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Bartholomew County

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$4,502.35
Total Budget	\$0.00	\$4,502.35
Total Obligated	\$0.00	\$4,502.35
Total Funds Drawdown	\$0.00	\$4,502.35
Program Funds Drawdown	\$0.00	\$4,502.35
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,502.35	\$4,502.35
Bartholomew County	\$4,502.35	\$4,502.35
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

Bartholomew County, IN

Activity Progress Narrative:

Executed and recorded LRCAs this quarter. Monitoring and closeout anticipated to be completed by next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-009-002B - Bartholomew County
Activity Title: Homeowner Buy Out - Bartholomew County

Activity Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

12/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Bartholomew County

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$85,544.65
Total Budget	\$0.00	\$85,544.65
Total Obligated	\$0.00	\$85,544.65
Total Funds Drawdown	\$0.00	\$32,104.96
Program Funds Drawdown	\$0.00	\$32,104.96
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$32,104.96	\$32,104.96
Bartholomew County	\$32,104.96	\$32,104.96
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Bartholomew County, IN

Activity Progress Narrative:

Executed and recorded LRCAs this quarter. Monitoring and closeout anticipated to be completed by next quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/4

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/4
# of Singlefamily Units	0	0/4



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/2	0/2	0/4	0
# Owner Households	0	0	0	0/2	0/2	0/4	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR1HB-009-003A - Brown County

Activity Title: Administration - Brown County

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

DR1HB Administration

Project Title:

DR1HB Flood Buyout Administration

Projected Start Date:

11/01/2010

Projected End Date:

12/31/2012

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Brown County2

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$31,187.75
Total Budget	\$0.00	\$31,187.75
Total Obligated	\$0.00	\$31,187.75
Total Funds Drawdown	\$2,575.00	\$23,500.00
Program Funds Drawdown	\$2,575.00	\$23,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$9,250.00	\$23,500.00
Brown County2	\$9,250.00	\$23,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration funds

Location Description:

Brown County, IN

Activity Progress Narrative:

One closing (Baker) completed this quarter. Demolition is out for bid with an opening date of 7/10/13

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-009-003B - Brown County

Activity Title: Homeowner Buy Out - Brown County

Activity Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

11/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Brown County2

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$592,567.25
Total Budget	\$0.00	\$592,567.25
Total Obligated	\$0.00	\$592,567.25
Total Funds Drawdown	\$2,356.07	\$473,092.98
Program Funds Drawdown	\$2,356.07	\$473,092.98
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$322,491.88	\$473,092.98
Brown County2	\$322,491.88	\$473,092.98
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Brwon County, IN

Activity Progress Narrative:

No activity this quarter. Final phase of demolition will begin next quarter

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/41

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/41
# of Singlefamily Units	0	0/41



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/20	0/21	0/41	0
# Owner Households	0	0	0	0/20	0/21	0/41	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: DR1HB-009-004A - Brown County

Activity Title: Administration - Brown County

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

DR1HB Administration

Project Title:

DR1HB Flood Buyout Administration

Projected Start Date:

11/01/2010

Projected End Date:

12/31/2012

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Brown County2

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$4,306.10
Total Budget	\$0.00	\$4,306.10
Total Obligated	\$0.00	\$4,306.10
Total Funds Drawdown	\$0.00	\$3,600.00
Program Funds Drawdown	\$0.00	\$3,600.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,600.00
Brown County2	\$0.00	\$3,600.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

Brown County, IN

Activity Progress Narrative:

Final phase of demolition is out for bid this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-009-004B - Brown County

Activity Title: Homeowner Buyout - Brown County

Activity Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

11/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Brown County2

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$81,815.90
Total Budget	\$0.00	\$81,815.90
Total Obligated	\$0.00	\$81,815.90
Total Funds Drawdown	\$1,520.92	\$64,152.80
Program Funds Drawdown	\$1,520.92	\$64,152.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$64,152.80	\$64,152.80
Brown County2	\$64,152.80	\$64,152.80
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Brwon County

Activity Progress Narrative:

No activity this quarter. Final phase of demolition will begin next quarter

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/7

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/7
# of Singlefamily Units	0	0/7



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/3	0/4	0/7	0
# Owner Households	0	0	0	0/3	0/4	0/7	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR1HB-009-005A - City of Franklin

Activity Title: Administration - City of Franklin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

DR1HB Administration

Project Title:

DR1HB Flood Buyout Administration

Projected Start Date:

03/10/2010

Projected End Date:

07/22/2012

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of Franklin

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$82,004.85
Total Budget	\$0.00	\$82,004.85
Total Obligated	\$0.00	\$82,004.85
Total Funds Drawdown	\$0.00	\$60,291.38
Program Funds Drawdown	\$0.00	\$60,291.38
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$28,776.58	\$60,291.38
City of Franklin	\$28,776.58	\$60,291.38
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration

Location Description:

City of Franklin, Johnson County, IN

Activity Progress Narrative:

Staff continued to work on trying to secure purchase agreements & obtaining clear title of five (5) remaining properties and >rerouting utilities from the Buyout Area in the 2nd quarter of 2013.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR1HB-009-005B - City of Franklin
Activity Title:	Homeowner Buy Out - City of Franklin

Activity Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

03/10/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

07/22/2012

Completed Activity Actual End Date:

Responsible Organization:

City of Franklin

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,558,092.15
Total Budget	\$0.00	\$1,558,092.15
Total Obligated	\$0.00	\$1,558,092.15
Total Funds Drawdown	\$0.00	\$917,219.55
Program Funds Drawdown	\$0.00	\$917,219.55
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$38,650.21	\$917,219.55
City of Franklin	\$38,650.21	\$917,219.55
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

City of Franklin, Johnson County, IN

Activity Progress Narrative:

No activity this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	4/72
# of Parcels acquired voluntarily	0	4/72
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/72



of Singlefamily Units

0

4/72

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/20	4/52	4/72	100.00
# Owner Households	0	0	0	0/20	4/52	4/72	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-009-006A - Johnson County

Activity Title: Administration - Johnson County

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

DR1HB Administration

Project Title:

DR1HB Flood Buyout Administration

Projected Start Date:

05/24/2010

Projected End Date:

12/31/2011

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Johnson County

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$57,467.10
Total Budget	\$0.00	\$57,467.10
Total Obligated	\$0.00	\$57,467.10
Total Funds Drawdown	\$0.00	\$93.75
Program Funds Drawdown	\$0.00	\$93.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$93.75
Johnson County	\$0.00	\$93.75
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

Johnson County

Activity Progress Narrative:

Recipient working on completing final acquisition and bid package for final demo

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-009-006B - Johnson County
Activity Title: Homeowner Buyout - Johnson County

Activity Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

05/24/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Johnson County

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,206,809.90
Total Budget	\$0.00	\$1,206,809.90
Total Obligated	\$0.00	\$1,091,874.90
Total Funds Drawdown	\$35,837.46	\$1,067,088.44
Program Funds Drawdown	\$35,837.46	\$1,067,088.44
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$489,547.46	\$1,067,088.44
Johnson County	\$489,547.46	\$1,067,088.44
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Johnson County

Activity Progress Narrative:

No acquisitions this quarter. Anticipated closing for last home early next quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/44

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/44
# of Singlefamily Units	0	0/44



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/20	0/24	0/44	0
# Owner Households	0	0	0	0/20	0/24	0/44	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-009-009A - Morgan County

Activity Title: Administration - Morgan County

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

DR1HB Administration

Project Title:

DR1HB Flood Buyout Administration

Projected Start Date:

03/10/2008

Projected End Date:

12/01/2012

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Morgan County

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$50,483.45
Total Budget	\$0.00	\$50,483.45
Total Obligated	\$0.00	\$50,483.45
Total Funds Drawdown	\$0.00	\$15,473.98
Program Funds Drawdown	\$0.00	\$15,473.98
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$14,440.76	\$15,473.98
Morgan County	\$14,440.76	\$15,473.98
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

Morgan County, IN

Activity Progress Narrative:

No admin costs to report this quarter. Working on completing demolitions on last few homes and moving towards closeout.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-009-009B - Morgan County

Activity Title: Homeowner Buy Out - Morgan County

Activity Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

03/10/2008

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

12/01/2012

Completed Activity Actual End Date:

Responsible Organization:

Morgan County

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$959,185.55
Total Budget	\$0.00	\$959,185.55
Total Obligated	\$0.00	\$959,185.55
Total Funds Drawdown	\$0.00	\$594,647.56
Program Funds Drawdown	\$0.00	\$594,647.56
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$102,074.76	\$594,647.56
Morgan County	\$102,074.76	\$594,647.56
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Morgan County

Activity Progress Narrative:

During this quarter zero acquisitions were made… Continues to work through mangaging demolition process for previous acquisitions.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/23

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/23
# of Singlefamily Units	0	0/23



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/10	0/13	0/23	0
# Owner Households	0	0	0	0/10	0/13	0/23	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: DR1HB-009-010A - Morgan County - Waverly
Activity Title: Administration - Morgan County - Waverly

Activity Category:

Administration

Project Number:

DR1HB Administration

Projected Start Date:

03/03/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

DR1HB Flood Buyout Administration

Projected End Date:

12/01/2012

Completed Activity Actual End Date:

Responsible Organization:

Morgan County

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$21,637.35
Total Budget	\$0.00	\$21,637.35
Total Obligated	\$0.00	\$21,637.35
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Morgan County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

Old Town of Waverly, Morgan County, IN

Activity Progress Narrative:

No admin costs to report this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-009-010B - Morgan County - Waverly
Activity Title: Homeowner Buyout - Morgan County - Waverly

Activity Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

03/03/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

12/01/2012

Completed Activity Actual End Date:

Responsible Organization:

Morgan County

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$411,109.65
Total Budget	\$0.00	\$411,109.65
Total Obligated	\$0.00	\$411,109.65
Total Funds Drawdown	\$0.00	\$170,597.06
Program Funds Drawdown	\$0.00	\$170,597.06
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$170,597.06	\$170,597.06
Morgan County	\$170,597.06	\$170,597.06
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Old Town of Waverly, Morgan County, IN

Activity Progress Narrative:

During this quarter zero acquisitions were made&hellip Continues to work through mangaging demolition process for previous acquisitions.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/18
# of Housing Units	0	0/18
# of Singlefamily Units	0	0/18



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/8	0/10	0/18	0
# Owner Households	0	0	0	0/8	0/10	0/18	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-009-012A - Morgan - Henderson

Activity Title: Administraton - Morgan - Henderson

Activity Category:

Administration

Project Number:

DR1HB Administration

Projected Start Date:

01/18/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

DR1HB Flood Buyout Administration

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

The Board of Commissioners of the County of Morgan

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2013

N/A

To Date

\$3,043.70

Total Budget

\$0.00

\$3,043.70

Total Obligated

\$0.00

\$3,043.70

Total Funds Drawdown

\$0.00

\$2,060.68

Program Funds Drawdown

\$0.00

\$2,060.68

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$2,060.68

\$2,060.68

The Board of Commissioners of the County of Morgan

\$2,060.68

\$2,060.68

Match Contributed

\$0.00

\$0.00

Activity Description:

Local Administration

Location Description:

Morgan county, IN

Activity Progress Narrative:

No admin costs to report this quarter

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR1HB-009-012B - Morgan - Henderson
Activity Title:	Homeowner Buyout - Morgan-Henderson

Activity Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

01/18/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

The Board of Commissioners of the County of Morgan

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$57,830.30
Total Budget	\$0.00	\$57,830.30
Total Obligated	\$0.00	\$57,830.30
Total Funds Drawdown	\$0.00	\$39,496.82
Program Funds Drawdown	\$0.00	\$39,496.82
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$39,496.82	\$39,496.82
The Board of Commissioners of the County of Morgan	\$39,496.82	\$39,496.82
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Morgan County, IN

Activity Progress Narrative:

During this quarter zero acquisitions were made&hellip Continues to work through mangaging demolition process for previous acquisitions.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/10
# of Housing Units	0	0/10
# of Singlefamily Units	0	0/10



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/5	0/5	0/10	0
# Owner Households	0	0	0	0/5	0/5	0/10	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-009-013A - Town of Spencer

Activity Title: Administration - Town of Spencer

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

DR1HB Administration

Project Title:

DR1HB Flood Buyout Administration

Projected Start Date:

03/21/2011

Projected End Date:

04/01/2013

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Town of Spencer

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$17,685.50
Total Budget	\$0.00	\$17,685.50
Total Obligated	\$0.00	\$17,685.50
Total Funds Drawdown	\$3,222.25	\$10,722.25
Program Funds Drawdown	\$3,222.25	\$10,722.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$10,722.25	\$10,722.25
Town of Spencer	\$10,722.25	\$10,722.25
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

Town of Spencer, Owen County, IN

Activity Progress Narrative:

The final phase of demolition was bid, awarded and is under contract. The demo should be complete next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR1HB-009-013B - Town of Spencer
Activity Title:	Homeowner Buy Out - Town of Spencer

Activity Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

03/21/2011

Benefit Type:

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

04/01/2013

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Town of Spencer

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$336,024.50
Total Budget	\$0.00	\$336,024.50
Total Obligated	\$0.00	\$336,024.50
Total Funds Drawdown	\$10,079.36	\$166,448.75
Program Funds Drawdown	\$10,079.36	\$166,448.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$166,448.75	\$166,448.75
Town of Spencer	\$166,448.75	\$166,448.75
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Town of Spencer, Owen County, IN

Activity Progress Narrative:

2 acquisitions completed this quarter. Also working on big packages for demolition of previous acquisitions.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/23

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/23
# of Singlefamily Units	0	0/23



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-009-014A - Shelby County

Activity Title: Administration - Shelby County

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

DR1HB Administration

Project Title:

DR1HB Flood Buyout Administration

Projected Start Date:

01/07/2011

Projected End Date:

12/31/2011

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

The Board of Commissioners of the County of Shelby

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$10,569.65
Total Budget	\$0.00	\$10,569.65
Total Obligated	\$0.00	\$10,569.65
Total Funds Drawdown	\$2,753.89	\$2,753.89
Program Funds Drawdown	\$2,753.89	\$2,753.89
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,753.89	\$2,753.89
The Board of Commissioners of the County of Shelby	\$2,753.89	\$2,753.89
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

County of Shelby , IN

Activity Progress Narrative:

No admin costs to report this quarter. All acquisition has been completed. Final LRCA will be recorded early next quarter. Recipient moving towards monitoring and closeout.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-009-014B - Shelby County

Activity Title: Homeowner Buy Out - Shelby County

Activity Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

01/07/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

The Board of Commissioners of the County of Shelby

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

 The Board of Commissioners of the County of Shelby

Match Contributed

Apr 1 thru Jun 30, 2013

N/A

\$0.00

\$0.00

\$6,496.13

\$6,496.13

\$0.00

\$0.00

\$76,181.92

\$76,181.92

\$0.00

To Date

\$200,823.35

\$200,823.35

\$200,823.35

\$76,181.92

\$76,181.92

\$0.00

\$0.00

\$76,181.92

\$76,181.92

\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

County of Shelby , IN

Activity Progress Narrative:

All acquisition has been completed. Final LRCA will be recorded early next quarter. Recipient moving towards monitoring and closeout.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/17

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/17
# of Singlefamily Units	0	0/17



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/7	0/10	0/17	0
# Owner Households	0	0	0	0/7	0/10	0/17	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: DR1HB-009-016A - Vigo County

Activity Title: Administration - Vigo County

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

DR1HB Administration

Project Title:

DR1HB Flood Buyout Administration

Projected Start Date:

06/28/2011

Projected End Date:

07/31/2013

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Vigo County Board of Commissioners

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$7,721.80
Total Budget	\$0.00	\$7,721.80
Total Obligated	\$0.00	\$7,721.80
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Vigo County Board of Commissioners	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

Vigo County, IN

Activity Progress Narrative:

No admin costs to report this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-009-016B - Vigo County
Activity Title: Homeowner Buy Out - Vigo County

Activity Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

06/28/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Vigo County Board of Commissioners

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$146,714.20
Total Budget	\$0.00	\$146,714.20
Total Obligated	\$0.00	\$146,714.20
Total Funds Drawdown	\$0.00	\$2,175.00
Program Funds Drawdown	\$0.00	\$2,175.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,175.00	\$2,175.00
Vigo County Board of Commissioners	\$2,175.00	\$2,175.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Vigo County, IN

Activity Progress Narrative:

Zero acquisitions this quarter. Assessing taxes and also continue to prepare offers to purchase to remaining households.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/6

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/6
# of Singlefamily Units	0	0/6



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/6	0/6	0
# Owner Households	0	0	0	0/0	0/6	0/6	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR1HB-009-018A - Vigo County

Activity Title: Administration - Vigo County

Activity Category:

Administration

Project Number:

DR1HB Administration

Projected Start Date:

06/28/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

DR1HB Flood Buyout Administration

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Vigo County Board of Commissioners

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$18,300.20
Total Budget	\$0.00	\$18,300.20
Total Obligated	\$0.00	\$18,300.20
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Vigo County Board of Commissioners	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

Vigo County, IN

Activity Progress Narrative:

No admin costs to report this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-009-018B - Vigo County
Activity Title: Homeowner Buy Out - Vigo County

Activity Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

06/28/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Vigo County Board of Commissioners

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$347,703.80
Total Budget	\$0.00	\$347,703.80
Total Obligated	\$0.00	\$347,703.80
Total Funds Drawdown	\$12,147.42	\$29,941.84
Program Funds Drawdown	\$12,147.42	\$29,941.84
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$29,941.84	\$29,941.84
Vigo County Board of Commissioners	\$29,941.84	\$29,941.84
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Vigo County, IN

Activity Progress Narrative:

Zero acquisitions this quarter. Assessing taxes and also continue to prepare offers to purchase to remaining households.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/9

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/9
# of Singlefamily Units	0	0/9



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/9	0/9	0
# Owner Households	0	0	0	0/0	0/9	0/9	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-009-021A - Vigo County

Activity Title: Administration - Vigo County

Activity Category:

Administration

Project Number:

DR1HB Administration

Projected Start Date:

06/28/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

DR1HB Flood Buyout Administration

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Vigo County Board of Commissioners

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$4,903.05
Total Budget	\$0.00	\$4,903.05
Total Obligated	\$0.00	\$4,903.05
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Vigo County Board of Commissioners	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

Vigo County, IN

Activity Progress Narrative:

No admin costs to report this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-009-021B - Vigo County
Activity Title: Homeowner Buy Out - Vigo County

Activity Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

06/28/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Vigo County Board of Commissioners

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$98,157.95
Total Budget	\$0.00	\$98,157.95
Total Obligated	\$0.00	\$98,157.95
Total Funds Drawdown	\$0.00	\$12,459.25
Program Funds Drawdown	\$0.00	\$12,459.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$12,459.25	\$12,459.25
Vigo County Board of Commissioners	\$12,459.25	\$12,459.25
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Vigo County, IN

Activity Progress Narrative:

One acquisition this quarter. Assessing taxes and also continue to prepare offers to purchase to remaining households.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/3

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/3
# of Singlefamily Units	0	0/3



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/3	0/0	0/3	0
# Owner Households	0	0	0	0/3	0/0	0/3	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR1HB-011-024A - Morgan County

Activity Title: Administration - Morgan County

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

DR1HB Administration

Project Title:

DR1HB Flood Buyout Administration

Projected Start Date:

12/20/2012

Projected End Date:

06/30/2013

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Morgan County

Overall

Apr 1 thru Jun 30, 2013

To Date

Total Projected Budget from All Sources

N/A

\$10,672.25

Total Budget

\$10,672.25

\$10,672.25

Total Obligated

\$10,672.25

\$10,672.25

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

 Morgan County

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Local Administration

Location Description:

Morgan County, IN

Activity Progress Narrative:

Continue working on acquisitions and preparing bid package for demolition. Demolition on three homes anticipated being completed within next quarter

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-011-024B - Morgan County

Activity Title: Homeowner Buy Out - Morgan County

Activity Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

12/20/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Morgan County

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

 Morgan County

Match Contributed

Apr 1 thru Jun 30, 2013

N/A

\$202,772.75

\$202,772.75

\$68,717.49

\$68,717.49

\$0.00

\$0.00

\$68,717.49

\$68,717.49

\$0.00

To Date

\$202,772.75

\$202,772.75

\$202,772.75

\$68,717.49

\$68,717.49

\$0.00

\$0.00

\$68,717.49

\$68,717.49

\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Morgan County, IN

Activity Progress Narrative:

During this quarter, three acquisitions were made with asbestos testing completing prior to demolition. Preparing bid packages for demolition of three homes.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/4

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/4
# of Singlefamily Units	0	0/4



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/4	0/0	0/4	0
# Owner Households	0	0	0	0/4	0/0	0/4	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	
