

Grantee: Indiana - OCRA

Grant: B-08-DI-18-0001

April 1, 2018 thru June 30, 2018 Performance Report



Grant Number:

B-08-DI-18-0001

Obligation Date:**Award Date:****Grantee Name:**

Indiana - OCRA

Contract End Date:**Review by HUD:**

Submitted - Await for Review

Grant Award Amount:

\$372,546,531.00

Grant Status:

Active

QPR Contact:

Tammy Butts

LOCCS Authorized Amount:

\$372,546,531.00

Estimated PI/RL Funds:

\$16,381,148.26

Total Budget:

\$388,927,679.26

Disasters:**Declaration Number**

FEMA-1766-IN

FEMA-1740-IN

FEMA-1795-IN

Narratives**Disaster Damage:**

The 2008 disasters in Indiana have been among the worst in our state's history. 82 of Indiana's 92 counties were declared as Presidential disaster areas between the three disaster periods (DR-1740, DR- 1766 and DR-1795). DR-1740, which affected northern Indiana, occurred after winter rains melted several feet of snow, causing severe flooding. 21 counties were declared as a result of the winter weather. Additionally, the northwestern-most counties declared as part of DR-1740 were again affected by severe storms. As of the end of 2008, the declared counties received \$7.6 million of Individual Assistance and \$5.1 million in Public Assistance as a result of DR-1740. DR-1766, the result of tornados and severe flooding in late May and early June, was clearly the most substantial 2008 disaster with 44 counties declared as Presidential disaster areas. FEMA estimates that total IA and PA for this disaster will exceed \$275 million. FEMA and the SBA received 17,844 applications for IA during DR-1766, resulting in over \$127 million in assistance. The PA process is now in full swing with FEMA having 318 eligible applicants from local and state government and an estimated 2,111 project worksheets. Currently \$22 million have been obligated to local governments, and PA total estimates exceed \$150 million. Lastly, when the powerful remnants of Hurricane Ike passed through Indiana in early September they caused severe flooding in the northern parts of the state and wind storms in the south. DR-1795 resulted in 38 county declarations. To date, 25,800 IA applications have been filed with FEMA and \$43 million of financial assistance provided to individuals.

The chart below depicts the best possible estimate of the financial impact of all the 2008 disasters to the state of Indiana. Based on these estimates, the state has been subject to over \$1.9 billion in damage to public infrastructure, housing and farmland. Category

	Estimated Financial Impact \$000 FEMA	
Relief	372,714	Private Insurance Claims for Natural Disasters
Levees, & Other Infrastructure	246,500	Federal
		735,000 Dams,

Disaster Damage:

Highway Repairs

13,700 Agriculture

&am

Recovery Needs:

While the estimated FEMA assistance is substantial with over \$370 million in funding provided, it will not cover the estimated recovery needs in the areas of economic and workforce development, infrastructure, and housing. The following summarizes the key unmet needs in each of these areas:

Economic and Workforce Development

The largest economic impact to Indiana will be in the area of agriculture where early estimates indicate that crop losses will exceed \$300 million and land rehabilitation losses for activities like debris and sediment removal, levee repair and soil erosion repair will exceed \$200 million. Impact to other Indiana businesses is likely to exceed \$500 million with most of the damage occurring in the five most effected counties of Bartholomew, Johnson, Vigo, Morgan and Owen. The most substantial areas of damage occurred in Columbus, Indiana, where the Columbus Regional Hospital was completely immobilized and had over \$211 million in damages of which less that \$75 million will be covered by FEMA. Additionally, the city's largest employer reported damages in excess of \$200 million none of which qualified for assistance.



Infrastructure

Damage to Indiana’s public infrastructure will likely exceed \$325 million and it is estimated that FEMAPA will cover \$217.4 million that was found to be eligible for their program, providing a federal share of \$123.3 million or less than half, of this expense. The remainder does not qualify, is covered by another

Federal program, or represents the state/local match. The chart below depicts the financial assistance the State of Indiana has received. However, the costs that go beyond what is covered below have been identified as key areas of remaining need.

FEMA-IA Assistance (\$000)	FEMA-IA Applicants Assistance (\$000)	SBA Loans (\$000)	FEMA-PA Assistance (\$000)	Total Financial
DR-1740	3,291	7,653	8,890	6,864
Recovery Needs:				23,407
DR-1766	17,850	55,768	73,456	170,866
DR-1795	26,039	34,088	28,622	39,734
TOTALS	47,180	97,509	110,968	217,464

About half of Indiana’s PA expense comes from the extensive damages to Columbus Regional Hospital, a major hospital servicing a large portion of Southeastern Indiana. The hospital suffered over \$211 million in damage of which about half will qualify for FEMA-PA. One of the state’s top priorities has been to help CRH recover from the catastrophic losses experienced in June of 2008, and a portion of PA-match funding would be for this effort. The remaining PA expenses result from damage to a mixture of public infrastructure such as damaged roads, bridges, dams and levees.

Housing

Indiana has over 17,000 families who suffered some type of damage to their dwelling. Housing is a key challenge for the state. FEMA-IA has provided substantial assistance; however, additional help will be required. The most urgent need

Recovery Needs:

is to insure that homeowners who are displaced by flooding are not faced with outstanding mortgage debt from a substantially damaged property that precludes them from obtaining suitable replacement housing. Over 700 homes totaling \$80MM have been identified for community buy-out programs. Projections from DR-1766 indicate that FEMA’s payout under the HMGP will leave Indiana with a shortfall of at least \$12MM. Extrapolating these metrics to DR-1795, Indiana expects an underpayment from FEMA to total \$6MM. Moreover, 20% of the displaced homeowners also find themselves underwater on average 10% with their mortgage. To make these homeowners whole will cost an additional \$1.6MM. In total, Indiana anticipates nearly \$20MM in unmet housing need for homeowners who have lost their homes due to these recent disasters. Filling this gap with CDBG Disaster Recovery Funds would make homeowners whole and permit localities to move forward with their buy-out programs expeditiously.

The State of Indiana has set-aside in excess of \$39,021,933 to meet the requirement for the multi-family housing set-aside.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$382,169,945.18
Total Budget	\$24,933.59	\$382,169,945.18
Total Obligated	\$24,933.59	\$382,184,924.46
Total Funds Drawdown	\$2,279,646.35	\$365,346,296.45
Program Funds Drawdown	\$2,266,490.35	\$348,912,828.78
Program Income Drawdown	\$13,156.00	\$16,433,467.67
Program Income Received	\$85,966.60	\$16,490,432.17
Total Funds Expended	\$815,419.68	\$363,506,186.74
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$2,317.50



Progress Toward Required Numeric Targets

Requirement	Target	Actual
Overall Benefit Percentage (Projected)		92.66%
Overall Benefit Percentage (Actual)		95.14%
Minimum Non-Federal Match	\$0.00	\$6,002,317.50
Limit on Public Services	\$55,881,979.65	\$0.00
Limit on Admin/Planning	\$37,254,653.10	\$28,097,776.31
Limit on Admin	\$0.00	\$10,312,930.14
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$0.00

Overall Progress Narrative:

Hello Aaron! Most DR project under this distribution are complete and we will follow up with the remaining projects this next quarter to verify completion, monitoring and closeout. Here is the information requested about the Housing projects:

Activity 18447 – IN-CAA – Lead Community Action Program, \$3,000,000

This activity was approved by IHCD's Board of Director in April of 2018. The Indiana Community Action Agency, will be acting as a sub-recipient. A request for qualifications, targeted toward non-profits to conduct lead control rehabilitation went out in early May. To date, IHCD and IN-CAA have approved five awards, which covers 18 counties in the State of Indiana. Currently, each of those five recipients are working toward completing their Tier 1 Environmental Review and conducting intake of beneficiaries. Once each respective award has Release of Funds, the Tier 2 process may begin. This program will target only homeowners in units built prior to 1978 (preferably with a residing child under the age of 6). IHCD has provided an in-depth training on the program to those awardees and potential awardees (there are three additional groups that have expressed interest in this program). Each of the five awardees has a sub-contract with IN-CAA for \$350,000. There is still \$905,000 remaining to be awarded. IHCD is working with IN-CAA and the State Department of Health to identify potential awardees to cover additional counties in the State.

Activity 18058 and 18059 - DR1H-017-001 (Bethel) and DR1H-017-002 (Indiana Avenue), \$500,000 each

These two awards are supplemental funding for a 4% bond deal. Each award recently received Release of Funds and each contract was executed. The loans for the CDBG-DR funds have recently closed and construction should be starting soon. IHCD will be tracking the progress of these awards. Each has a expiration date of 12/31/2018.

Activity 18446 - DR2H-017-001 – Interfaith, \$1,500,000

This award for the rehabilitation of affordable housing was approved by the Board in October 2017. Construction is underway. IHCD will be tracking the progress of this award to work with the developer to try to get the project complete by 2018.

Activity 18016 – DR1-RLF_PSH-2017, \$7,304,598.98

IHCD, in partnership with the City of Indianapolis, and King Park Development Corporation has created

the Permanent Supportive Housing Revolving Loan Fund. Through a competitive process, four developers were selected to apply through the Low Income Housing Tax Credit Program and the RLF. Two of the four developers will be applying to IHCD's LIHTC program. The first developers will be applying for acquisition financing, using the DR funds. IHCD is working with King Park Development Corporation to ensure the use of the funds meets all regulatory requirements. If all requirements can be met, the acquisition production should allow the funds to cycle back through repayments. It is important to note that the projects must meet all underwriting and the Loan Review Committee approval, which may delay the use of funds.

All owner occupied repair awards:

IHCD surveyed 15 open Owner Occupied Repair awards with remaining balances to look at the progress. To date, 5 awards have been complete. Three awards have expended 75% or more of their award and will be done with the award by the end of the year – though most likely sooner. One award (DR2OR-016-002) has expended 62% of their award; this award should be complete by the expiration date of 10/26/2018. Three awards (DR0R-017-002, DR0R-016-011 and DR2OR-016-010) have not drawn more than 20% of their current award. Each of them have benchmarks in August that should have half of all funding expended. Two awards (DR2OR-017-003 and DR2OR-017-001) have not expended any of their award. IHCD staff has reached out to each recipient to offer assistance and to get an update.

New Award approved by HUD Region V:

HUD Region V has approved the use of CDBG-DR2 funds for a rental project in Merrillville Indiana. The development team is finalizing their application for 4% bonds and tax credits to IHCD and their application for IHCD vouchers, and working on completing the Environmental Review materials. This round is rolling and when the project meets all federal and state regulations, IHCD staff will take the proposed awards to the Board of Director's for approval.

Attached is the DR2 QPR for your review and approval. Let us know if you have any questions. Beth Dawson

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
CL - Clearance, CLEARANCE AND DEMOLITION	\$0.00	\$4,736,475.29	\$5,322,015.29
CL - Competitive Clearance, Clearance and Demolition	\$0.00	\$1,615,674.90	\$1,615,674.90
DL - Dams/Levees, Dam and Levee Improvements	\$0.00	\$19,424,968.53	\$19,424,968.53
DR2-09-Admin, State Admin	\$27,135.99	\$7,418,153.00	\$3,744,094.81
DR2ED CIFI, Economic Development/RAD	\$0.00	\$1,000,000.00	\$948,881.34
DR2ER Administration, Emergency Homeowner Repair	\$0.00	\$30,957.98	\$25,957.98
DR2ER Projects, Emergency Homeowner Repair Projects	\$0.00	\$435,826.64	\$435,826.64
DR2FA-09-001, Emergency Flood Assistance	\$0.00	\$307,953.48	\$307,953.48
DR2H Administration, Affordable Rental Housing	\$0.00	\$180,262.00	\$177,862.00
DR2H Projects, Affordable Rental Housing	\$0.00	\$50,632,301.79	\$43,843,420.69
DR2HB Administration, Flood Plain Buyout Administration	\$0.00	\$49,154.35	\$46,154.35
DR2HB Projects, Flood Plain Buyout	\$0.00	\$2,116,320.21	\$2,016,167.99
DR2OR Administration, Owner Occupied Rehabilitation	\$37,119.30	\$1,224,817.48	\$849,344.90
DR2OR Projects, Owner Occupied Rehabilitation	\$768,594.62	\$23,388,052.36	\$16,848,329.79
DR2RU Administration, DR2RU Administration	\$1,670.00	\$6,670.00	\$1,670.00
DR2RU Projects, DR2RU Projects	\$21,064.02	\$43,330.00	\$21,064.02



DR2SC Administration, Community Revitalization Projects	\$0.00	\$179,949.14	\$121,749.14
DR2SC Projects, Community Revitalization Projects	\$595,486.74	\$13,789,965.62	\$4,393,350.27
DT- Downtown Revitalization, DOWNTOWN REVITALIATION	\$14,610.92	\$4,493,067.27	\$3,502,144.93
ED-Economic Development, Economic Development	\$312,877.00	\$20,809,669.95	\$18,146,224.84
EHDP-009-001, Emergency Housing Disaster Planning	\$0.00	\$1,500,000.00	\$1,500,000.00
ES - Emergency Services, EMERGENCY SERVICES	\$0.00	\$2,786,129.94	\$2,786,129.94
FF - Flexible Fund, FLEXIBLE FUND	\$48,744.53	\$29,624,673.00	\$26,463,003.53
SP - Wastewater/Drinking Water, SMALL PROJECT	\$0.00	\$34,004,460.67	\$34,004,460.67
ST - Stormwater, STORMWATER IMPROVEMENTS	\$439,187.23	\$66,105,255.16	\$68,059,213.26
WD - Waterway Debris, WATERWAY DEBRIS	\$0.00	\$2,095,377.56	\$2,095,377.56
WW - Wastewater and Drinking Water, WASTEWATER AND	\$0.00	\$92,191,537.93	\$92,211,787.93



Activities

Project # / Title: CL - Clearance / CLEARANCE AND DEMOLITION

Grantee Activity Number: DR2-CL-09-236A

Activity Title: Activity Delivery

Activity Category:

Clearance and Demolition

Project Number:

CL - Clearance

Projected Start Date:

11/16/2012

Benefit Type:

()

National Objective:

Slums and Blight

Activity Status:

Completed

Project Title:

CLEARANCE AND DEMOLITION

Projected End Date:

05/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Oakland City

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2018

N/A

To Date

\$4,825.00

Total Budget

\$0.00

\$4,825.00

Total Obligated

\$0.00

\$4,825.00

Total Funds Drawdown

\$0.00

\$4,825.00

Program Funds Drawdown

\$0.00

\$4,825.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$4,825.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Activity Delivery services for CBDG Clearance funded project.

Location Description:

210 East Washington Street Oakland, City 47660-1548

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR2-CL-09-246A

Activity Title: Clearance

Activity Category:

Clearance and Demolition

Project Number:

CL - Clearance

Projected Start Date:

11/29/2012

Benefit Type:

Area ()

National Objective:

Slums and Blight

Activity Status:

Completed

Project Title:

CLEARANCE AND DEMOLITION

Projected End Date:

05/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Lafayette

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$436,753.18
Total Budget	\$0.00	\$436,753.18
Total Obligated	\$0.00	\$436,753.18
Total Funds Drawdown	\$0.00	\$436,753.18
Program Funds Drawdown	\$0.00	\$436,753.18
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$436,753.18
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Lafayette will use grant funds to demolish and clear a site of five parcels which contains dilapidated garages/warehouses on the east parcel of the site. This former coal yard poses a threat to the health and safety of the community due to its failing structural integrity and VOC contamination. The project will include clearing of excess vegetation, demolition of existing structures, excavation of existing soil, and ground water treatment to prepare the area for possible redevelopment and promote the economic recovery of the area.

Location Description:

One South Street, Lafayette, Indiana 47901

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-CL-09-248B

Activity Title: Clearance

Activity Category:

Clearance and Demolition

Project Number:

CL - Clearance

Projected Start Date:

12/20/2012

Benefit Type:

Area ()

National Objective:

Slums and Blight

Activity Status:

Completed

Project Title:

CLEARANCE AND DEMOLITION

Projected End Date:

05/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Flora, Town of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$342,800.00
Total Budget	\$0.00	\$342,800.00
Total Obligated	\$0.00	\$342,800.00
Total Funds Drawdown	\$0.00	\$342,800.00
Program Funds Drawdown	\$0.00	\$342,800.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$342,800.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of Flora will use grant funds to demolish and clear the Old Flora School Building. The project will include environmental remediation, asbestos abatement, and complete removal the building structure. The town hopes to clear this eyesore and safety hazard for possible redevelopment. The site is strategically located in the town and is a prime location for redevelopment and contributing to the economic recovery of the area.

Location Description:

300 East Main Street, Flora, Indiana 46929-1116

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-CL-09-261A

Activity Title: Clearance

Activity Category:

Clearance and Demolition

Project Number:

CL - Clearance

Projected Start Date:

05/15/2014

Benefit Type:

Area ()

National Objective:

Slums and Blight

Activity Status:

Completed

Project Title:

CLEARANCE AND DEMOLITION

Projected End Date:

11/30/2016

Completed Activity Actual End Date:

Responsible Organization:

Pike County

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$279,000.00
Total Budget	\$0.00	\$279,000.00
Total Obligated	\$0.00	\$279,000.00
Total Funds Drawdown	\$0.00	\$279,000.00
Program Funds Drawdown	\$0.00	\$279,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$279,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used for the demolition and clearance of an abandoned gas station and car wash.

Location Description:

1812 E. Main Street, Petersburg, Indiana 47567-1522

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-CL-09-262A

Activity Title: Clearance

Activity Category:

Clearance and Demolition

Project Number:

CL - Clearance

Projected Start Date:

06/05/2014

Benefit Type:

Area ()

National Objective:

Slums and Blight

Activity Status:

Completed

Project Title:

CLEARANCE AND DEMOLITION

Projected End Date:

12/31/2016

Completed Activity Actual End Date:

Responsible Organization:

Boonville, City of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	\$0.00	\$250,000.00
Total Obligated	\$0.00	\$250,000.00
Total Funds Drawdown	\$0.00	\$250,000.00
Program Funds Drawdown	\$0.00	\$250,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$250,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used for the demolition and clearance of three interconnected, adjacent and dilapidated buildings located on the south side of the City's historic downtown square.

Location Description:

130, 132 and 134 W. Locust Street, Boonville, Indiana 47601-1520

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-CL-09-263A

Activity Title: Clearance

Activity Category:

Clearance and Demolition

Project Number:

CL - Clearance

Projected Start Date:

09/01/2014

Benefit Type:

Area ()

National Objective:

Slums and Blight

Activity Status:

Completed

Project Title:

CLEARANCE AND DEMOLITION

Projected End Date:

02/29/2016

Completed Activity Actual End Date:

Responsible Organization:

City of Union City

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$456,648.00
Total Budget	\$0.00	\$456,648.00
Total Obligated	\$0.00	\$456,648.00
Total Funds Drawdown	\$0.00	\$456,648.00
Program Funds Drawdown	\$0.00	\$456,648.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$456,648.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used for the demolition and clearance of the former Union City Body Company (middle parcel only).

Location Description:

1101 W. Pearl Street, Union City, IN 47390-1429

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-CL-09-266A
Activity Title:	Clearance and Demolition

Activity Category:
Clearance and Demolition

Activity Status:
Completed

Project Number:
CL - Clearance

Project Title:
CLEARANCE AND DEMOLITION

Projected Start Date:
09/16/2014

Projected End Date:
03/31/2017

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Slums and Blight

Responsible Organization:
Chandler, Town of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$267,859.40
Total Budget	\$0.00	\$267,859.40
Total Obligated	\$0.00	\$267,859.40
Total Funds Drawdown	\$0.00	\$267,859.40
Program Funds Drawdown	\$0.00	\$267,859.40
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$267,859.40
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used for the demolition and clearance of the former Fisher Lumber Company site. The project area currently houses five buildings including the main retail building, a garage/storage building, a saw mill, a pole barn, a small house and five open-sided lumber storage sheds which are located throughout the site.

Location Description:

333 W. Lincoln Avenue, Chandler, Indiana 47610-9710

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-CL-09-267A

Activity Title: Clearance

Activity Category:

Clearance and Demolition

Project Number:

CL - Clearance

Projected Start Date:

09/23/2014

Benefit Type:

Area ()

National Objective:

Slums and Blight

Activity Status:

Completed

Project Title:

CLEARANCE AND DEMOLITION

Projected End Date:

03/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Columbus

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$143,805.00
Total Budget	\$0.00	\$143,805.00
Total Obligated	\$0.00	\$143,805.00
Total Funds Drawdown	\$0.00	\$143,805.00
Program Funds Drawdown	\$0.00	\$143,805.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$143,805.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used for the demolition and clearance of the five story building located on the northwest portion of the Golden Casting Foundry site. In addition, debris, including large piles of concrete rubble, will also be removed from the property.

Location Description:

1616 10th Street, Columbus, IN 47201

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: PB-CL-14-002A

Activity Title: Clearance

Activity Category:

Clearance and Demolition

Project Number:

CL - Clearance

Projected Start Date:

08/25/2014

Benefit Type:

Area ()

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

CLEARANCE AND DEMOLITION

Projected End Date:

06/30/2019

Completed Activity Actual End Date:

Responsible Organization:

Evansville, City of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$208,000.00
Total Budget	\$0.00	\$208,000.00
Total Obligated	\$0.00	\$208,000.00
Total Funds Drawdown	\$0.00	\$208,000.00
Program Funds Drawdown	\$0.00	\$208,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$208,000.00
Evansville, City of	\$0.00	\$208,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Project funds will be used for the demolition and clearance of the blighted Haynie's Corner Drug Store building, located at 1022 SE Second Street and structures at 13 W. Delaware, 16 W. Columbia, 18 W. Columbia, 22 W. Columbia, 26 W. Columbia and 28 W. Columbia Streets.

This project will serve as a replacement project for the non-compliant Global Blade Technology (GBT) job creation project (DR2-09-218) and includes data for PB-14-002 and DR2-09-291.

Location Description:

1022 SE Second Street, Evansville, Indiana 47713-1300

Activity Progress Narrative:

DEMOLITION CONTRACT AWARDED. STRUCTURES DEMOLISHED TO GROUND LEVEL, BASEMENT AND CISTERN WORK UNDERWAY. CHANGE ORDER APPROVED REGARDING NUMBER AND SIZE OF BASEMENTS. CHANGE ORDER REQUESTED FOR CISTERN REMOVAL. PROJECT COMPLETION DATE EXTENDED TO JULY 31, 2018 DUE TO THE CHANGE ORDERS AND RAINEVENTS. PROJECT ANTICIPATED TO BE COMPLETED ON TIME.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/7

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: CL - Competitive Clearance / Clearance and Demolition

Grantee Activity Number: DR2-CL-09-241A

Activity Title: Acquisition

Activity Category:

Acquisition - general

Project Number:

CL - Competitive Clearance

Projected Start Date:

11/29/2012

Benefit Type:

()

National Objective:

Slums and Blight

Activity Status:

Completed

Project Title:

Clearance and Demolition

Projected End Date:

05/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Coatesville

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2018

N/A

To Date

\$15,000.00



Total Budget	\$0.00	\$15,000.00
Total Obligated	\$0.00	\$15,000.00
Total Funds Drawdown	\$0.00	\$15,000.00
Program Funds Drawdown	\$0.00	\$15,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$15,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of Coatesville will use grant funds to demolish an abandoned home, which has been marked as an eyesore, hazardous asbestos structure, and uninhabitable economic impediment for downtown active businesses. The project will include demolition and clearance, asbestos removal, debris removal, and land acquisition for a potential park or resting area.

Location Description:

7978 Main Street, Coatesville, Indiana 46121-0021

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: DR2-CL-09-242A

Activity Title: Clearance

Activity Category:

Clearance and Demolition

Project Number:

CL - Competitive Clearance

Projected Start Date:

12/20/2012

Benefit Type:

Area ()

National Objective:

Slums and Blight

Activity Status:

Completed

Project Title:

Clearance and Demolition

Projected End Date:

05/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Indianapolis, City of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$499,542.00
Total Budget	\$0.00	\$499,542.00
Total Obligated	\$0.00	\$499,542.00
Total Funds Drawdown	\$0.00	\$499,542.00
Program Funds Drawdown	\$0.00	\$499,542.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$499,542.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Indianapolis will use grant funds to demolish and clear deteriorated buildings and address environmental contamination at the Carrier/Bryant Brownfield site. The project will involve demolition of three buildings, asbestos abatement, removal of pumps, corrosive drums, and underground storage tanks in order to address immediate threats to human health and the environment for area residents. The project is located in an economically depressed section of the City. Demolition will make way for redevelopment and there is strong interest from local businesses to expand/relocate to the area.

Location Description:

1100 West 21st and 1139 West 23rd Street, Indianapolis, Indiana 46208-1115

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-CL-09-253A

Activity Title: Clearance

Activity Category:

Clearance and Demolition

Project Number:

CL - Competitive Clearance

Projected Start Date:

09/27/2013

Benefit Type:

Area ()

National Objective:

Slums and Blight

Activity Status:

Completed

Project Title:

Clearance and Demolition

Projected End Date:

03/31/2016

Completed Activity Actual End Date:

Responsible Organization:

Lawrence, City of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$32,537.50
Total Budget	\$0.00	\$32,537.50
Total Obligated	\$0.00	\$32,537.50
Total Funds Drawdown	\$0.00	\$32,537.50
Program Funds Drawdown	\$0.00	\$32,537.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$32,537.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used for the demolition and clearance of three properties on Franklin Road. These properties are located at 4411, 4421 and 4429 Franklin Road.

Location Description:

4411, 4421, & 4429 Franklin Road, Lawrence, IN 46226-3914

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: DL - Dams/Levees / Dam and Levee Improvements

Grantee Activity Number: DR2-DL-09-123A

Activity Title: Dam/Flood/Drainage

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

DL - Dams/Levees

Projected Start Date:

08/05/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Dam and Levee Improvements

Projected End Date:

02/28/2012

Completed Activity Actual End Date:

Responsible Organization:

Fulton County

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2018

N/A

To Date

\$983,716.97

Total Budget

\$0.00

\$983,716.97

Total Obligated

\$0.00

\$983,716.97

Total Funds Drawdown

\$0.00

\$983,716.97

Program Funds Drawdown

\$0.00

\$983,716.97

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$983,716.97

Most Impacted and Distressed Expended

\$0.00

\$0.00



Match Contributed

\$0.00

\$0.00

Activity Description:

Mt. Zion Mill Pond Dam will be replaced and the road that passes over it will be separated from the dam using Department of Transportation funds. A sheet pile wall will generally replace the existing earth dam and concrete spillway and retain the right side of the approach embankment. The downstream channel will be lined with concrete and the existing spillway will be completely removed. There will be 400 LF of toe drain with 8" filters. These improvements will contribute to the overall recovery of the disaster affected community.

Location Description:

Mt. Zion Dam In Fulton County, Indiana

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	0/943831

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: DR2-DL-09-259A

Activity Title: Dam Rehabilitation

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

DL - Dams/Levees

Projected Start Date:

03/13/2014

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Dam and Levee Improvements

Projected End Date:

03/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Oakland City

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2018

N/A

To Date

\$2,006,187.26

Total Budget

\$0.00

\$2,006,187.26

Total Obligated

\$0.00

\$2,006,187.26

Total Funds Drawdown

\$0.00

\$2,006,187.26

Program Funds Drawdown

\$0.00

\$2,006,187.26

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$2,006,187.26

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Grant funds will be used for the rehabilitation of Old Lake Dam and New Lake Dam.

Location Description:

Old Lake Dam: 12596 E 100 S, Oakland City, Indiana 47660-8135

New Lake Dam: 1350 S 1350 E, Oakland City, Indiana 47660-7840

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-DL-09-268A
Activity Title:	Levee Improvements

Activity Category:
Dike/dam/stream-river bank repairs

Activity Status:
Completed

Project Title:
Dam and Levee Improvements

Project Number:
DL - Dams/Levees

Projected Start Date:
01/05/2015

Projected End Date:
12/31/2017

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Delphi, City of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,633,598.00
Total Budget	\$0.00	\$1,633,598.00
Total Obligated	\$0.00	\$1,633,598.00
Total Funds Drawdown	\$0.00	\$1,633,598.00
Program Funds Drawdown	\$0.00	\$1,633,598.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,633,598.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used for improvements to the State Road 18/U.S. - 421 levee project. The upgrades will include the replacement of faltering backflow prevention devices in the Wabash and Erie Canal channel at the existing crossing under SR 18/U.S. 421, the installation of two backflow prevention devices, the replacement of existing flap gates and sluice gates, and the construction of a storm water pumping station. The pump station will include wet and dry wells, intake and discharge piping, electrical and control systems, pumps, and fittings. Approximately half of the discharge piping will be installed inside steel casing pipe.

Location Description:

1700 West U.S. Highway 421, 46923-8573

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/2



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-DL-09-270B
Activity Title:	Dam Rehabilitation

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

DL - Dams/Levees

Projected Start Date:

09/01/2015

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Dam and Levee Improvements

Projected End Date:

04/19/2018

Completed Activity Actual End Date:

Responsible Organization:

Town of Milan

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$967,000.00
Total Budget	\$0.00	\$967,000.00
Total Obligated	\$0.00	\$967,000.00
Total Funds Drawdown	\$0.00	\$967,000.00
Program Funds Drawdown	\$0.00	\$967,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$967,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of the Milan Lake Dam.

Location Description:

Town of Milan, Milan Lake Dam

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: DR2-09-Admin / State Admin

Grantee Activity Number: DR2-09-Admin-B

Activity Title: IHCDA Admin

Activity Category:

Administration

Project Number:

DR2-09-Admin

Projected Start Date:

02/01/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

State Admin

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

State of Indiana

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2018

N/A

To Date

\$1,370,957.00

Total Budget

\$0.00

\$1,370,957.00

Total Obligated

\$0.00

\$1,370,957.00

Total Funds Drawdown

\$27,135.99

\$1,370,957.00

Program Funds Drawdown

\$27,135.99

\$1,370,957.00



Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,343,821.01
State of Indiana	\$0.00	\$1,343,821.01
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

IHCDA Disaster 2 Admin

Location Description:

State of Indiana

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: DR2ED CIFI / Economic Development/RAD

Grantee Activity Number: DR2ED-012-001 - Majestic Stone
Activity Title: Economic Development - Majestic Stone

Activity Category: Econ. development or recovery activity that creates/retains
Activity Status: Completed



Project Number:

DR2ED CIFI

Projected Start Date:

11/06/2014

Benefit Type:

Area ()

National Objective:

Low/Mod

Project Title:

Economic Development/RAD

Projected End Date:

05/06/2016

Completed Activity Actual End Date:**Responsible Organization:**

Bob Brown/RCB Holdings d/b/a Majestic Stone

Overall**Total Projected Budget from All Sources****Apr 1 thru Jun 30, 2018**

N/A

To Date

\$81,000.00

Total Budget

\$0.00

\$81,000.00

Total Obligated

\$0.00

\$81,000.00

Total Funds Drawdown

\$0.00

\$81,000.00

Program Funds Drawdown

\$0.00

\$81,000.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$81,000.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Economic Development

Location Description:

Indianapolis, Marion County, IN

Activity Progress Narrative:**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/1
# of Businesses	0	0/1



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/3	0/3	0
# of Permanent Jobs Retained	0	0	0	0/8	0/8	0/16	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: DR2ER Projects / Emergency Homeowner Repair Projects

Grantee Activity Number:	DR2ER-009-001B - Dubois-Pike-Warrick Econ Op Com
Activity Title:	Rehabilitation - Dubois-Pike-Warrick Econ Op Com

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2ER Projects

Projected Start Date:

11/30/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Emergency Homeowner Repair Projects

Projected End Date:

05/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Dubois-Pike-Warrick Economic Opportunity

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$14,159.62
Total Budget	\$0.00	\$14,159.62
Total Obligated	\$0.00	\$14,159.62
Total Funds Drawdown	\$0.00	\$14,159.62
Program Funds Drawdown	\$0.00	\$14,159.62
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$14,159.62
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Dubois-Pike-Warrick Counties, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2ER-011-003B - Northeast IN Hsg Ptnr
Activity Title: Rehabilitation - Northeast IN Hsg Ptnr

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Completed

Project Number:
 DR2ER Projects

Project Title:
 Emergency Homeowner Repair Projects

Projected Start Date:
 05/20/2013

Projected End Date:
 12/31/2013

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 Northeast Indiana Housing Partnerships, Inc.

Program Income Account:
 Northeast Indiana Housing Partnerships Inc

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$94,813.30
Total Budget	\$0.00	\$94,813.30
Total Obligated	\$0.00	\$94,813.30
Total Funds Drawdown	\$0.00	\$94,813.30
Program Funds Drawdown	\$0.00	\$94,813.30
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$94,813.30
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
 Rehabilitation/reconstruction of residential structures

Location Description:
 Kendallville, IN

Activity Progress Narrative:

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: DR2FA-09-001 / Emergency Flood Assistance

Grantee Activity Number: DR2FA-09-001

Activity Title: Emergency Flood Assistance

Activity Category:

Public services

Project Number:

DR2FA-09-001

Projected Start Date:

07/01/2008

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Emergency Flood Assistance

Projected End Date:

12/31/2009

Completed Activity Actual End Date:

Responsible Organization:

IHCDA

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2018

N/A

To Date

\$307,953.48

Total Budget

\$0.00

\$307,953.48

Total Obligated

\$0.00

\$307,953.48

Total Funds Drawdown

\$0.00

\$307,953.48

Program Funds Drawdown

\$0.00

\$307,953.48

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$307,953.48

Most Impacted and Distressed Expended

\$0.00

\$0.00



Match Contributed

\$0.00

\$0.00

Activity Description:

Emergency flood assistance for the victims of floods

Location Description:

Indiana

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: DR2H Administration / Affordable Rental Housing

Grantee Activity Number: DR2H-011-004A - SEND

Activity Title: Administration - SEND

Activity Category:

Administration

Activity Status:

Completed

Project Number:

DR2H Administration

Project Title:

Affordable Rental Housing Administration

Projected Start Date:

05/26/2011

Projected End Date:

11/26/2012

Benefit Type:

Completed Activity Actual End Date:



()

National Objective:

N/A

Responsible Organization:

Southeast Neighborhood Development Inc2

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$0.00	\$10,000.00
Total Obligated	\$0.00	\$10,000.00
Total Funds Drawdown	\$0.00	\$10,000.00
Program Funds Drawdown	\$0.00	\$10,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$10,000.00
Southeast Neighborhood Development Inc2	\$0.00	\$10,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

Indianapolis, Marion County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: DR2H Projects / Affordable Rental Housing

Grantee Activity Number: DR2H-011-001A - Guerin Inc

Activity Title: New Construction - Guerin Inc

Activity Category:

Affordable Rental Housing

Activity Status:

Completed

Project Number:

DR2H Projects

Project Title:

Affordable Rental Housing

Projected Start Date:

03/24/2011

Projected End Date:

09/30/2012

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Guerin Inc.

Overall

Apr 1 thru Jun 30, 2018

To Date

Total Projected Budget from All Sources

N/A

\$560,000.00

Total Budget

\$0.00

\$560,000.00

Total Obligated

\$0.00

\$560,000.00

Total Funds Drawdown

\$0.00

\$560,000.00

Program Funds Drawdown

\$0.00

\$560,000.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$560,000.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Construction of new housing

Location Description:

Gerogetown, Floyd County, IN

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR2H-09-103A - Covered Bridge Apartments
Activity Title: New Construction - Covered Bridge Apartments

Activity Category:

Affordable Rental Housing

Project Number:

DR2H Projects

Projected Start Date:

07/20/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Affordable Rental Housing

Projected End Date:

01/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Four Rivers Resource Services Inc

Overall

	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$478,000.00
Total Budget	\$0.00	\$478,000.00
Total Obligated	\$0.00	\$478,000.00
Total Funds Drawdown	\$0.00	\$478,000.00
Program Funds Drawdown	\$0.00	\$478,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$478,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of new housing

Location Description:

Washington, Daviess County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR2H-09-115C - St George Apts

Activity Title: Relocation - St George Apts

Activity Category:

Relocation payments and assistance

Project Number:

DR2H Projects

Projected Start Date:

10/22/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Affordable Rental Housing

Projected End Date:

04/30/2011

Completed Activity Actual End Date:

Responsible Organization:

Partners In Housing Development Corp

Overall

	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$7,939.45
Total Budget	\$0.00	\$7,939.45
Total Obligated	\$0.00	\$7,939.45
Total Funds Drawdown	\$0.00	\$7,939.45
Program Funds Drawdown	\$0.00	\$7,939.45
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$7,939.45
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Relocation payments and assistance

Location Description:

2101 Boulevard, Indianapolis, Marion County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/58	0/0	0/58	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: DR2H-09-122A - Broadstone Pointe LP
Activity Title: New Construction - Broadstone Pointe LP

Activity Category:
 Affordable Rental Housing

Project Number:
 DR2H Projects

Projected Start Date:
 08/13/2010

Benefit Type:
 Direct (HouseHold)

National Objective:
 Low/Mod

Activity Status:
 Completed

Project Title:
 Affordable Rental Housing

Projected End Date:
 08/13/2012

Completed Activity Actual End Date:

Responsible Organization:
 Broadstone Pointe, LP

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$0.00	\$500,000.00
Program Funds Drawdown	\$0.00	\$500,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$500,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
 Affordable Rental Housing (KRW and Ike Grants Only)

Location Description:
 Brownsburg, Hendricks County, IN

Activity Progress Narrative:

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	DR2H-09-130B - Housing Opportunities
Activity Title:	Rehabilitation - Housing Opportunities

Activity Category:

Affordable Rental Housing

Project Number:

DR2H Projects

Projected Start Date:

08/13/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Affordable Rental Housing

Projected End Date:

02/28/2011

Completed Activity Actual End Date:

Responsible Organization:

Housing Opportunities Inc

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$174,474.00
Total Budget	\$0.00	\$174,474.00
Total Obligated	\$0.00	\$174,474.00
Total Funds Drawdown	\$0.00	\$174,474.00
Program Funds Drawdown	\$0.00	\$174,474.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$174,474.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

LaPorte County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: DR2HB Projects / Flood Plain Buyout

Grantee Activity Number: DR2HB-011-001B - City of Jeffersonville

Activity Title: Homeowner Buy Out - City of Jeffersonville

Activity Category:

Acquisition - buyout of residential properties

Project Number:

DR2HB Projects

Projected Start Date:

01/01/2011

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Flood Plain Buyout

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Jeffersonville, City of

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2018

N/A

To Date

\$860,686.82

Total Budget

\$0.00

\$860,686.82

Total Obligated

\$0.00

\$860,686.82

Total Funds Drawdown

\$0.00

\$860,686.82

Program Funds Drawdown

\$0.00

\$860,686.82

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$860,686.82

Most Impacted and Distressed Expended

\$0.00

\$0.00



Match Contributed

\$0.00

\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

City of Jeffersonville, Clark County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2HB-011-002B - Town of Remington
Activity Title:	Homeowner Buy Out - Town of Remington

Activity Category:
Acquisition - buyout of residential properties

Project Number:
DR2HB Projects

Projected Start Date:
07/28/2011

Benefit Type:
()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Flood Plain Buyout

Projected End Date:
06/30/2014

Completed Activity Actual End Date:

Responsible Organization:
Remington, Town of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$238,850.00
Total Budget	\$0.00	\$238,850.00
Total Obligated	\$0.00	\$238,850.00
Total Funds Drawdown	\$0.00	\$238,850.00
Program Funds Drawdown	\$0.00	\$238,850.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$238,850.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Acquisition - buyout of residential properties

Location Description:
Town of Remington, Jasper County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/4
# of Parcels acquired voluntarily	0	0/4



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/4
# of Singlefamily Units	0	0/4

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	DR2HB-011-003B - Town of DeMotte
Activity Title:	Homeowner Buy Out - Town of DeMotte

Activity Category:
Acquisition - buyout of residential properties

Project Number:
DR2HB Projects

Projected Start Date:
02/06/2012

Benefit Type:
()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Flood Plain Buyout

Projected End Date:
12/31/2012

Completed Activity Actual End Date:

Responsible Organization:
Town of DeMotte

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$192,150.51
Total Budget	\$0.00	\$192,150.51
Total Obligated	\$0.00	\$192,150.51
Total Funds Drawdown	\$0.00	\$192,150.51
Program Funds Drawdown	\$0.00	\$192,150.51
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$192,150.51
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Acquisition - buyout of residential properties

Location Description:
Town of DeMotte, Jasper County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/2
# of Parcels acquired voluntarily	0	0/2



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2
# of Singlefamily Units	0	0/2

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: DR2HB-011-004B - City of Plymouth
Activity Title: Homeowner Buy Out - City of Plymouth

Activity Category:
 Acquisition - buyout of residential properties
Project Number:
 DR2HB Projects
Projected Start Date:
 12/29/2010
Benefit Type:
 ()
National Objective:
 Low/Mod

Activity Status:
 Completed
Project Title:
 Flood Plain Buyout
Projected End Date:
 06/30/2014
Completed Activity Actual End Date:

Responsible Organization:
 City of Plymouth

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$40,481.00
Total Budget	\$0.00	\$40,481.00
Total Obligated	\$0.00	\$40,481.00
Total Funds Drawdown	\$0.00	\$40,481.00
Program Funds Drawdown	\$0.00	\$40,481.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$40,481.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
 Acquisition - buyout of residential properties

Location Description:
 City of Plymouth, Marshall County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/3
# of Singlefamily Units	0	0/3



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR2HB-011-005B - City of Plymouth
Activity Title: Homeowner Buy Out - City of Plymouth

Activity Category:
 Acquisition - buyout of residential properties
Project Number:
 DR2HB Projects
Projected Start Date:
 12/29/2010
Benefit Type:
 ()
National Objective:
 Low/Mod

Activity Status:
 Completed
Project Title:
 Flood Plain Buyout
Projected End Date:
 06/30/2014
Completed Activity Actual End Date:

Responsible Organization:
 City of Plymouth

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$83,589.63
Total Budget	\$0.00	\$83,589.63
Total Obligated	\$0.00	\$83,589.63
Total Funds Drawdown	\$0.00	\$83,589.63
Program Funds Drawdown	\$0.00	\$83,589.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$83,589.63
 Most Impacted and Distressed Expended	 \$0.00	 \$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
 Acquisition - buyout of residential properties

Location Description:
 City of Plymouth, Marshall County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2
# of Singlefamily Units	0	0/2



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	DR2HB-011-006B- Vanderburgh County
Activity Title:	Homeowner Buy Out - Vanderburgh County

Activity Category:

Acquisition - buyout of residential properties

Project Number:

DR2HB Projects

Projected Start Date:

02/28/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Flood Plain Buyout

Projected End Date:

08/28/2014

Completed Activity Actual End Date:

Responsible Organization:

Vanderburgh County

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$90,233.88
Total Budget	\$0.00	\$90,233.88
Total Obligated	\$0.00	\$90,233.88
Total Funds Drawdown	\$0.00	\$90,233.88
Program Funds Drawdown	\$0.00	\$90,233.88
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$90,233.88
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Homeowner Buy out

Location Description:

Vanderburgh County

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2HB-011-008B - City of Portage
Activity Title:	Homebuyer Buy Out - City of Portage

Activity Category:

Acquisition - buyout of residential properties

Project Number:

DR2HB Projects

Projected Start Date:

05/10/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Flood Plain Buyout

Projected End Date:

10/30/2015

Completed Activity Actual End Date:

Responsible Organization:

City of Portage

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$174,308.00
Total Budget	\$0.00	\$174,308.00
Total Obligated	\$0.00	\$174,308.00
Total Funds Drawdown	\$0.00	\$174,308.00
Program Funds Drawdown	\$0.00	\$174,308.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$174,308.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

City of Portage, Porter County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	DR2HB-011-009B - City of Jasper
Activity Title:	Homeowner Buy Out - City of Jasper

Activity Category:
Acquisition - buyout of residential properties

Activity Status:
Under Way

Project Number:
DR2HB Projects

Project Title:
Flood Plain Buyout

Projected Start Date:
12/13/2012

Projected End Date:
06/27/2014

Benefit Type:
()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Jasper, City of

Program Income Account:
City of Jasper

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$436,020.37
Total Budget	\$0.00	\$436,020.37
Total Obligated	\$0.00	\$436,020.37
Total Funds Drawdown	\$0.00	\$436,020.37
Program Funds Drawdown	\$0.00	\$335,868.15
Program Income Drawdown	\$0.00	\$100,152.22
Program Income Received	\$0.00	\$103,152.22
Total Funds Expended	\$0.00	\$436,020.37
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Acquisition - buyout of residential properties

Location Description:
City of Jasper, Dubois County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/10
# of Singlefamily Units	0	0/10



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: DR2OR Administration / Owner Occupied Rehabilitation

Grantee Activity Number: DR2OR-015-003A - City of Shelbyville

Activity Title: Administration - City of Shelbyville

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

DR2OR Administration

Project Title:

Owner Occupied Rehabilitation Administration

Projected Start Date:

10/22/2015

Projected End Date:

08/03/2017

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of Shelbyville

Program Income Account:

City of Shelbyville

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2018

To Date

N/A

\$42,500.00

Total Budget

\$0.00

\$42,500.00

Total Obligated

\$0.00

\$42,500.00

Total Funds Drawdown

\$5,000.00

\$42,500.00

Program Funds Drawdown

\$5,000.00

\$42,500.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$29,732.17

Most Impacted and Distressed Expended

\$0.00

\$0.00



Match Contributed

\$0.00

\$0.00

Activity Description:

Local Administration

Location Description:

City of Shelbville, Shelby County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2OR-015-004A - City of Lawrenceburg
Activity Title: Administration - City of Lawrenceburg

Activity Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

10/22/2015

Benefit Type:

()

National Objective:

N/A

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation Administration

Projected End Date:

08/03/2017

Completed Activity Actual End Date:

Responsible Organization:

Lawrenceburg, City of

Overall

	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$0.00	\$10,000.00
Total Obligated	\$0.00	\$10,000.00
Total Funds Drawdown	\$5,000.00	\$10,000.00
Program Funds Drawdown	\$5,000.00	\$10,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

City of Lawrenceburg, Dearborn County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR2OR-015-006A - City of Richmond
Activity Title: Administration - City of Richmond

Activity Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

10/22/2015

Benefit Type:

()

National Objective:

N/A

Program Income Account:

City of Richmond

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation Administration

Projected End Date:

08/03/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Richmond

Overall

	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$15,000.00
Total Budget	\$0.00	\$15,000.00
Total Obligated	\$0.00	\$15,000.00
Total Funds Drawdown	\$5,000.00	\$15,000.00
Program Funds Drawdown	\$5,000.00	\$15,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$10,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

City of Richmond, Wayne County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2OR-015-007 - City of Huntington

Activity Title: Administration - City of Huntington

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

DR2OR Administration

Project Title:

Owner Occupied Rehabilitation Administration

Projected Start Date:

03/24/2016

Projected End Date:

08/25/2017

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of Huntington

Program Income Account:

City of Huntington

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2018

N/A

To Date

\$35,000.00

Total Budget

\$0.00

\$35,000.00

Total Obligated

\$0.00

\$35,000.00

Total Funds Drawdown

\$2,086.22

\$24,330.21

Program Funds Drawdown

\$2,086.22

\$21,020.57

Program Income Drawdown

\$0.00

\$3,309.64

Program Income Received

\$0.00

\$3,309.64

Total Funds Expended

\$0.00

\$13,426.22

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Local Administration

Location Description:

City of Huntington, Huntington County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR2OR-016-001A - Martin County

Activity Title: Administration - Martin County

Activity Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

12/30/2016

Benefit Type:

()

National Objective:

N/A

Program Income Account:

Martin County

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation Administration

Projected End Date:

07/02/2018

Completed Activity Actual End Date:

Responsible Organization:

The Board of Commissioners of the County of Martin

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2018

N/A

To Date

\$16,500.00

Total Budget

\$0.00

\$16,500.00

Total Obligated

\$0.00

\$16,500.00

Total Funds Drawdown

\$5,772.14

\$13,570.64

Program Funds Drawdown

\$5,772.14

\$11,989.06

Program Income Drawdown

\$0.00

\$1,581.58

Program Income Received

\$0.00

\$1,581.58

Total Funds Expended

\$0.00

\$4,953.42

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Local administration

Location Description:

Martin County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2OR-016-002A - Town of Worthington
Activity Title:	Administration - Town of Worthington

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

DR2OR Administration

Project Title:

Owner Occupied Rehabilitation Administration

Projected Start Date:

12/30/2016

Projected End Date:

07/02/2018

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Worthington, Town of

Program Income Account:

Town of Worthington

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$14,000.00
Total Budget	\$0.00	\$14,000.00
Total Obligated	\$0.00	\$14,000.00
Total Funds Drawdown	\$902.42	\$7,968.55
Program Funds Drawdown	\$902.42	\$7,968.55
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration

Location Description:

Town of Worthington, Greene County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2OR-016-003A - Town of Camden
Activity Title: Administration - Town of Camden

Activity Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

12/30/2016

Benefit Type:

()

National Objective:

N/A

Program Income Account:

Town of Camden

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation Administration

Projected End Date:

07/02/2018

Completed Activity Actual End Date:

Responsible Organization:

Camden, Town of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$0.00	\$10,000.00
Total Obligated	\$0.00	\$10,000.00
Total Funds Drawdown	\$3,000.00	\$5,000.00
Program Funds Drawdown	\$3,000.00	\$5,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration

Location Description:

Town of Camden, Carroll County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR2OR-016-004A - Town of East Germantown

Activity Title: Administration - Town of East Germantown

Activity Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

12/30/2016

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation Administration

Projected End Date:

07/02/2018

Completed Activity Actual End Date:

Responsible Organization:

Town of East Germantown

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2018

N/A

To Date

\$10,000.00

Total Budget

\$0.00

\$10,000.00

Total Obligated

\$0.00

\$10,000.00

Total Funds Drawdown

\$5,000.00

\$10,000.00

Program Funds Drawdown

\$5,000.00

\$10,000.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$2,477.50

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Local administration

Location Description:

Town of East Germantown, Wayne County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2OR-016-005A - City of Aurora

Activity Title: Administration - City of Aurora

Activity Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

12/30/2016

Benefit Type:

()

National Objective:

N/A

Program Income Account:

City of Aurora

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation Administration

Projected End Date:

07/02/2018

Completed Activity Actual End Date:

Responsible Organization:

City of Aurora

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2018

To Date

N/A

\$15,910.00

Total Budget

\$0.00

\$15,910.00

Total Obligated

\$0.00

\$15,910.00

Total Funds Drawdown

\$5,358.52

\$10,910.00

Program Funds Drawdown

\$5,358.52

\$10,910.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$5,551.48

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Local administration

Location Description:

City of Aurora, Dearborn County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR2OR-016-007A - REAL Services

Activity Title: Administration - REAL Services

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

DR2OR Administration

Project Title:

Owner Occupied Rehabilitation Administration

Projected Start Date:

12/30/2016

Projected End Date:

07/02/2018

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

REAL Services Inc

Program Income Account:

REAL Services Inc

Overall

	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$2,500.00
Total Budget	\$0.00	\$2,500.00
Total Obligated	\$0.00	\$2,500.00
Total Funds Drawdown	\$0.00	\$607.75
Program Funds Drawdown	\$0.00	\$607.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$607.75
REAL Services Inc	\$0.00	\$607.75
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration

Location Description:

Marshall County, IN

Activity Progress Narrative:

Project completed.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: DR2OR Projects / Owner Occupied Rehabilitation

Grantee Activity Number: (DR2) DR1OR-009-009C - City of Jasonville

Activity Title: Relocation - City of Jasonville

Activity Category:

Relocation payments and assistance

Project Number:

DR2OR Projects

Projected Start Date:

02/25/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

Jasonville, City of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$375.00
Total Budget	\$0.00	\$375.00
Total Obligated	\$0.00	\$375.00
Total Funds Drawdown	\$0.00	\$375.00
Program Funds Drawdown	\$0.00	\$375.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$375.00
Most Impacted and Distressed Expended	\$0.00	\$0.00



Match Contributed

\$0.00

\$0.00

Activity Description:

Relocation payments and assistance

Location Description:

City of Jasonville, Greene County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/1	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: DR2OR-009-023B - Community Action of Western IN
Activity Title: Rehabilitation - Community Action of Western IN

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

11/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

10/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Community Action Program Inc of Western IN

Overall

	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$130,633.00
Total Budget	\$0.00	\$130,633.00
Total Obligated	\$0.00	\$130,633.00
Total Funds Drawdown	\$0.00	\$130,633.00
Program Funds Drawdown	\$0.00	\$130,633.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$130,633.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Covington, Fountain County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2OR-009-040B- People Working Cooperatively

Activity Title: Rehabilitation - People Working Cooperatively

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

11/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

10/31/2011

Completed Activity Actual End Date:

Responsible Organization:

People Working Cooperatively of the Midwest, Inc

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2018

N/A

To Date

\$46,917.16

Total Budget

\$0.00

\$46,917.16

Total Obligated

\$0.00

\$46,917.16

Total Funds Drawdown

\$0.00

\$46,917.16

Program Funds Drawdown

\$0.00

\$46,917.16

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$46,917.16

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Dearbor, Franklin, Ohio, Switzerland, Union and Wayne Counties, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2OR-009-045B - Dubois-Pike-Warrick Econ Op

Activity Title: Rehabilitation - Dubois-Pike-Warrick Econ Op

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

11/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

10/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Dubois-Pike-Warrick Economic Opportunity

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$96,707.18
Total Budget	\$0.00	\$96,707.18
Total Obligated	\$0.00	\$96,707.18
Total Funds Drawdown	\$0.00	\$96,707.18
Program Funds Drawdown	\$0.00	\$96,707.18
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$96,707.18
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Dubois-Pike-Warrick Counties, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2OR-011-002A - Elkhart

Activity Title: Rehabilitation- Elkhart

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

07/22/2011

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

10/31/2012

Completed Activity Actual End Date:

Responsible Organization:

City of Elkhart, Dept. of Planning and Development

Overall

	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$390,927.73
Total Budget	\$0.00	\$390,927.73
Total Obligated	\$0.00	\$390,927.73
Total Funds Drawdown	\$0.00	\$390,927.73
Program Funds Drawdown	\$0.00	\$390,927.73
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$390,927.73
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Owner-occupied home rehab program will incorporate both Senior Home Rehab and Emergency Home Repair.

Location Description:

Elkhart, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2OR-011-007B-King Park Area

Activity Title: Rehabilitation- King Park Area

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

10/18/2012

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

11/30/2013

Completed Activity Actual End Date:

Responsible Organization:

King Park Area Development Corporation

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2018

N/A

To Date

\$323,408.50

Total Budget

\$0.00

\$323,408.50

Total Obligated

\$0.00

\$323,408.50

Total Funds Drawdown

\$0.00

\$323,408.50

Program Funds Drawdown

\$0.00

\$323,408.50

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$323,408.50

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Rehabilitation- King Park Area

Location Description:

Indianapolis, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2OR-011-009B- Lincoln Hills

Activity Title: Rehabilitation- Lincoln Hills

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

08/30/2012

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

12/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Lincoln Hills Development Corp

Overall

	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$56,550.00
Total Budget	\$0.00	\$56,550.00
Total Obligated	\$0.00	\$56,550.00
Total Funds Drawdown	\$0.00	\$56,550.00
Program Funds Drawdown	\$0.00	\$56,550.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$56,550.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures- Tell City, IN

Location Description:

TELL CITY, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2OR-011-015B-TRI-CAP

Activity Title: Rehabilitation- TRI-CAP

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

07/13/2012

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Program Income Account:

TRI-CAP

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

12/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Dubois-Pike-Warrick Economic Opportunity

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2018

N/A

To Date

\$81,856.69

Total Budget

\$0.00

\$81,856.69

Total Obligated

\$0.00

\$81,856.69

Total Funds Drawdown

\$0.00

\$81,856.69

Program Funds Drawdown

\$0.00

\$47,262.43

Program Income Drawdown

\$0.00

\$34,594.26

Program Income Received

\$0.00

\$34,594.26

Total Funds Expended

\$0.00

\$81,856.69

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Rehabilitation costs for TRI-CAP

Location Description:

Jasper, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2OR-011-018B- PACE Community Action
Activity Title: Rehabilitation- PACE

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

10/15/2012

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

12/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Pace Community Action Agency Inc

Overall

	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$121,709.63
Total Budget	\$0.00	\$121,709.63
Total Obligated	\$0.00	\$121,709.63
Total Funds Drawdown	\$0.00	\$121,709.63
Program Funds Drawdown	\$0.00	\$121,709.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$121,709.63
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Owner Occupied Rehabilitation

Location Description:

Vincennes, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2OR-011-023B- Area Five Agency

Activity Title: Rehabilitation- Area Five Agency

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

10/24/2012

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Program Income Account:

Area Five Agency

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

12/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Area Five Agency on Aging & Community Services, Inc.

Overall

	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$175,133.33
Total Budget	\$0.00	\$175,133.33
Total Obligated	\$0.00	\$175,133.33
Total Funds Drawdown	\$0.00	\$175,133.33
Program Funds Drawdown	\$0.00	\$175,133.33
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$175,133.33
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation- Area Five Agency

Location Description:

Logansport, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2OR-012-001C- Rushville

Activity Title: Relocation- Rushville

Activity Category:

Relocation payments and assistance

Project Number:

DR2OR Projects

Projected Start Date:

10/02/2012

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

01/30/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Rushville

Overall

	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$505.84
Total Budget	\$0.00	\$505.84
Total Obligated	\$0.00	\$505.84
Total Funds Drawdown	\$0.00	\$505.84
Program Funds Drawdown	\$0.00	\$505.84
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$505.84
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Relocation payments and assistance

Location Description:

Rushville, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2OR-012-004B- CAPWI

Activity Title: Rehabilitation- CAPWI

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

05/20/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Program Income Account:

CAPWI

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

08/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Community Action Program Inc of Western IN

Overall

	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$280,528.30
Total Budget	\$0.00	\$280,528.30
Total Obligated	\$0.00	\$280,528.30
Total Funds Drawdown	\$0.00	\$280,528.30
Program Funds Drawdown	\$0.00	\$106,236.32
Program Income Drawdown	\$0.00	\$174,291.98
Program Income Received	\$0.00	\$174,291.98
Total Funds Expended	\$0.00	\$280,528.30
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation costs for COWI

Location Description:

Covington, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR2OR-013-007B - City of Greencastle
Activity Title: Rehabilitation - City of Greencastle

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Completed
Project Title:
 Owner Occupied Rehabilitation

Project Number:
 DR2OR Projects
Projected Start Date:
 07/02/2013

Projected End Date:
 02/19/2015
Completed Activity Actual End Date:

Benefit Type:
 Direct (HouseHold)

National Objective:
 Low/Mod

Responsible Organization:
 Greencastle, City of

Program Income Account:
 City of Greencastle

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$289,500.00
Total Budget	\$0.00	\$289,500.00
Total Obligated	\$0.00	\$289,500.00
Total Funds Drawdown	\$0.00	\$289,500.00
Program Funds Drawdown	\$0.00	\$78,649.00
Program Income Drawdown	\$0.00	\$210,851.00
Program Income Received	\$0.00	\$210,851.00
Total Funds Expended	\$0.00	\$289,500.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
 Rehabilitation/reconstruction of residential structures

Location Description:
 City of Greencastle, Putnam County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	DR2OR-015-003B - City of Shelbyville
Activity Title:	Rehabilitation - City of Shelbyville

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
DR2OR Projects

Project Title:
Owner Occupied Rehabilitation

Projected Start Date:
10/22/2015

Projected End Date:
08/03/2017

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Shelbyville

Program Income Account:
City of Shelbyville

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$307,500.00
Total Budget	\$0.00	\$307,500.00
Total Obligated	\$0.00	\$307,500.00
Total Funds Drawdown	\$65,186.73	\$306,450.00
Program Funds Drawdown	\$65,186.73	\$272,544.00
Program Income Drawdown	\$0.00	\$33,906.00
Program Income Received	\$0.00	\$33,906.00
Total Funds Expended	\$0.00	\$214,118.58
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Rehabilitation/reconstruction of residential structures

Location Description:
City of Shelbyville, Shelby County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2OR-015-006B - City of Richmond

Activity Title: Rehabilitation - City of Richmond

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

DR2OR Projects

Project Title:

Owner Occupied Rehabilitation

Projected Start Date:

10/22/2015

Projected End Date:

08/03/2017

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Richmond

Program Income Account:

City of Richmond

Overall

	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$474,974.53
Total Budget	\$39,974.53	\$474,974.53
Total Obligated	\$39,974.53	\$474,974.53
Total Funds Drawdown	\$0.00	\$423,688.00
Program Funds Drawdown	\$0.00	\$367,868.38
Program Income Drawdown	\$0.00	\$55,819.62
Program Income Received	\$0.00	\$55,819.62
Total Funds Expended	\$0.00	\$423,688.00
City of Richmond	\$0.00	\$423,688.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

City of Richmond, Wayne County, IN

Activity Progress Narrative:

Project is complete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	18	18/18
# of Singlefamily Units	18	18/18



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	6	12	18	6/0	12/18	18/18	100.00
# Owner Households	6	12	18	6/0	12/18	18/18	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: DR2OR-015-007B - City of Huntington

Activity Title: Rehabilitation - City of Huntington

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

09/24/2016

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Program Income Account:

City of Huntington

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

08/25/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Huntington

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2018

N/A

To Date

\$290,500.00

Total Budget

\$0.00

\$290,500.00

Total Obligated

\$0.00

\$290,500.00

Total Funds Drawdown

\$10,107.18

\$281,145.24

Program Funds Drawdown

\$10,107.18

\$229,825.46

Program Income Drawdown

\$0.00

\$51,319.78

Program Income Received

\$0.00

\$35,473.68

Total Funds Expended

\$0.00

\$240,035.06

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

City of Huntington, Huntington County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2OR-016-001B - Martin County

Activity Title: Rehabilitation - Martin County

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

12/30/2016

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Program Income Account:

Martin County

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

07/02/2018

Completed Activity Actual End Date:

Responsible Organization:

The Board of Commissioners of the County of Martin

Overall

	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$333,500.00
Total Budget	\$0.00	\$333,500.00
Total Obligated	\$0.00	\$333,500.00
Total Funds Drawdown	\$86,786.24	\$283,367.63
Program Funds Drawdown	\$84,566.24	\$214,882.80
Program Income Drawdown	\$2,220.00	\$68,484.83
Program Income Received	\$12,437.00	\$78,701.83
Total Funds Expended	\$0.00	\$138,978.10
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Martin County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2OR-016-002B - Town of Worthington
Activity Title:	Rehabilitation - Town of Worthington

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
DR2OR Projects

Project Title:
Owner Occupied Rehabilitation

Projected Start Date:
12/30/2016

Projected End Date:
07/02/2018

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Worthington, Town of

Program Income Account:
Town of Worthington

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$286,000.00
Total Budget	\$0.00	\$286,000.00
Total Obligated	\$0.00	\$286,000.00
Total Funds Drawdown	\$116,808.12	\$160,347.66
Program Funds Drawdown	\$105,872.12	\$143,141.66
Program Income Drawdown	\$10,936.00	\$17,206.00
Program Income Received	\$10,936.00	\$17,206.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Rehabilitation/reconstruction of residential structures

Location Description:
Town of Worthington, Greene County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2OR-016-003B - Town of Camden

Activity Title: Rehabilitation - Town of Camden

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

12/30/2016

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Program Income Account:

Town of Camden

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

07/02/2018

Completed Activity Actual End Date:

Responsible Organization:

Camden, Town of

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2018

N/A

To Date

\$237,500.00

Total Budget

\$0.00

\$237,500.00

Total Obligated

\$0.00

\$237,500.00

Total Funds Drawdown

\$138,572.53

\$161,522.53

Program Funds Drawdown

\$138,572.53

\$161,522.53

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$21,944.47

\$21,944.47

Total Funds Expended

\$0.00

\$22,950.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Town of Camden, Carroll County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2OR-016-004B - Town of East Germantown

Activity Title: Rehabilitation - Town of East Germantown

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

12/30/2016

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

07/02/2018

Completed Activity Actual End Date:

Responsible Organization:

Town of East Germantown

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$192,500.00
Total Budget	\$0.00	\$192,500.00
Total Obligated	\$0.00	\$192,500.00
Total Funds Drawdown	\$73,709.00	\$182,679.00
Program Funds Drawdown	\$73,709.00	\$182,679.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$9,821.00	\$9,821.00
Total Funds Expended	\$0.00	\$31,991.08
Town of East Germantown	\$0.00	\$31,991.08
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Town of East Germantown, Wayne County, IN

Activity Progress Narrative:

Project completed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	8	8/9



of Singlefamily Units

8

8/9

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	5	3	8	5/4	3/5	8/9	100.00
# Owner Households	5	3	8	5/4	3/5	8/9	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: DR2OR-016-005B - City of Aurora

Activity Title: Rehabilitation - City of Aurora

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

DR2OR Projects

Project Title:

Owner Occupied Rehabilitation

Projected Start Date:

12/30/2016

Projected End Date:

07/02/2018

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Aurora

Program Income Account:

City of Aurora

Overall

	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$120,140.00
Total Budget	\$0.00	\$120,140.00
Total Obligated	\$0.00	\$120,140.00
Total Funds Drawdown	\$43,488.00	\$91,464.00
Program Funds Drawdown	\$43,488.00	\$77,349.00
Program Income Drawdown	\$0.00	\$14,115.00
Program Income Received	\$19,530.00	\$33,645.00
Total Funds Expended	\$0.00	\$20,460.00
City of Aurora	\$0.00	\$20,460.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

City of Aurora, Dearborn County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/10
# of Singlefamily Units	0	0/10



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/3	0/7	0/10	0
# Owner Households	0	0	0	0/3	0/7	0/10	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: DR2OR-016-006B - REAL Services

Activity Title: Rehabilitation - REAL Services

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

12/30/2016

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Program Income Account:

REAL Services Inc

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

07/02/2018

Completed Activity Actual End Date:

Responsible Organization:

REAL Services Inc

Overall

	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$102,500.00
Total Budget	\$0.00	\$102,500.00
Total Obligated	\$0.00	\$102,500.00
Total Funds Drawdown	\$31,581.42	\$54,095.59
Program Funds Drawdown	\$31,581.42	\$51,593.48
Program Income Drawdown	\$0.00	\$2,502.11
Program Income Received	\$0.00	\$2,502.11
Total Funds Expended	\$0.00	\$22,514.17
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Kosciuko County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2OR-016-007B - REAL Services

Activity Title: Rehabilitation - REAL Services

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

DR2OR Projects

Project Title:

Owner Occupied Rehabilitation

Projected Start Date:

12/30/2016

Projected End Date:

07/02/2018

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

REAL Services Inc

Program Income Account:

REAL Services Inc

Overall

	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$102,500.00
Total Budget	\$0.00	\$102,500.00
Total Obligated	\$0.00	\$102,500.00
Total Funds Drawdown	\$23,672.43	\$63,012.44
Program Funds Drawdown	\$23,672.43	\$58,187.85
Program Income Drawdown	\$0.00	\$4,824.59
Program Income Received	\$0.00	\$4,824.59
Total Funds Expended	\$0.00	\$31,350.01
REAL Services Inc	\$0.00	\$31,350.01
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Marshall County, IN

Activity Progress Narrative:

Project completed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	8	8/14
# of Singlefamily Units	8	8/14



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	6	2	8	6/10	2/4	8/14	100.00
# Owner Households	6	2	8	6/10	2/4	8/14	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: DR2OR-016-008B - City of Mitchell

Activity Title: Rehabilitation - City of Mitchell

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

12/30/2016

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Program Income Account:

City of Mitchell

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

07/02/2018

Completed Activity Actual End Date:

Responsible Organization:

Mitchell, City of

Overall

	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$161,000.00
Total Budget	\$0.00	\$161,000.00
Total Obligated	\$0.00	\$161,000.00
Total Funds Drawdown	\$27,229.00	\$144,804.00
Program Funds Drawdown	\$27,229.00	\$126,161.50
Program Income Drawdown	\$0.00	\$18,642.50
Program Income Received	\$0.00	\$18,642.50
Total Funds Expended	\$0.00	\$72,622.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

City of Mitchell, Lawrence County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2OR-016-009B - City of Columbus

Activity Title: Rehabilitation - City of Columbus

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

12/30/2016

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Program Income Account:

City of Columbus

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

07/02/2018

Completed Activity Actual End Date:

Responsible Organization:

City of Columbus

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2018

N/A

To Date

\$235,000.00

Total Budget

\$0.00

\$235,000.00

Total Obligated

\$0.00

\$235,000.00

Total Funds Drawdown

\$22,942.00

\$230,430.00

Program Funds Drawdown

\$22,942.00

\$227,042.47

Program Income Drawdown

\$0.00

\$3,387.53

Program Income Received

\$0.00

\$3,387.53

Total Funds Expended

\$0.00

\$40,372.53

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

City of Columbus, Bartholomew County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2OR-016-010B - City of Delphi

Activity Title: Rehabilitation - City of Delphi

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

05/25/2017

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

11/22/2018

Completed Activity Actual End Date:

Responsible Organization:

Delphi, City of

Overall

	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$240,000.00
Total Budget	\$0.00	\$240,000.00
Total Obligated	\$0.00	\$240,000.00
Total Funds Drawdown	\$50,814.50	\$70,969.50
Program Funds Drawdown	\$50,814.50	\$70,969.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

city of Delphi, Carroll County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2OR-016-011B - City of Crawfordsville
Activity Title:	Rehabilitation - City of Crawfordsville

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
DR2OR Projects

Project Title:
Owner Occupied Rehabilitation

Projected Start Date:
05/25/2017

Projected End Date:
11/22/2018

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Crawfordsville

Program Income Account:
City of Crawfordsville

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$490,000.00
Total Budget	\$0.00	\$490,000.00
Total Obligated	\$0.00	\$490,000.00
Total Funds Drawdown	\$57,177.47	\$119,489.47
Program Funds Drawdown	\$57,177.47	\$119,489.47
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$11,298.13	\$11,298.13
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Rehabilitation/reconstruction of residential structures

Location Description:
City of Crawfordsville, Montgomery County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2OR-017-002B - City of Rushville

Activity Title: Rehabilitation - City of Rushville

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

08/24/2017

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

02/24/2019

Completed Activity Actual End Date:

Responsible Organization:

City of Rushville

Overall

	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$240,000.00
Total Budget	\$0.00	\$240,000.00
Total Obligated	\$0.00	\$240,000.00
Total Funds Drawdown	\$33,676.00	\$33,676.00
Program Funds Drawdown	\$33,676.00	\$33,676.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

City of Rushville, Rush County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: DR2RU Administration / DR2RU Administration

Grantee Activity Number: DR2RU-016-001A - ICAP

Activity Title: Administration - ICAP

Activity Category:

Administration

Activity Status:

Completed

Project Number:

DR2RU Administration

Project Title:

DR2RU Administration

Projected Start Date:

10/13/2016

Projected End Date:

04/13/2018

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Interlocal Community Action Program Inc

Overall

	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,670.00
Total Budget	\$0.00	\$1,670.00
Total Obligated	\$0.00	\$1,670.00
Total Funds Drawdown	\$1,670.00	\$1,670.00
Program Funds Drawdown	\$1,670.00	\$1,670.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00



Match Contributed

\$0.00

\$0.00

Activity Description:

Local administration

Location Description:

Indiana counties of Henry, Hancock, Rush, Fayette, and Wayne

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: DR2RU Projects / DR2RU Projects

Grantee Activity Number: DR2RU-016-001B - ICAP

Activity Title: Rehabilitation - ICAP

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Completed

Project Number:

DR2RU Projects

Project Title:

DR2RU Projects

Projected Start Date:

10/13/2016

Projected End Date:

04/13/2018

Benefit Type:

Completed Activity Actual End Date:



Direct (HouseHold)

National Objective:

Low/Mod

Responsible Organization:

Interlocal Community Action Program Inc

Overall

	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$21,064.02
Total Budget	(\$2,265.98)	\$21,064.02
Total Obligated	(\$2,265.98)	\$21,064.02
Total Funds Drawdown	\$21,064.02	\$21,064.02
Program Funds Drawdown	\$21,064.02	\$21,064.02
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Interlocal Community Action Program Inc	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Indiana counties of Henry, Hancock, Rush, Fayette, and Wayne

Activity Progress Narrative:

project is complete

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	6	5	11	6/7	5/3	11/10	100.00
# Owner Households	6	5	11	6/7	5/3	11/10	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: DR2SC Projects / Community Revitalization Projects

Grantee Activity Number: DR2H-017-001 - Interfaith Housing Corp
Activity Title: Rehabilitation - Interfaith Housing Corp

Activity Category:

Affordable Rental Housing

Activity Status:

Under Way

Project Number:

DR2SC Projects

Project Title:

Community Revitalization Projects

Projected Start Date:

11/16/2017

Projected End Date:

12/31/2018

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Interfaith Housing Corporation

Overall

Apr 1 thru Jun 30, 2018

To Date

Total Projected Budget from All Sources	N/A	\$1,500,000.00
Total Budget	\$0.00	\$1,500,000.00
Total Obligated	\$0.00	\$1,500,000.00
Total Funds Drawdown	\$95,486.74	\$95,486.74
Program Funds Drawdown	\$95,486.74	\$95,486.74
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Affordable Rental Housing

Location Description:

City of Richmond, Wayne County, IN

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR2H-017-002 - HAND

Activity Title: Acq/Rehab - HAND

Activity Category:

Affordable Rental Housing

Project Number:

DR2SC Projects

Projected Start Date:

11/16/2017

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Community Revitalization Projects

Projected End Date:

12/31/2018

Completed Activity Actual End Date:

Responsible Organization:

Hamilton County Area Neighborhood Development

Overall

	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$500,000.00	\$500,000.00
Program Funds Drawdown	\$500,000.00	\$500,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Affordable Rental Housing

Location Description:

City of Lebanon, Boone County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2SC-011-002 - City of North Vernon
Activity Title:	Rehab/Reconstr Public Facility - North Vernon

Activity Category:
Rehabilitation/reconstruction of public facilities

Activity Status:
Under Way

Project Number:
DR2SC Projects

Project Title:
Community Revitalization Projects

Projected Start Date:
07/01/2011

Projected End Date:
12/31/2013

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of North Vernon

Program Income Account:
City of North Vernon

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$925,000.00
Total Budget	\$0.00	\$925,000.00
Total Obligated	\$0.00	\$925,000.00
Total Funds Drawdown	\$0.00	\$925,000.00
Program Funds Drawdown	\$0.00	\$136,676.40
Program Income Drawdown	\$0.00	\$788,323.60
Program Income Received	\$0.00	\$788,323.60
Total Funds Expended	\$0.00	\$925,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Rehabilitation/reconstruction of public facilities

Location Description:
City of North Vernon, Jennings County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2SC-012-001B - City of Delphi

Activity Title: Rehabilitation - City of Delphi

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2SC Projects

Projected Start Date:

09/30/2012

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Program Income Account:

City of Delphi

Activity Status:

Completed

Project Title:

Community Revitalization Projects

Projected End Date:

03/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Delphi, City of

Overall

	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$201,122.66
Total Budget	\$0.00	\$201,122.66
Total Obligated	\$0.00	\$201,122.66
Total Funds Drawdown	\$0.00	\$201,122.66
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$201,122.66
Program Income Received	\$0.00	\$201,122.66
Total Funds Expended	\$0.00	\$201,122.66
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation

Location Description:

City of Delphi

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2SC-012-002B - City of Delphi
Activity Title: Rehab/New Constr Public Facility - City of Delphi

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

DR2SC Projects

Projected Start Date:

11/15/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Program Income Account:

City of Delphi

Activity Status:

Completed

Project Title:

Community Revitalization Projects

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Delphi, City of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,526,759.00
Total Budget	\$0.00	\$1,526,759.00
Total Obligated	\$0.00	\$1,526,759.00
Total Funds Drawdown	\$0.00	\$1,526,759.00
Program Funds Drawdown	\$0.00	\$1,118,940.96
Program Income Drawdown	\$0.00	\$407,818.04
Program Income Received	\$0.00	\$407,818.04
Total Funds Expended	\$0.00	\$1,526,759.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of public facilities

Location Description:

City of Delphi, Carroll County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2SC-012-003 - City of Princeton
Activity Title:	Acquisition/Rehab Public Facility - Princeton

Activity Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

DR2SC Projects

Projected Start Date:

02/28/2013

Benefit Type:

Area ()

National Objective:

Low/Mod

Program Income Account:

City of Princeton

Activity Status:

Under Way

Project Title:

Community Revitalization Projects

Projected End Date:

08/28/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Princeton

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$3,359,859.00
Total Budget	\$0.00	\$3,359,859.00
Total Obligated	\$0.00	\$3,359,859.00
Total Funds Drawdown	\$0.00	\$3,359,859.00
Program Funds Drawdown	\$0.00	\$1,042,001.61
Program Income Drawdown	\$0.00	\$2,317,857.39
Program Income Received	\$0.00	\$2,317,857.39
Total Funds Expended	\$0.00	\$3,359,859.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition, construction, reconstruction of public facilities

Location Description:

City of Princeton, Gibson County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2SC-013-001B - City of Princeton
Activity Title:	New Construction - City of Princeton

Activity Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

DR2SC Projects

Projected Start Date:

11/21/2013

Benefit Type:

Area ()

National Objective:

Low/Mod

Program Income Account:

City of Princeton

Activity Status:

Completed

Project Title:

Community Revitalization Projects

Projected End Date:

11/21/2015

Completed Activity Actual End Date:

Responsible Organization:

City of Princeton

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$430,211.00
Total Budget	\$0.00	\$430,211.00
Total Obligated	\$0.00	\$430,211.00
Total Funds Drawdown	\$0.00	\$430,211.00
Program Funds Drawdown	\$0.00	\$185,691.48
Program Income Drawdown	\$0.00	\$244,519.52
Program Income Received	\$0.00	\$244,519.52
Total Funds Expended	\$0.00	\$430,211.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition, construction, reconstruction of public facilities

Location Description:

City of Princeton, Gibson County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2SC-013-002B - City of Greencastle
Activity Title: Acquisition/New Constr - City of Greencastle

Activity Category:
 Acquisition, construction, reconstruction of public facilities

Activity Status:
 Completed
Project Title:
 Community Revitalization Projects

Project Number:
 DR2SC Projects
Projected Start Date:
 05/22/2014

Projected End Date:
 10/23/2015
Completed Activity Actual End Date:

Benefit Type:
 Area ()
National Objective:
 Low/Mod

Responsible Organization:
 Greencastle, City of

Program Income Account:
 City of Greencastle

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,670,448.00
Total Budget	\$0.00	\$1,670,448.00
Total Obligated	\$0.00	\$1,670,448.00
Total Funds Drawdown	\$0.00	\$1,670,448.00
Program Funds Drawdown	\$0.00	\$655,741.05
Program Income Drawdown	\$0.00	\$1,014,706.95
Program Income Received	\$0.00	\$1,014,706.95
Total Funds Expended	\$0.00	\$1,670,448.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
 Acquisition, construction, reconstruction of public facilities

Location Description:
 City of Greencastle, Putnam County, IN

Activity Progress Narrative:

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2SC-014-001B - City of North Vernon
Activity Title:	Rehabilitation - City of North Vernon

Activity Category:
Rehabilitation/reconstruction of public facilities

Activity Status:
Completed

Project Number:
DR2SC Projects

Project Title:
Community Revitalization Projects

Projected Start Date:
08/28/2014

Projected End Date:
02/28/2016

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of North Vernon

Program Income Account:
City of North Vernon

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$387,065.96
Total Budget	\$0.00	\$387,065.96
Total Obligated	\$0.00	\$387,065.96
Total Funds Drawdown	\$0.00	\$387,065.96
Program Funds Drawdown	\$0.00	\$369,312.03
Program Income Drawdown	\$0.00	\$17,753.93
Program Income Received	\$0.00	\$32,753.93
Total Funds Expended	\$0.00	\$387,065.96
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Rehabilitation/reconstruction of public facilities

Location Description:
City of North Vernon, Jennings County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: DT- Downtown Revitalization / DOWNTOWN REVITALIATION

Grantee Activity Number: DR2-DT-09-044B

Activity Title: downtown revitalization

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

DT- Downtown Revitalization

Projected Start Date:

10/13/2009

Benefit Type:

Area ()

National Objective:

Slums and Blight

Activity Status:

Completed

Project Title:

DOWNTOWN REVITALIATION

Projected End Date:

04/30/2011

Completed Activity Actual End Date:

Responsible Organization:

Shoals, Town of

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2018

N/A

To Date

\$485,293.50

Total Budget

\$0.00

\$485,293.50

Total Obligated

\$0.00

\$485,293.50

Total Funds Drawdown

\$0.00

\$485,293.50

Program Funds Drawdown

\$0.00

\$485,293.50



Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$485,293.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The town will use grant funds to implement a downtown revitalization project which includes the construction of new sidewalks, curbs, gutters, ramps and pavement markings.

Location Description:

PO Box 1078
 Shoals, Indiana 47581
 The project area is along 2nd Street from Water to High St., Main St. from 2nd to 1st St., High St. from 4th to 5th St., and Main St. from 4th to 7th St.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	DR2-DT-09-048B
Activity Title:	Downtown Revitalization

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

DT- Downtown Revitalization

Projected Start Date:

10/13/2009

Benefit Type:

Area ()

National Objective:

Slums and Blight

Activity Status:

Completed

Project Title:

DOWNTOWN REVITALIATION

Projected End Date:

04/30/2011

Completed Activity Actual End Date:

Responsible Organization:

Nashville, Town of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$457,177.76
Total Budget	\$0.00	\$457,177.76
Total Obligated	\$0.00	\$457,177.76
Total Funds Drawdown	\$0.00	\$457,177.76
Program Funds Drawdown	\$0.00	\$457,177.76
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$457,177.76
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Implementation of a downtown revitalization project the will include new sidewalks and curbs, curb extensions at intersections, new light fixtures, new site furnishings/seating alcoves/signage and utility improvements (inlets).

Location Description:

Downtown Nashville along Jefferson Street.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-DT-09-056B
Activity Title:	Downtown Revitalization

Activity Category:
Rehabilitation/reconstruction of a public improvement

Activity Status:
Completed

Project Number:
DT- Downtown Revitalization

Project Title:
DOWNTOWN REVITALIATION

Projected Start Date:
10/14/2009

Projected End Date:
04/30/2011

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Slums and Blight

Responsible Organization:
Logansport, City of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$487,359.00
Total Budget	\$0.00	\$487,359.00
Total Obligated	\$0.00	\$487,359.00
Total Funds Drawdown	\$0.00	\$487,359.00
Program Funds Drawdown	\$0.00	\$487,359.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$487,359.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Downtown revitalization including new sidewalks and curbs, ramps, lighting, burying of municipal power lines, and creation of a bike lane.

Location Description:

downtown business district - 4th Street between the Eel and Wabash Rivers.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-DT-09-260A

Activity Title: Downtown Façades

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

DT- Downtown Revitalization

Projected Start Date:

08/07/2014

Benefit Type:

Area ()

National Objective:

Slums and Blight

Activity Status:

Completed

Project Title:

DOWNTOWN REVITALIATION

Projected End Date:

04/30/2017

Completed Activity Actual End Date:

Responsible Organization:

Delphi, City of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$939,435.00
Total Budget	\$0.00	\$939,435.00
Total Obligated	\$0.00	\$939,435.00
Total Funds Drawdown	\$0.00	\$939,435.00
Program Funds Drawdown	\$0.00	\$939,435.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$939,435.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used to renovate the façades of 34-36 buildings in the City of Delphi. The buildings are located in the downtown business district, which is listed on the National Register of Historic Places.

Location Description:

Delphi, IN 46923

108 S. Market, 102 W. Main, 104 W. Main, 110-112 W. Main, 114-116 W. Main, 118-120 W. Main, 122 W. Main, 124 W. Main, 202 W. Main, 204-206 W. Main, 210 W. Main, 106 E. Main, 108-110 E. Main, 107-109 E. Main, 111 E. Main, 112 E. Main, 113-115 E. Main, 114-116 E. Main, 117-119 E. Main, 118-120 E. Main, 124 E. Main, 101 S. Washington, 103 S. Washington, 111 S. Washington, 119-121 S. Washington, 207 S. Washington, 209-211 S. Washington, 215 S. Washington, 120 N. Washington, 103 W. Franklin, 109 W. Franklin, 111 W. Franklin, 113-115 W. Franklin, 114 E. Franklin, 101 W. Franklin, 110 E. Franklin

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	DR2-DT-09-289A
Activity Title:	ACTIVITY DELIVERY

Activity Category:

Administration

Project Number:

DT- Downtown Revitalization

Projected Start Date:

10/18/2017

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

DOWNTOWN REVITALIATION

Projected End Date:

12/31/2019

Completed Activity Actual End Date:

Responsible Organization:

Bedford, City of2

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$73,762.00
Total Budget	\$0.00	\$73,762.00
Total Obligated	\$0.00	\$73,762.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Bedford, City of2	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

GRANT FUNDS WILL BE USED TO PROVIDE ACTIVITY DELIVERY FOR THE ASSOCIATED PROJECT.

Location Description:

BEDFORD, INDIANA

Activity Progress Narrative:

ADMINISTRATION IS ONGOING.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-DT-09-289B
Activity Title:	DOWNTOWN REVIT

Activity Category:

Rehabilitation/reconstruction of other non-residential

Activity Status:

Planned

Project Number:

DT- Downtown Revitalization

Project Title:

DOWNTOWN REVITALIATION

Projected Start Date:

10/18/2017

Projected End Date:

12/31/2019

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Slums and Blight

Responsible Organization:

Bedford, City of2

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,023,464.56
Total Budget	\$0.00	\$1,023,464.56
Total Obligated	\$0.00	\$1,023,464.56
Total Funds Drawdown	\$14,610.92	\$106,304.22
Program Funds Drawdown	\$14,610.92	\$106,304.22
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$14,610.92	\$106,304.22
Bedford, City of2	\$14,610.92	\$106,304.22
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

GRANT FUNDS WILL BE USED TO DO FACADE RESTORATION OF 15 BUILDINGS IN THE DOWNTOWN AREA OF BEDFORD IN THE DISASTER AFFECTED AREA.

Location Description:

BEDFORD, INDIANA

Activity Progress Narrative:

PROJECT INCLUDES 12 PROPERTY OWNERS AND 13 BUILDING FACADES. CONSTRUCTION BEGAN IN APRIL 2018. AS IS COMMON IN A FACADES RENOVATION PROJECT, UNFORESEEN CONDITIONS HAVE BEEN UNCOVERED IN THE CONSTRUCTION PROCESS, HOWEVER THE CONTRACTOR ANTICIPATES COMPLETION BY THE PROJECT

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: ED-Economic Development / Economic Development

Grantee Activity Number: DR2-ED-09-229A

Activity Title: Activity Delivery

Activity Category:

Econ. development or recovery activity that creates/retains

Project Number:

ED-Economic Development

Projected Start Date:

09/27/2012

Benefit Type:

()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Economic Development

Projected End Date:

03/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Clark County Commissioners

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2018

To Date

Total Budget

N/A

\$95,000.00

Total Obligated

\$0.00

\$95,000.00

Total Funds Drawdown

\$0.00

\$95,000.00

Program Funds Drawdown

\$0.00

\$95,000.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$95,000.00

Most Impacted and Distressed Expended

\$0.00

\$0.00



Match Contributed

\$0.00

\$0.00

Activity Description:

Local Activity delivery of an economic development project.

Location Description:

Clark County, Indiana.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-ED-09-283A
Activity Title: Workforce Development

Activity Category:

Public services

Project Number:

ED-Economic Development

Projected Start Date:

01/31/2016

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Economic Development

Projected End Date:

08/31/2018

Completed Activity Actual End Date:

05/15/2018

Responsible Organization:

Knox County

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$235,756.00
Total Budget	(\$244.00)	\$235,756.00
Total Obligated	(\$244.00)	\$235,756.00
Total Funds Drawdown	\$48,000.00	\$235,756.00
Program Funds Drawdown	\$48,000.00	\$235,756.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$48,000.00	\$235,756.00
Knox County	\$48,000.00	\$235,756.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used to establish a coalition in partnership with Sullivan County and the City of Princeton. The coalition would establish a program to train unemployed and underemployed workers into the fields of heavy equipment operation and industrial maintenance.

Knox, Sullivan, and Gibson (City of Princeton) Counties were included in the areas designated as disaster areas due to the severe flooding of 2008. Several of the communities within these counties were physically and economically affected by this flooding. The region continues to seek a full recovery from the negative economic impacts created by this flooding event. Economic losses are best recovered through new business investment and a creation of high wage employment.

Location Description:

This project will benefit people from Knox County, Sullivan County, and the City of Princeton.

Activity Progress Narrative:

ACTIVITY COMPLETE. PROJECT MONITORED FOR COMPLIANCE AND CLOSED.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	26	49	0/0	26/26	49/50	53.06

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: DR2-ED-09-283B

Activity Title: Activity Delivery

Activity Category:

Administration

Project Number:

ED-Economic Development

Projected Start Date:

01/31/2016

Benefit Type:

()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Economic Development

Projected End Date:

08/31/2018

Completed Activity Actual End Date:

05/15/2018

Responsible Organization:

Knox County

Overall

	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$14,000.00
Total Budget	\$0.00	\$14,000.00
Total Obligated	\$0.00	\$14,000.00
Total Funds Drawdown	\$6,000.00	\$14,000.00
Program Funds Drawdown	\$6,000.00	\$14,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$6,000.00	\$14,000.00
Knox County	\$6,000.00	\$14,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used to provide on-going grant administration for this project.

Location Description:

This project will benefit people from Knox County, Sullivan County, and the City of Princeton.

Activity Progress Narrative:

ACTIVITY COMPLETE. PROJECT MONITORED FOR COMPLIANCE AND CLOSED.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-ED-09-284A
Activity Title:	Workforce Development

Activity Category:

Public services

Project Number:

ED-Economic Development

Projected Start Date:

01/31/2016

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

08/31/2018

Completed Activity Actual End Date:

Responsible Organization:

Starke County

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	\$0.00	\$250,000.00
Total Obligated	\$0.00	\$250,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Starke County	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used to for the development of an Equipment Maintenance and Automation Technology Training Program to serve residents primarily of Starke, Pulaski, Marshall, and La Porte (excluding the cities of La Porte and Michigan City) counties.

Starke County experienced severe flooding in 2008 throughout the county including the three incorporated municipalities. Extensive damage was done to homes, businesses, and public infrastructure. The flooding caused many economic hardships on businesses and home owners in terms of lost business, damage repair, and loss of property values.

Location Description:

This program will benefit people from Starke, Pulaski, Marshall, and LaPorte Counties.

Activity Progress Narrative:

EQUIPMENT INSTALLED AND HIGH SCHOOL PROGRAM IS UTILIZING. ADULT STUDENTS UTILIZING FACILITIES. PROGRAM IS DELAYED IN REACHING STUDENTS WITH APPROPRIATE LMI, HOWEVER HAS PARTNERED WITH IVY TECH TO BETTER MARKET PROGRAM.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-ED-09-285A
Activity Title:	Workforce Development

Activity Category:

Public services

Activity Status:

Under Way

Project Number:

ED-Economic Development

Project Title:

Economic Development

Projected Start Date:

01/31/2016

Projected End Date:

08/31/2018

Benefit Type:

Direct (Person)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Martin County

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	\$0.00	\$250,000.00
Total Obligated	\$0.00	\$250,000.00
Total Funds Drawdown	\$23,250.00	\$67,585.58
Program Funds Drawdown	\$23,250.00	\$67,585.58
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$23,250.00	\$67,585.58
Martin County	\$23,250.00	\$67,585.58
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Martin County proposes to establish a coalition with Daviess, Greene, and Lawrence Counties. The coalition would establish a program to train unemployed and underemployed workers into the fields of CNC machining, electronics and information/security technology. The program would also have a component to allow for facilitation of potential persons to be trained into rehabilitation programs before entering into the training programs.

Daviess, Greene, Lawrence and Martin Counties were included in the areas designated as disaster areas due to the severe flooding of 2008. Several of the communities within these counties were physically and economically affected by this flooding. The region continues to seek a full recovery from the negative economic impacts created by this flooding event. Economic losses are best recovered through new business investment and a creation of high wage employment.

Location Description:

This project will benefit those from Daviess, Greene, Lawrence, and Martin Counties.

Activity Progress Narrative:

FINALIZED ELECTRONIC PROGRAM. RECEIVED MODIFICAITON FROM OCRA. STARTED SECOND SESSION OF ELECTRONICS AND NEXT SESSION OF CNC. ADVERTISING FOR EXCEL COURSE IN AUGUST.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR2-ED-09-286A

Activity Title: Activity Delivery

Activity Category:

Administration

Project Number:

ED-Economic Development

Projected Start Date:

08/31/2016

Benefit Type:

()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

01/31/2018

Completed Activity Actual End Date:

Responsible Organization:

Tell City, City of

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2018

To Date

N/A

\$14,000.00

Total Budget

\$0.00

\$14,000.00

Total Obligated

\$0.00

\$14,000.00

Total Funds Drawdown

\$0.00

\$12,000.00

Program Funds Drawdown

\$0.00

\$12,000.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$12,000.00

Tell City, City of

\$0.00

\$12,000.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Grant administration for the project.

Location Description:

Tell City (Perry County), Spencer, Crawford and and Dubois Counties.

Activity Progress Narrative:

ADMINISTRATON IS ONGOING.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-ED-09-286B
Activity Title:	Workforce Development

Activity Category:

Public services

Activity Status:

Under Way

Project Number:

ED-Economic Development

Project Title:

Economic Development

Projected Start Date:

01/31/2016

Projected End Date:

08/31/2018

Benefit Type:

Direct (Person)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Tell City, City of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$236,000.00
Total Budget	\$0.00	\$236,000.00
Total Obligated	\$0.00	\$236,000.00
Total Funds Drawdown	\$0.00	\$61,200.00
Program Funds Drawdown	\$0.00	\$61,200.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$61,200.00
Tell City, City of	\$0.00	\$61,200.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used to implement a workforce development training for unemployed and underemployed individuals in Perry, Spencer, Crawford, and Dubois Counties.

In September 2008, the City of Tell City and the region of Spencer, Crawford, Perry, and Dubois County were impacted by severe storms and flooding. Perry County, where Tell City is located, incurred nearly \$700,000 damage to public infrastructure, with large amounts of debris. Long term electrical outages occurred, and 37 homes were impacted by roof and structural damage. Schools were closed for two days, and unfortunately, two deaths occurred. The situation was similar throughout the region. This training program has a direct impact on the economic recovery of the region as it reaches the individuals most in need. By focusing on the unemployed and underemployed, these individuals receive the skills training necessary to obtain employment with local industries, which in turn provides income which will be reinvested into the community.

Location Description:

The City of Tell City and the region of Spencer, Crawford, Perry, and Dubois County.

Activity Progress Narrative:



TRAINING SESSION IS ONGOING WITH AN EXPECTED END DATE IN JULY. AN EVALUATION WILL BE CONDUCTED TO DETERMINE WHETHER ORNOT THE PROJECT WILL BE CLOSED OUT EARLY (WELL BEFORE THE 12/31/18 MODIFIED CLOSE-OUT DATE). IF SO, THE CLOSE-OUT WILL BE INITIATED WITHIN THE THRID QUARTER.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-ED-09-290A
Activity Title:	ACTIVITY DELIVERY

Activity Category:

Administration

Activity Status:

Planned

Project Number:

ED-Economic Development

Project Title:

Economic Development

Projected Start Date:

10/01/2017

Projected End Date:

01/31/2020

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Newton County

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$61,650.00
Total Budget	\$0.00	\$61,650.00
Total Obligated	\$0.00	\$61,650.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Newton County	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

FUNDS WILL BE USED FOR ACTIVITY DELIVERY ON THE ECONOMIC DEVELOPMENT PROJECT.

Location Description:

NEWTON COUNTY, INDIANA

Activity Progress Narrative:

ADMINISTRATION IS ONGOING.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-ED-09-290B

Activity Title: JOB CREATION

Activity Category:

Econ. development or recovery activity that creates/retains

Activity Status:

Planned

Project Number:

ED-Economic Development

Project Title:

Economic Development

Projected Start Date:

10/01/2017

Projected End Date:

01/31/2020

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Newton County

Overall

	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,938,350.00
Total Budget	\$0.00	\$1,938,350.00
Total Obligated	\$0.00	\$1,938,350.00
Total Funds Drawdown	\$235,627.00	\$235,627.00
Program Funds Drawdown	\$235,627.00	\$235,627.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$235,627.00	\$235,627.00
Newton County	\$235,627.00	\$235,627.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

FUNDS WILL BE USED TO INSTALL WATER LINES TO A NEW PRODUCTION PLANT WHICH WILL CREATE 80 NEWS JOBS OF WHICH 41 WILL BE FILLED BY LMI PERSONS.

Location Description:

NEWTON COUNTY, INDIANA

Activity Progress Narrative:

CONSTRUCTION UNDERWAY AND NO ISSUES TO REPORT. PROJECT IS MOVING FORWARD AHEAD OF SCHEDULE. LABOR STANDARDS ARE BEING MONITORED BY THE GRANT ADMINISTRATOR AND ARE ACCURATE. CLAIMS HAVE BEEN SUBMITTED MONTHLY AND MATCH PERCENTAGE COMPLETE.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	0/1



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/41	0/80	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: FF - Flexible Fund / FLEXIBLE FUND

Grantee Activity Number:	A192-14-PSC-DR2-003
Activity Title:	Fluvial Erosion Planning III - IU

Activity Category:

Planning

Project Number:

FF - Flexible Fund

Projected Start Date:

01/01/2014

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

FLEXIBLE FUND

Projected End Date:

12/31/2016

Completed Activity Actual End Date:

Responsible Organization:

State of Indiana

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2018

N/A

To Date

\$836,700.00



Total Budget	\$0.00	\$836,700.00
Total Obligated	\$0.00	\$836,700.00
Total Funds Drawdown	\$48,744.53	\$541,448.38
Program Funds Drawdown	\$48,744.53	\$541,448.38
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$48,744.53	\$541,448.38
State of Indiana	\$48,744.53	\$541,448.38
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-FF-09-127B

Activity Title: stormwater

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

FF - Flexible Fund

Projected Start Date:

08/16/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

FLEXIBLE FUND

Projected End Date:

03/31/2013

Completed Activity Actual End Date:

Responsible Organization:

New Carlisle

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$88,000.00
Total Budget	\$0.00	\$88,000.00
Total Obligated	\$0.00	\$88,000.00
Total Funds Drawdown	\$0.00	\$88,000.00
Program Funds Drawdown	\$0.00	\$88,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$88,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of New Carlisle will use grant funds to replace the main pump station electrical panel. The purpose of the pumping station is to extract storm water from the viaduct to prevent the flooding of the viaduct on US Highway 20 and the eastern residential section of the Town. Without a functioning pumping station at the Town's viaduct, whenever there is a rain event a number of detrimental impacts occur including the flooding of basements and cutting off all access to the northeast side of Town.

Location Description:

along US 20 and the eastern side of New Carlisle, Indiana

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-FF-09-247A

Activity Title: Activity Delivery

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

FF - Flexible Fund

Projected Start Date:

12/20/2012

Benefit Type:

()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

FLEXIBLE FUND

Projected End Date:

05/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Gibson County2

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2018

N/A

To Date

\$13,000.00

Total Budget

\$0.00

\$13,000.00

Total Obligated

\$0.00

\$13,000.00

Total Funds Drawdown

\$0.00

\$13,000.00

Program Funds Drawdown

\$0.00

\$13,000.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$13,000.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Activity Delivery of CDBG Funded Project.

Location Description:

225 North Hart Street, Courthouse Annex North, Princeton, Indiana 47670

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: SP - Wastewater/Drinking Water / SMALL PROJECT

Grantee Activity Number: DR2-SP-09-139A

Activity Title: Sewer Facilities

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

SP - Wastewater/Drinking Water

Projected Start Date:

10/03/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

SMALL PROJECT WASTEWATER AND DRINKING

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Berne, City of

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2018

N/A

To Date

\$953,081.16

Total Budget

\$0.00

\$953,081.16

Total Obligated

\$0.00

\$953,081.16

Total Funds Drawdown

\$0.00

\$953,081.16

Program Funds Drawdown

\$0.00

\$953,081.16

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$953,081.16

Most Impacted and Distressed Expended

\$0.00

\$0.00



Match Contributed

\$0.00

\$0.00

Activity Description:

The City of Berne will use grant funds to make sanitary and storm water sewer system improvements through the construction of newer sewer lines and the addition of new sewer lining, in order to replace the existing combined sewer in the two designated areas. The grant funding will also be used to rehabilitate an existing lift station by lining the walls with hydrogen sulfite resistant epoxy coating, as well as adding the necessary electrical couplings so that the station can operate on the city's portable generator in emergency situations. The improvements made to the sanitary and storm water sewer system are crucial to the long-term economic recovery of the Disaster Affected Area.

Location Description:

Buckeye Street and Columbia, Berne, IN
Franklin Street and Hendricks Street, Berne, IN
US 27 and Jerome

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-SP-09-142B

Activity Title: Sewer Facilities

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

SP - Wastewater/Drinking Water

Projected Start Date:

10/06/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

SMALL PROJECT WASTEWATER AND DRINKING

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Brookston, Town of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$730,780.33
Total Budget	\$0.00	\$730,780.33
Total Obligated	\$0.00	\$730,780.33
Total Funds Drawdown	\$0.00	\$730,780.33
Program Funds Drawdown	\$0.00	\$730,780.33
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$730,780.33
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of Brookston will use the grant funds to make infrastructure improvements to the town's sanitary sewer collections system through a sewer relining project. The plan includes slip-lining and relining existing sanitary lines, conducting point repairs of existing lines, rehabilitating manholes and conducting an assessment of existing lateral connection lines. These sanitary sewer collections system improvements are crucial to the long-term economic recovery of the Disaster Affected Area.

Location Description:

Brookston, IN
Ripley Street area

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-SP-09-156A

Activity Title: Water Facilities

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

SP - Wastewater/Drinking Water

Projected Start Date:

10/06/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

SMALL PROJECT WASTEWATER AND DRINKING

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Kentland, Town of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$602,086.85
Total Budget	\$0.00	\$602,086.85
Total Obligated	\$0.00	\$602,086.85
Total Funds Drawdown	\$0.00	\$602,086.85
Program Funds Drawdown	\$0.00	\$602,086.85
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$602,086.85
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of Kentland will use grant funds to construct a new 250,000 gallon elevated water storage tank. The new tank will increase the town's storage capacity by 100% and will allow for more economic development opportunities.

Location Description:

Kentland, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1
# of Linear feet of Public	0	0/0



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-SP-09-170B

Activity Title: Water Facilities

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

SP - Wastewater/Drinking Water

Projected Start Date:

10/04/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

SMALL PROJECT WASTEWATER AND DRINKING

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Shoals, Town of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$958,270.00
Total Budget	\$0.00	\$958,270.00
Total Obligated	\$0.00	\$958,270.00
Total Funds Drawdown	\$0.00	\$958,270.00
Program Funds Drawdown	\$0.00	\$958,270.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$958,270.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of Shoals will use grant funds to make water system improvements. Specifically, the project includes the rehabilitation and replacement of existing water distribution lines. These water system improvements are necessary for the long-term economic recovery of the Disaster Affected Area

Location Description:

Shoals, IN:
Hwy 50 and Ironton Road near the school
Poplar Street
Hwy 50 on the West end of the system
South Railroad St
along Chicken Farm and Springhill Roads

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR2-SP-09-174B

Activity Title: Water Facilities

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

SP - Wastewater/Drinking Water

Projected Start Date:

10/04/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

SMALL PROJECT WASTEWATER AND DRINKING

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Winslow, Town of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$949,118.00
Total Budget	\$0.00	\$949,118.00
Total Obligated	\$0.00	\$949,118.00
Total Funds Drawdown	\$0.00	\$949,118.00
Program Funds Drawdown	\$0.00	\$949,118.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$949,118.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of Winslow is under an Agreed Order with IDEM and must make improvements to the water distribution and treatment system. The proposed project will replace 70 valves on existing lines, install 8,782 LF of 6" and 4,452 LF of 8" pipe, replace 207 new service connections, install 25 new hydrant assemblies and the system will be looped to eliminate stagnant water and pressure issues. These improvements will contribute to the overall long-term economic recovery of the community.

Location Description:

Winslow, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-SP-09-175B
Activity Title:	Water and Sewer Facilities

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Completed

Project Number:

SP - Wastewater/Drinking Water

Project Title:

SMALL PROJECT WASTEWATER AND DRINKING

Projected Start Date:

10/08/2010

Projected End Date:

04/30/2012

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Wingate, Town of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$966,630.91
Total Budget	\$0.00	\$966,630.91
Total Obligated	\$0.00	\$966,630.91
Total Funds Drawdown	\$0.00	\$966,630.91
Program Funds Drawdown	\$0.00	\$966,630.91
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$966,630.91
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The severe storms and flooding in the spring of 2008 caused tremendous stress on the aging water and wastewater systems. Failures at the lift stations resulted in backed up sewage in homes and businesses. The Town will use grant funds to make improvements to the water and wastewater systems. Improvements include: a new chemical storage building, new chlorination equipment and piping, chlorine contact tank shelter, replacement of lagoon aeration equipment, electrical and controls upgrades, replacement of discharge pipe, chemical room improvements, electrical upgrades, replacement of fire hydrants, replacement of gate valves and the existing main. These improvements will contribute to the long term economic recovery of the community.

Location Description:

Wingate, IN
Lift Stations East and West
various locations throughout town

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: ST - Stormwater / STORMWATER IMPROVEMENTS

Grantee Activity Number: DR2-ST-09-013B

Activity Title: Flood/Drainage Facilities

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

ST - Stormwater

Projected Start Date:

08/11/2009

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

STORMWATER IMPROVEMENTS

Projected End Date:

02/28/2011

Completed Activity Actual End Date:

Responsible Organization:

Kewana, Town of

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2018

N/A

To Date

\$972,000.00

Total Budget

\$0.00

\$972,000.00

Total Obligated

\$0.00

\$972,000.00

Total Funds Drawdown

\$0.00

\$972,000.00

Program Funds Drawdown

\$0.00

\$972,000.00



Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$972,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Storm Drainage as part of the overall economic recovery efforts.

Location Description:

Throuhgout town of Kewana

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-ST-09-014B
Activity Title:	Flood/Drainage Facilities

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Activity Status:
Completed

Project Number:
ST - Stormwater

Project Title:
STORMWATER IMPROVEMENTS

Projected Start Date:
08/11/2009

Projected End Date:
02/28/2011

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Lanesville, Town of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$967,699.70
Total Budget	\$0.00	\$967,699.70
Total Obligated	\$0.00	\$967,699.70
Total Funds Drawdown	\$0.00	\$967,699.70
Program Funds Drawdown	\$0.00	\$967,699.70
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$967,699.70
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Storm Drainage as part of overall economic recovery efforts.

Location Description:
Throughout town of Lanesville.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	0/629005



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-ST-09-019B
Activity Title:	Flood/Drainage Facilities

Activity Category:
Rehabilitation/reconstruction of a public improvement

Project Number:
ST - Stormwater

Projected Start Date:
08/11/2009

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
STORMWATER IMPROVEMENTS

Projected End Date:
02/28/2011

Completed Activity Actual End Date:

Responsible Organization:
New Richmond, Town of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$552,130.98
Total Budget	\$0.00	\$552,130.98
Total Obligated	\$0.00	\$552,130.98
Total Funds Drawdown	\$0.00	\$552,130.98
Program Funds Drawdown	\$0.00	\$552,130.98
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$552,130.98
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Storm Drainage as part of overall economic recovery efforts.

Location Description:
Throughout town of New Richmond.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	0/331650



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-ST-09-021B
Activity Title:	Flood/Drainage Facilities

Activity Category:
 Rehabilitation/reconstruction of a public improvement

Project Number:
 ST - Stormwater

Projected Start Date:
 08/11/2009

Benefit Type:
 Area ()

National Objective:
 Low/Mod

Activity Status:
 Completed

Project Title:
 STORMWATER IMPROVEMENTS

Projected End Date:
 02/28/2011

Completed Activity Actual End Date:

Responsible Organization:
 Ridgeville, Town of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$805,583.78
Total Budget	\$0.00	\$805,583.78
Total Obligated	\$0.00	\$805,583.78
Total Funds Drawdown	\$0.00	\$805,583.78
Program Funds Drawdown	\$0.00	\$805,583.78
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$805,583.78
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
 Storm drainage as part of overall economic recovery efforts.

Location Description:
 Throughout town of Ridgeville.

Activity Progress Narrative:

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-ST-09-024B
Activity Title:	Flood/Drainage Facilities

Activity Category:
 Rehabilitation/reconstruction of a public improvement

Project Number:
 ST - Stormwater

Projected Start Date:
 08/11/2009

Benefit Type:
 Area ()

National Objective:
 Low/Mod

Activity Status:
 Completed

Project Title:
 STORMWATER IMPROVEMENTS

Projected End Date:
 02/28/2011

Completed Activity Actual End Date:

Responsible Organization:
 South Whitley, Town of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$762,339.00
Total Budget	\$0.00	\$762,339.00
Total Obligated	\$0.00	\$762,339.00
Total Funds Drawdown	\$0.00	\$762,339.00
Program Funds Drawdown	\$0.00	\$762,339.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$762,339.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
 Storm drainage as part of othe overall economic recovery efforts.

Location Description:
 Throughout town of South Whitley.

Activity Progress Narrative:

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-ST-09-026B
Activity Title:	Flood/Drainage Facilities

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

ST - Stormwater

Projected Start Date:

08/11/2009

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

STORMWATER IMPROVEMENTS

Projected End Date:

02/28/2011

Completed Activity Actual End Date:

Responsible Organization:

Stilesville, Town of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$666,834.86
Total Budget	\$0.00	\$666,834.86
Total Obligated	\$0.00	\$666,834.86
Total Funds Drawdown	\$0.00	\$666,834.86
Program Funds Drawdown	\$0.00	\$666,834.86
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$666,834.86
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Storm drainage as part of overall economic recovery efforts.

Location Description:

Throughout town of Stilesville.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-ST-09-112A
Activity Title:	Storm Drainage System

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

ST - Stormwater

Projected Start Date:

07/12/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

STORMWATER IMPROVEMENTS

Projected End Date:

02/28/2012

Completed Activity Actual End Date:

Responsible Organization:

Reynolds, Town of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$255,149.30
Total Budget	\$0.00	\$255,149.30
Total Obligated	\$0.00	\$255,149.30
Total Funds Drawdown	\$0.00	\$255,149.30
Program Funds Drawdown	\$0.00	\$255,149.30
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$255,149.30
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used to make improvements to the existing storm sewer system to alleviate flooding issues in the town. The project will include a total of 1,700 linear feet of a single storm drainage pip that will run east to west from the CSX railroad tracks, along Logan Street to the Kleyla Ditch.

Location Description:

US 24 to the south, the CSX railroad track to the east. Logan Street to the north, to Kleyla Ditch to the west.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/1700



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-ST-09-194B
Activity Title:	storm water system improvements

Activity Category:

Rehabilitation/reconstruction of a public improvement

Activity Status:

Completed

Project Number:

ST - Stormwater

Project Title:

STORMWATER IMPROVEMENTS

Projected Start Date:

01/03/2011

Projected End Date:

02/12/2013

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Oakland City

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$797,864.31
Total Budget	\$0.00	\$797,864.31
Total Obligated	\$0.00	\$797,864.31
Total Funds Drawdown	\$0.00	\$797,864.31
Program Funds Drawdown	\$0.00	\$797,864.31
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$797,864.31
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Oakland City will use grant funds to complete storm water system improvements. The project includes the installation of new trunk line storm sewers; the replacement of existing trunk line sewers with larger pipes; the elimination of conveyance restrictions (bottlenecks) in the existing storm water systems; installation of modern inlet structures to replace deteriorated inlet structures; and installation of new storm sewers in areas currently without and drainage improvements. These improvements will contribute to the overall recovery of this disaster affected community.

Location Description:

Jackson Street; Clay Street & Madison Street; Grove Street & Oak Street; Williams Street in Oakland City, Indiana

Activity Progress Narrative:

Accomplishments Performance Measures

**This Report Period
Total**

**Cumulative Actual Total / Expected
Total**



# of Linear feet of Public	0	0/5765
Activity funds eligible for DREF	0	0/563406

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: DR2-ST-09-230A

Activity Title: Activity Delivery

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

ST - Stormwater

Projected Start Date:

12/20/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

STORMWATER IMPROVEMENTS

Projected End Date:

05/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Co. Commissioners

Overall

	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$18,915.00
Total Budget	\$0.00	\$18,915.00
Total Obligated	\$0.00	\$18,915.00
Total Funds Drawdown	\$0.00	\$18,915.00
Program Funds Drawdown	\$0.00	\$18,915.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$18,915.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Activity Delivery of a CDBG funded project.

Location Description:

300 East Main Street, Room 103, Madison, Indiana 47250

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-ST-09-272A
Activity Title:	Stormwater System Improvements

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

ST - Stormwater

Projected Start Date:

01/31/2016

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

STORMWATER IMPROVEMENTS

Projected End Date:

08/31/2018

Completed Activity Actual End Date:

Responsible Organization:

Morgantown

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$936,469.04
Total Budget	(\$12,530.96)	\$936,469.04
Total Obligated	(\$12,530.96)	\$936,469.04
Total Funds Drawdown	\$0.00	\$936,469.04
Program Funds Drawdown	\$0.00	\$936,469.04
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$936,469.04
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used to make improvements to the stormwater system in disaster affected areas. The project includes improving drainage ditches, swales and replacing culverts to improve flow in existing channels. Additional storm sewers will be added in areas that do not currently have any stormwater infrastructure and will be connected to the existing storm sewers.

Location Description:

Within the limits of the Town of Morgantown.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	3580/3580



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-ST-09-273A
Activity Title:	Stormwater System Improvements

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Completed

Project Number:

ST - Stormwater

Project Title:

STORMWATER IMPROVEMENTS

Projected Start Date:

01/31/2016

Projected End Date:

04/19/2018

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Stinesville, Town of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$898,750.00
Total Budget	\$0.00	\$898,750.00
Total Obligated	\$0.00	\$898,750.00
Total Funds Drawdown	\$0.00	\$898,750.00
Program Funds Drawdown	\$0.00	\$898,750.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$898,750.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used to make improvements to the stormwater system in disaster affected areas. The project includes: Upgrade existing 115 feet of culvert under the west side of North Railroad Street; Replace the existing junction structure at North Railroad Street with a Type G Manhole; Upgrade the existing 40 feet of culvert running under the east side of Railroad St.; Construct a new Ditch from the upstream side of the culvert on the east side of Railroad St. to the downstream end of the culvert under Market St.; Add a storm water collection system for Main Street at the corner of Main St. and Railroad St.; Add a storm water collection system for Walnut St. at the corner of Walnut St. and Railroad St.; and add a storm water collection system to alleviate the flooding at Miller and Easton Streets. These new systems will consist of, Box Culverts, Storm Water Manholes, Storm Drainage Pipe, Channel Widening and Erosion Control Improvements and Pavement Rehabilitation.

Location Description:

Within the limits of the town of Stinesville.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	155/155

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: DR2-ST-09-274A

Activity Title: Stormwater System Improvements

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

ST - Stormwater

Project Title:

STORMWATER IMPROVEMENTS

Projected Start Date:

01/31/2016

Projected End Date:

08/31/2018

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Town of West Terre Haute

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$0.00	\$961,429.07
Program Funds Drawdown	\$0.00	\$961,429.07
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$961,429.07
Town of West Terre Haute	\$0.00	\$961,429.07
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used to make improvements to the stormwater system in disaster affected areas. The project includes: Installation of approximately 4,305 linear feet of concrete reinforced pipe (RCP) ranging in sizes from 12 inches to 30 inches in diameter over the distance of approximately 9-12 street blocks in length in order to collect stormwater drainage and convey this to the existing Cherry Grove pump station located at the very southern end of Town (7th Street and Cherry Grove Avenue). Along with the proposed pipe, approximately 31 inlets and 12 manholes will be installed throughout these areas and road pavement will be restored.

Location Description:

Within the limits of the town of West Terre Haute.

Activity Progress Narrative:

CONSTRUCTION COMPLETE AND CLOSEOUT REPORTS BEING PREPARED.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	DR2-ST-09-275A
Activity Title:	Stormwater System Improvements

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

ST - Stormwater

Project Title:

STORMWATER IMPROVEMENTS

Projected Start Date:

01/31/2016

Projected End Date:

08/31/2018

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Fowler, Town of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$332,211.18	\$1,000,000.00
Program Funds Drawdown	\$332,211.18	\$1,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$332,211.18	\$1,000,000.00
Fowler, Town of	\$332,211.18	\$1,000,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used to make improvements to the stormwater system in disaster affected areas. The project includes: The excavation of a 30' wide, approximately 7' deep, maintainable open ditch drainage swale on the northeast side of the community. In addition, a 24" storm outlet will be installed and connect to an existing 24" storm sewer pipe moving water to the existing 12th Street detention pond.; A 7.6 acre maintainable detention pond shall be constructed on the east side of town. The estimated depth of the pond shall be approximately 5' to 10' deep. A 24" storm sewer line shall be used for inlet and effluent piping in various locations. The effluent piping will transfer water from the detention pond to the nearby East Street ditch. An 8" tiles shall be installed throughout the bottom of the detention pond as well; and 24" storm sewers shall be installed at various locations throughout town extending previously upgraded storm sewer to better transport the surface run-off. 12" and 8" storm sewers with catch basins and manholes will also assist in providing the Town adequate storm water removal.

Location Description:

With the limits of the Town of Fowler.

Activity Progress Narrative:

CONSTRUCTION COMPLETE. PUNCH LISTS COMPLETE. FINAL PAY APPLICATIONS WILL BE SUBMITTED TO TOWN COUNCIL IN JULY.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-ST-09-276A
Activity Title:	Stormwater System Improvements

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
ST - Stormwater

Projected Start Date:
01/31/2016

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
STORMWATER IMPROVEMENTS

Projected End Date:
04/19/2018

Completed Activity Actual End Date:

Responsible Organization:
Bicknell, City of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$870,500.00
Total Budget	\$0.00	\$870,500.00
Total Obligated	\$0.00	\$870,500.00
Total Funds Drawdown	\$0.00	\$870,500.00
Program Funds Drawdown	\$0.00	\$870,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$870,500.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used to make improvements to the stormwater system in disaster affected areas. The project includes: Replacement of the broken and damaged inlets within the City.; Replacement of large culverts which are culverts larger than 36 inches and that do not exceed the bridge limit of a 20 foot span.; Replacement of small culverts and storm sewer pipes with failing backfill, headwalls and pavement.; and The reshaping side slopes on the open channel and removing soil and debris from the flow lines of the road side ditches.

Location Description:

Within the limits of the Town of Bicknell.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-ST-09-277A
Activity Title:	Stormwater Systems IMprovements

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
ST - Stormwater

Projected Start Date:
01/31/2016

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
STORMWATER IMPROVEMENTS

Projected End Date:
04/19/2018

Completed Activity Actual End Date:

Responsible Organization:
Edinburgh, Town of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$858,700.00
Total Budget	\$0.00	\$858,700.00
Total Obligated	\$0.00	\$858,700.00
Total Funds Drawdown	\$0.00	\$858,700.00
Program Funds Drawdown	\$0.00	\$858,700.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$858,700.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project includes: Install 15-inch diameter storm sewer from the drywell system located in the Heather View Subdivision along Glasgow Drive to the drywell system for Old Town Estates and Pruitt Subdivisions.; Install an 18-inch, 24-inch, 36-inch and 42-inch storm sewer from the existing 18-inch sewer crossing Main cross Street (approximately 250 feet east of Harrell Drive) west on Main Cross Street and connect it into the existing 60-inch diameter storm sewer at Kyle Street. The 18-inch would start upstream and extend to Brown Street then the pipe size would increase to 24-inch from Brown Street to Clay Street, the pipe size would increase to 36-inch from Clay Street to Lincoln Street, then increase to 42-inch from Lincoln Street to Kyle Street. These storm sewers are sized to include some new storm sewers to separate from the existing combined sewers.; Connect existing drainage structures along Harrell Drive and Main Cross Street into the new storm sewers to remove them from the combined sewers.; and The total lineal feet of storm sewer pipe for this project is 3,408 LF.

Location Description:

Within the limits of the Town of Edinburgh.

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	DR2-ST-09-278A
Activity Title:	Stormwater Improvements

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

ST - Stormwater

Projected Start Date:

01/31/2016

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

STORMWATER IMPROVEMENTS

Projected End Date:

08/31/2018

Completed Activity Actual End Date:

05/18/2018

Responsible Organization:

Sullivan, City of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$80,032.55	\$1,000,000.00
Program Funds Drawdown	\$80,032.55	\$1,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$80,032.55	\$1,000,000.00
Sullivan, City of	\$80,032.55	\$1,000,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construct a detention pond and a new dedicated storm water system along Graysville and Wolfenberger to help alleviate the combined sewer overflows.

Location Description:

Northside of Beech Street and along Graysville and Wolfenberger in the City of Sullivan.

Activity Progress Narrative:

ACTIVITY COMPLETE. PROJECT MONITORED FOR COMPLIANCE AND CLOSED.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	1343	1343/1343



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-ST-09-279A
Activity Title:	Stormwater System Improvements

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
ST - Stormwater

Projected Start Date:
01/31/2016

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
STORMWATER IMPROVEMENTS

Projected End Date:
04/19/2018

Completed Activity Actual End Date:

Responsible Organization:
Middletown, Town of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$983,000.00
Total Budget	\$0.00	\$983,000.00
Total Obligated	\$0.00	\$983,000.00
Total Funds Drawdown	\$0.00	\$983,000.00
Program Funds Drawdown	\$0.00	\$983,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$983,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used to make improvements to the stormwater system in disaster affected areas. The project includes: Construction of 2,000 feet of storm sewer ranging in diameter from 12-inch to 24-inch. The sewer will be constructed along State Road 236 beginning from the intersection of 8th St. to the intersection of Beechwood Ave.; Construction of approximately 1,600 feet of storm sewer ranging in diameter of 12-inch to 15-inch for the blocks between 8th and 7th Street along Maple Street, Liberty Street, and Central Avenue.; and Construction of approximately 550 feet of 12" storm sewer at the intersection of Locust and 6th St. and at the intersection of Locust St. and the alley between 5th and 6th St.

Location Description:

Activity will occur within the limits of the town of Middletown.

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-ST-09-280A
Activity Title:	Stormwater System Improvements

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

ST - Stormwater

Projected Start Date:

01/31/2016

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

STORMWATER IMPROVEMENTS

Projected End Date:

04/19/2018

Completed Activity Actual End Date:

Responsible Organization:

City of Rushville

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$193,956.00
Total Budget	\$0.00	\$193,956.00
Total Obligated	\$0.00	\$193,956.00
Total Funds Drawdown	\$0.00	\$193,956.00
Program Funds Drawdown	\$0.00	\$193,956.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$193,956.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project includes: Install storm sewer lines with new inlets and all associated grading and restoration through the middle of the Rush view Mobile Home Park, located at 832 East US 52, Rushville, Rush County, Indiana.

Location Description:

The project occurs within the limits of the City of Rushville.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-ST-09-281A
Activity Title:	Stormwater System Improvements

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
ST - Stormwater

Projected Start Date:
01/31/2016

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
STORMWATER IMPROVEMENTS

Projected End Date:
08/31/2018

Completed Activity Actual End Date:
07/17/2018

Responsible Organization:
Ligonier, City of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$350,830.72
Total Budget	\$0.00	\$350,830.72
Total Obligated	\$0.00	\$365,810.00
Total Funds Drawdown	\$0.00	\$350,830.72
Program Funds Drawdown	\$0.00	\$350,830.72
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$350,830.72
Ligonier, City of	\$0.00	\$350,830.72
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used to make improvements to the stormwater system in disaster affected areas. The project includes: Reconstruct approximately 500 feet of a collapsed retaining wall along the western bank of the Elkhart River that had been worsened following flood and storm damage of 2008. The purpose of the project is to stabilize the existing river bank and stop the river migration to the west, which is threatening the existing alley and buildings between Third Street and Pigeon Street east of Cavin Street.

Location Description:

The project will occur within the limits of the City of Ligonier.

Activity Progress Narrative:

ACTIVITY COMPLETE. PROJECT MONITORED FOR COMPLIANCE AND CLOSED.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	500	500/500



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-ST-09-282A
Activity Title:	Stormwater System Improvements

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
ST - Stormwater

Projected Start Date:
01/31/2016

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
STORMWATER IMPROVEMENTS

Projected End Date:
04/12/2018

Completed Activity Actual End Date:

Responsible Organization:
City of Franklin

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$0.00	\$1,000,000.00
Program Funds Drawdown	\$0.00	\$1,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,000,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used to make improvements to the stormwater system in disaster affected areas. The project includes: A full-length structural rehabilitation project of the Roaring Run enclosed sewer system; Additional manholes and cleanouts will be installed to allow access to the sewer to facilitate cleaning and future inspections.; and Construct approximately 600 linear feet of 60" CMP and 300 linear feet of 72" CMP.

Location Description:

The project will occur within the limits of the city of Franklin.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	900/900



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-ST-09-287A

Activity Title: Flood/Drainage

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

ST - Stormwater

Projected Start Date:

04/12/2016

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

STORMWATER IMPROVEMENTS

Projected End Date:

11/30/2017

Completed Activity Actual End Date:

Responsible Organization:

Holton, Town of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$999,000.00
Total Budget	\$0.00	\$999,000.00
Total Obligated	\$0.00	\$999,000.00
Total Funds Drawdown	\$26,943.50	\$819,985.27
Program Funds Drawdown	\$26,943.50	\$819,985.27
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$26,943.50	\$819,985.27
Holton, Town of	\$26,943.50	\$819,985.27
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The town will construct a new storm water detention basin, replace 2195 LF of storm sewers, restore ditches, replace culverts and drainage channels.

Location Description:

Improvements will take place on Versailles, Marion, Broadway and Washington Streets in the Town of Holton, Indiana.

Activity Progress Narrative:

PROJECT COMPLETED AND FINAL DRAW WAS SUBMITTED TO OCRA.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-ST-09-288A

Activity Title: Flood/Drainage

Activity Category:

Rehabilitation/reconstruction of a public improvement

Activity Status:

Completed

Project Number:

ST - Stormwater

Project Title:

STORMWATER IMPROVEMENTS

Projected Start Date:

04/12/2016

Projected End Date:

11/30/2017

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Roachdale, Town of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$0.00	\$1,000,000.00
Program Funds Drawdown	\$0.00	\$1,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,000,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

12,413 LF of storm sewers, 11 manholes and 48 catch basins will be installed.

Location Description:

Project will take place on Railroad, Washington, Columbia, Grove and South Streets in Roachdale, Indiana

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	12413/12413



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	PB-ST-14-001A
Activity Title:	Storm Drainage System

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

ST - Stormwater

Projected Start Date:

07/16/2014

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

STORMWATER IMPROVEMENTS

Projected End Date:

01/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Portland, City of

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$737,824.33
Total Budget	\$0.00	\$737,824.33
Total Obligated	\$0.00	\$737,824.33
Total Funds Drawdown	\$0.00	\$737,824.33
Program Funds Drawdown	\$0.00	\$737,824.33
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$737,824.33
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Project funds will be used for the installation of new storm sewers in seven select areas of the NW portion of Portland. The new storm sewers will remove the storm water from the combined sewer system in the select areas and convey the storm water to the City's existing storm sewer system.

Location Description:

- Select areas of the NW portion of Portland, IN.
- Grand Street from Main Street to Race Street
- Race Street from Park Street to Williams Street
- Arch Street from Park Street to Western Street
- High Street from Grand Street to Alexander Street
- Alexander Street from Walnut Street to Main Street
- Williams Street from Walnut Street to Main Street
- Western Avenue from Walnut Street to High Street

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: WD - Waterway Debris / WATERWAY DEBRIS

Grantee Activity Number: DR2-WD-09-212B

Activity Title: Waterway Debris Removal

Activity Category:

Debris removal

Project Number:

WD - Waterway Debris

Projected Start Date:

04/11/2011

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

WATERWAY DEBRIS

Projected End Date:

11/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Martin County

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2018

N/A

To Date

\$274,587.26

Total Budget

\$0.00

\$274,587.26

Total Obligated

\$0.00

\$274,587.26

Total Funds Drawdown

\$0.00

\$274,587.26

Program Funds Drawdown

\$0.00

\$274,587.26



Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$274,587.26
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Martin County will use grant funds to remove water way debris at two sites along the Lost River and Indian Creek. The removal projects address Type 3 and 4 log jam conditions.

Location Description:

Lost River and Indian Creek

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	DR2-WD-09-217A
Activity Title:	Waterway debris removal

Activity Category:

Debris removal

Activity Status:

Completed

Project Number:

WD - Waterway Debris

Project Title:

WATERWAY DEBRIS

Projected Start Date:

06/22/2011

Projected End Date:

01/31/2014

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Jasper County

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$172,708.20
Total Budget	\$0.00	\$172,708.20
Total Obligated	\$0.00	\$172,708.20
Total Funds Drawdown	\$0.00	\$172,708.20
Program Funds Drawdown	\$0.00	\$172,708.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$172,708.20
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Jasper County will use grant funds to remove log jams from 31 locations on the Iroquois River. A contractor will be hired to cut and remove the debris from the river. The debris will be piled, tied down and secured on the bank or burned using an air burner. Many of these log jams were enlarged due to the severe weather events in 2008. It is anticipated that clearing the river will help alleviate flooding.

Location Description:

various locations along the Iroquois River in Jasper County Indiana

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-WD-09-219B
Activity Title:	Debris/Log jam Removal

Activity Category:

Debris removal

Project Number:

WD - Waterway Debris

Projected Start Date:

08/15/2011

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

WATERWAY DEBRIS

Projected End Date:

02/28/2014

Completed Activity Actual End Date:

Responsible Organization:

Crawfordsville

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$49,000.00
Total Budget	\$0.00	\$49,000.00
Total Obligated	\$0.00	\$49,000.00
Total Funds Drawdown	\$0.00	\$49,000.00
Program Funds Drawdown	\$0.00	\$49,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$49,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The proposed project is to remove logs, sediment and other debris in Shelley Creek and tributary channels. Log jams in the project area are rated as either 3 or 4. The flood of June 2008 eroded the banks of Shelley Creek and caused many trees to fall into the channel. After the log jams are removed, the site will be restored to a stable condition to minimize future erosion and sedimentation of the creek.

Location Description:

Shelley Creek and tributary channels in Crawfordsville, Indiana in Montgomery County

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-WD-09-222A
Activity Title:	Waterway Debris Removal

Activity Category:

Debris removal

Activity Status:

Completed

Project Number:

WD - Waterway Debris

Project Title:

WATERWAY DEBRIS

Projected Start Date:

01/19/2012

Projected End Date:

07/31/2013

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Newton County

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$119,900.00
Total Budget	\$0.00	\$119,900.00
Total Obligated	\$0.00	\$119,900.00
Total Funds Drawdown	\$0.00	\$119,900.00
Program Funds Drawdown	\$0.00	\$119,900.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$119,900.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Newton County Debris Removal Project proposes to remove log jams and debris from 10 locations on the Iroquois River. The project will consist of hiring a contractor to cut and remove the debris from the river. The debris will be either piled, tied down and secured on the bank or burned using an air burner or buried.

Location Description:

Project will address an urgent need concerning the debris in the Iroquois River, in the Town of Brook, Indiana.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: WW - Wastewater and Drinking Water / WASTEWATER AND

Grantee Activity Number: DR2-WW-09-004B

Activity Title: water improvement

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

WW - Wastewater and Drinking Water

Projected Start Date:

06/18/2009

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

WASTEWATER AND DRINKING WATER

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

LaFontaine, City of

Overall

	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$562,600.00
Total Budget	\$0.00	\$562,600.00
Total Obligated	\$0.00	\$562,600.00
Total Funds Drawdown	\$0.00	\$562,600.00
Program Funds Drawdown	\$0.00	\$562,600.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$562,600.00
Most Impacted and Distressed Expended	\$0.00	\$0.00



Match Contributed

\$0.00

\$0.00

Activity Description:

The original water system consists of the water plant and the water lines which were installed in 1919. The existing water storage tank is of an insufficient size to store a day's capacity of water. The grant funds will be used to construct a new storage tank, dismantle the old tank, replace 4" water lines with 6" lines and install new fire hydrants. These improvements will contribute to the long-term economic recovery of the disaster affected community.

Location Description:

13 West Branson Street LaFontaine, Indiana 46940

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-WW-09-085B
Activity Title:	sewer system improvements

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Activity Status:
Completed

Project Number:
WW - Wastewater and Drinking Water

Project Title:
WASTEWATER AND DRINKING WATER

Projected Start Date:
03/24/2010

Projected End Date:
10/31/2012

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Washington

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$8,862,000.00
Total Budget	\$0.00	\$8,862,000.00
Total Obligated	\$0.00	\$8,862,000.00
Total Funds Drawdown	\$0.00	\$8,862,000.00
Program Funds Drawdown	\$0.00	\$8,862,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$8,862,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Washington will use Disaster Recovery grant funds for a combined sewer overflow (CSO) project that has been mandated by an agreed order from IDEM. The proposed project includes the construction of a vortex type grit removal unit at the WWTP. The new wet-weather facility will include a 3.9 MG storage tank with submersible type pump station and automatic flushing gates, and a constructed wetland with fine screening and a UV disinfection system. Modifications will be made to the existing headworks diversion structure. The proposed work also includes the installation of a CSO pump station to convey flow from this CSO to the storage tank. Conveyance piping includes two 84-inch wetland influent pipes, a 36 inch pipe and construction of a wetland treatment facility. These wastewater system improvements are vital to the long-term economic recovery of the disaster-affected area.

Location Description:

200 Harnrd Ave
Washington, IN
census tracs/block groups

- 9547-1,2,3,4
- 9549-1,2,3,4
- 9544-2,3
- 9548-1,2,3,4
- 9546-1,2,3



Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

