

Grantee: Indiana - OCRA

Grant: B-08-DF-18-0001

July 1, 2016 thru September 30, 2016 Performance Report



Grant Number:

B-08-DF-18-0001

Obligation Date:**Award Date:****Grantee Name:**

Indiana - OCRA

Contract End Date:**Review by HUD:**

Submitted - Await for Review

Grant Award Amount:

\$67,012,966.00

Grant Status:

Active

QPR Contact:

No QPR Contact Found

LOCCS Authorized Amount:

\$67,012,966.00

Estimated PI/RL Funds:

\$0.00

Total Budget:

\$67,012,966.00

Disasters:

Declaration Number

FEMA-1766-DR-IN

Narratives

Disaster Damage:

The 2008 disasters in Indiana have been among the worst in our state's history. 82 of Indiana's 92 counties were declared as Presidential disaster areas between the three disaster periods (DR-1740, DR-1766 and DR-1795). DR-1766, the result of severe flooding in late May and early June, was clearly the most substantial with 44 counties declared as Presidential disaster areas. FEMA estimates that total IA and PA for this disaster will exceed \$350 million. FEMA and the SBA received 17,844 applications for IA during DR-1766, resulting in over \$127 million in assistance. The PA process is now in full swing with FEMA having 471 applicants from local and state government and an estimated 2,092 project worksheets. Currently 26 million dollars have been obligated to local governments, and PA total estimates exceed \$150 million. While the estimated FEMA assistance is substantial, it will not cover the estimated recovery needs in the areas of economic and workforce development, infrastructure, and housing. The following summarizes the key unmet needs in each of these areas: Economic and Workforce Development The largest economic impact to Indiana will be in the area of agriculture where early estimates indicate that crop losses will exceed \$300 million and land rehabilitation losses for activities like debris and sediment removal, levee repair and soil erosion repair will exceed \$200 million. Impact to other Indiana businesses is likely to exceed \$400 million with most of the damage occurring in the five most effected counties of Bartholomew, Johnson, Vigo, Morgan and Owen. The most substantial areas of damage occurred in Columbus, Indiana, where the Columbus Regional Hospital was completely immobilized and had over \$211 million in damages of which less than \$75 million will be covered by FEMA. Additionally, the city's largest employer reported damages in excess of \$200 million none of which qualified for assistance. Infrastructure Damage to Indiana's public infrastructure will likely exceed \$325 million and it is estimated that FEMA-PA will cover about half, or \$158 million of this expense. The remainder does not qualify, is covered by another Federal program, or represents the state/local match. The chart below depicts the financial assistance the State of Indiana has received. However, the costs that go beyond what is covered below have been identified as key areas of remaining need. FEMA-IA Applicants FEMA-IA Assistance (\$000) SBA Loans (\$000) FEMA-PA Assistance (\$000) Total Financial Assistance (\$000) June Flooding & Tornados DR-1766 17,840 54,241 71,711 158,502 284,454 About half of Indiana's PA expense comes from the extensive damages to Columbus Regional Hospital, a major hospital servicing a large portion of Southeastern Indiana. The hospital suffered over \$211 million in damage of which about half will qualify for FEMA-PA. One of the state's top priorities has been to help CRH recover from the catastrophic losses experienced in June of 2008, and a portion of PA-match funding would be for this effort. The remaining PA expenses result from damage to a mixture of public infrastructure such as damaged roads, bridges, dams and levees. Of note, Indiana's local FEMA-PA match will likely exceed \$40 million. Indiana will likely not achieve an automatic reduction in the FEMA match rate from 25% to 10% as our statewide per capita loss will be

Disaster Damage:

elow the \$122 threshold. However, our hardest hit counties have more than exceeded this threshold and thus this match will be a burden to them. The disaster CDBG funds will be key in helping reduce this local burden. Housing Indiana has over 17,000 families who suffered some type of damage to their dwelling. Housing is a key challenge for the state. FEMA-IA has provided substantial assistance; however, additional help will be required.

Recovery Needs:

The most urgent need is to insure that those communities wanting to participate in a buy-out program have the resources to do so. Over 550 homes totaling \$71MM could be purchased through the home buy-out program with local match exceeding \$17MM. Many communities have opted to participate in the home buy-out program offered by FEMA as most of these homes



have been completely destroyed and are in floodplains. While this will clearly benefit the community long-term, two issues exist. First, the match requirement is burdensome and in many cases homeowners have been left in limbo while local communities wrestle with this issue. Some communities are currently deciding not to include significantly damaged homes in the buy-out because they are concerned about funding their 25% match. Second, the state anticipates receiving only \$30 million from FEMA in HMGP funds. This estimate is based on FEMA's formula which determines the HMGP funds based on 15% of both IA and PA. This results in slightly more than a \$25 million shortfall. Indiana now has 14 local Long Term Recovery Committees (LTRCs) assessing the other unmet needs in counties declared during DR-1766. Early estimates indicate that those needs could exceed \$20 million. The vast majority of this need will be to ensure that communities have adequate affordable housing options. METHOD OF DISTRIBUTION All local units of government (cities, towns, counties) will be eligible for the Disaster Recovery program, including HUD Entitlements. Flood Plain Acquisition and Green Space Development IHCD, in coordination with the Indiana Department of Homeland Security (IDHS), proposes to provide grants that allow cities, towns, and counties to acquire and demolish substantially damaged residential properties contained within a floodplain or floodway and to redevelop the area into permanent green space for community use. The voluntary program must be initiated by a local community and be agreed to by individual homeowners. In order to be considered for mitigation funds, communities must have a FEMA-approved multi-hazards mitigation plan. The Indiana Department of Homeland Security has provided grants to the 42 counties impacted by the floods to complete these plans. To expedite the overall process, FEMA has given approval for communities to apply for mitigation funds while they assemble their multi-hazards plans. Interested communities must submit a joint grant application to IDHS. Once a property is approved for purchase, the Federal Emergency Management Agency (FEMA) will cover 75 percent of the acquisition cost with the remaining 25 percent to be paid by the local unit of government, which can use CDBG funding to offset its match requirement. Priority will be given to communities with the greatest needs considering the concentration of affected individuals and financial need of each local unit of government. Specific criteria include: „X the community's match obligation as a percent of its annual budget; „X the median assessed value of the residential properties in the buy-out area; and „X the concentration of individual assistance applications in an impacted community. The Flood Plain Acquisition and Green Space Development Program has no maximum grant amount. Allocation: \$22,826,594 Emergency Rental Assistance From the beginning of the disaster, under the leadership of Governor Daniels, IHCD took an active roll in ensuring that those victims of the floo

Recovery Needs:

rary housing for all displaced victims. For displaced flood victims that were ineligible to receive FEMA assistance, IHCD committed to paying any necessary security deposit and three months rent. For all of those who were deemed eligible to receive FEMA assistance, IHCD committed to paying any necessary security deposit. IHCD paid \$823,405.85 in temporary rental assistance to property owners to ensure the immediate housing of those displaced by the floods. The State would request that a portion of the CDBG Disaster Recovery Funds be used to reimburse IHCD for these up-front costs. Allocation: \$823,406 Public Infrastructure The CDBG Disaster Recovery Fund (DRF) will be available through the Indiana Office of Community and Rural Affairs. This fund will help offset the twenty-five percent (25%) FEMA match for various eligible public facilities activities pursuant to 24 CFR 570.201(c) and 24 CFR 507.201(f)(2). The Office of Community and Rural Affairs will give priority for activities that benefit at least 51% low-to-moderate income persons. Eligible DRF activities will include most activities eligible under FEMA Public Assistance iV Category A, Category B (Permanent Restoration of Facilities), Category C, Category D (limited), Category E (buildings), Category F, Category G (limited). Eligible activities will be determined by OCRA on a project by project basis. Examples include: 1. Construction/rehabilitation of public wastewater systems; 2. Construction/rehabilitation of public drinking water systems; 3. Construction/rehabilitation of storm drainage systems; 4. Rehabilitation of public roadways, bridges and dams; 5. Construction/rehabilitation of public facility buildings. Projects/applications will be evaluated using the following criteria: 1. The importance of the project to post disaster recovery of the applicant; 2. The percentage of low-to-moderate income persons served; 3. The percentage of grant amount in relation to applicant's annual budget; 4. The relative economic distress of the applicant. Grant applications will be accepted and awards made until funding is no longer available. The intent of the program is to provide the non-federal share of necessary public improvements and/or rehabilitation related to the 2008 presidentially declared disaster. A minimum of fifty percent (50%) of grant funds will be awarded to projects that benefit at least 51% low-to-moderate income persons. Actual grant amounts are negotiated on a case by case basis and the amount of assistance will be dependent upon the factors described above. There is no maximum grant award for the Public Assistance Match Program. Allocation: \$40,000,000 Administration The State will set aside \$3,350,000 of its CDBG Disaster Recovery Funds for payment of costs associated with administering the Program (Docket No. FR-5250-N-01). This constitutes five percent (5%) of the State's CDBG Disaster Recovery allocation. These funds will be used by the Office of Community and Rural Affairs for expenses associated with administering its State CDBG Program, including direct personal services and fringe benefits of applicable Office of Community and Rural Affairs staff, as well as direct and indirect expenses incurred in the proper administration of the state's program and monitoring activities respective to CDBG grants awarded to units of local government (i.e. telephone, travel, services contractual, etc.). Allocation: \$3,350,000

Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$60,364,029.98
Total Budget	(\$192,000.05)	\$60,364,029.98
Total Obligated	(\$189,154.34)	\$59,679,029.98
Total Funds Drawdown	\$296,189.66	\$58,349,434.91
Program Funds Drawdown	\$296,189.66	\$58,258,217.61
Program Income Drawdown	\$0.00	\$91,217.30



Program Income Received	\$0.00	\$1,390,000.00
Total Funds Expended	\$296,189.66	\$58,208,523.63
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		59.40%
Overall Benefit Percentage (Actual)		58.72%
Minimum Non-Federal Match	\$0.00	\$3,000,000.00
Limit on Public Services	\$10,051,944.90	\$1,012,844.85
Limit on Admin/Planning	\$3,350,648.30	\$1,708,577.75
Limit on State Admin	\$0.00	\$1,708,577.75

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

Overall Progress Narrative:

The 2008 disasters in Indiana have been among the worst in our state's history. 82 of Indiana's 92 counties were declared as Presidential

disaster areas between the three disaster periods (DR-1740, DR-1766 and DR-1795). DR-1766, the result of severe flooding in late May and

early June, was clearly the most substantial with 44 counties declared as Presidential disaster areas. FEMA estimates that total IA and PA for

this disaster will exceed \$350 million. FEMA and the SBA received 17,844 applications for IA during DR-1766, resulting in over \$127 million in

assistance. The PA process is now in full swing with FEMA having 471 applicants from local and state government and an estimated 2,092

project worksheets. Currently 26 million dollars have been obligated to local governments, and PA total estimates exceed \$150 million. While

the estimated FEMA assistance is substantial, it will not cover the estimated recovery needs in the areas of economic and workforce

development, infrastructure, and housing. The following summarizes the key unmet needs in each of these areas: Economic and Workforce

Development The largest economic impact to Indiana will be in the area of agriculture where early estimates indicate that crop losses will exceed \$300 million and land rehabilitation losses for activities like debris and sediment removal, levee repair and soil erosion repair will exceed \$200 million. Impact to other Indiana businesses is likely to exceed \$400 million with most of the damage occurring in the five most effected counties of Bartholomew, Johnson, Vigo, Morgan and Owen. The most substantial areas of damage occurred in Columbus, Indiana, where the Columbus Regional Hospital was completely immobilized and had over \$211 million in damages of which less than \$75 million will be covered by FEMA. Additionally, the city's largest employer reported damages in excess of \$200 million none of which qualified for assistance. Infrastructure Damage to Indiana's public infrastructure will likely exceed \$325 million and it is estimated that FEMA-PA will cover about half, or \$158 million of this expense. The remainder does not qualify, is covered by another Federal program, or represents the state/local match. The chart below depicts the financial assistance the State of Indiana has received. However, the costs that go beyond what is covered below have been identified as key areas of remaining need.

FEMA-IA Applicants	FEMA-IA Assistance (\$000)	SBA Loans (\$000)
FEMA-PA Assistance (\$000)	71,711	158,502
Total Financial Assistance (\$000)	17,840	54,241
June Flooding & Tornadoes DR-1766	284,454	

About half of Indiana's PA expense comes from the extensive damages to Columbus Regional Hospital, a major hospital servicing a large portion of Southeastern Indiana. The hospital suffered over \$211 million in damage of which about half will qualify for FEMA-PA. One of the state's top priorities has been to help CRH recover from the catastrophic losses experienced in June of 2008, and a portion of PA-match funding would be for this effort. The remaining PA expenses result from damage to a mixture of public infrastructure such as damaged roads, bridges, dams and levees. Of note, Indiana's local FEMA-PA match will likely exceed \$40 million. Indiana will likely not achieve an automatic reduction in the FEMA match rate from 25% to 10% as our statewide per capita loss will be below the \$122 threshold. However, our hardest hit counties have more than exceeded this threshold and thus this match will be a burden to them. The disaster CDBG funds will be key in helping reduce this local burden. Housing Indiana has over 17,000 families who suffered some type of damage to their dwelling. Housing is a key challenge for the state. FEMA-IA has provided substantial assistance; however, additional help will be required.









Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
DL- Dams/Levees, Dam and Levee Improvements	\$296,189.66	\$16,764,272.86	\$16,155,732.09
DR1A-09-Admin, State Admin	\$0.00	\$961,314.00	\$511,721.56
DR1A-MOU-1003, Flood Response Planning	\$0.00	\$685,000.00	\$0.00
DR1A-09-001, Union City, City of	\$0.00	\$12,985.75	\$12,985.75
DR1A-09-002, Gosport, Town of	\$0.00	\$8,075.44	\$8,075.44
DR1A-09-003, Sullivan County	\$0.00	\$81,391.13	\$81,391.13
DR1A-09-004, Town of New Whiteland	\$0.00	\$4,537.14	\$4,537.14
DR1A-09-005, Brown County	\$0.00	\$5,966.46	\$5,966.46
DR1A-09-006, Trafalgar, Town of	\$0.00	\$2,575.00	\$2,575.00
DR1A-09-007, Sullivan, City of	\$0.00	\$31,567.94	\$31,567.94
DR1A-09-008, Jefferson Co. Commissioners	\$0.00	\$11,497.28	\$11,497.28
DR1A-09-009, Trafalgar, Town of	\$0.00	\$6,400.28	\$6,400.28
DR1A-09-010, Crawfordsville	\$0.00	\$22,097.79	\$22,097.79
DR1A-09-011, Fountain County	\$0.00	\$22,952.11	\$22,952.11
DR1A-09-012, Clayton, Town of	\$0.00	\$467.63	\$467.63



DR1A-09-013, Hazelton, Town of	\$0.00	\$2,902.09	\$2,902.09
DR1A-09-014, Gibson County	\$0.00	\$50,425.27	\$50,425.27
DR1A-09-015, Pike County Board of Commissioners	\$0.00	\$51,869.74	\$51,869.74
DR1A-09-016, Posey County	\$0.00	\$17,040.38	\$17,040.38
DR1A-09-017, Vincennes, City of	\$0.00	\$15,041.13	\$15,041.13
DR1A-09-018, Darlington, Town of	\$0.00	\$3,529.70	\$3,529.70
DR1A-09-019, Bicknell	\$0.00	\$17,918.50	\$17,918.50
DR1A-09-020, Elnora, Town of	\$0.00	\$4,425.11	\$4,425.11
DR1A-09-021, Brooklyn, Town of	\$0.00	\$4,095.36	\$4,095.36
DR1A-09-022, Daviess County	\$0.00	\$7,479.14	\$7,479.14
DR1A-09-023, Jasonville, City of	\$0.00	\$8,607.32	\$8,607.32
DR1A-09-024, Spencer, Town of	\$0.00	\$39,408.38	\$39,408.38
DR1A-09-025, Worthington, Town of	\$0.00	\$15,960.33	\$15,960.33
DR1A-09-026, Knox County	\$0.00	\$52,522.43	\$52,522.43
DR1A-09-027, Morgan County	\$0.00	\$229,102.46	\$229,102.46
DR1A-09-028, Lawrence, City of	\$0.00	\$21,495.25	\$21,495.25
DR1A-09-029, Bloomfield, Town of	\$0.00	\$9,357.84	\$9,357.84
DR1A-09-030, Greene County	\$0.00	\$71,239.81	\$71,239.81
DR1A-09-031, Brazil, City of	\$0.00	\$12,218.31	\$12,218.31
DR1A-09-032, Danville, Town of	\$0.00	\$35,195.33	\$35,195.33
DR1A-09-033, Knox County	\$0.00	\$59,888.46	\$59,888.46
DR1A-09-034, Jackson County	\$0.00	\$68,286.46	\$68,286.46
DR1A-09-035, Brownstown, Town of	\$0.00	\$10,528.10	\$10,528.10
DR1A-09-036, Montezuma, Town of	\$0.00	\$3,404.97	\$3,404.97
DR1A-09-037, Bloomington, City of	\$0.00	\$22,378.22	\$22,378.22
DR1A-09-038, Waveland, Town of	\$0.00	\$3,084.38	\$3,084.38
DR1A-09-039, Brown County	\$0.00	\$55,163.60	\$55,163.60
DR1A-09-040, Owen County	\$0.00	\$10,228.41	\$10,228.41
DR1A-09-041, Montgomery County	\$0.00	\$37,507.08	\$37,507.08
DR1A-09-042, Morgan County	\$0.00	\$156,584.86	\$156,584.86
DR1A-09-043, Greene County	\$0.00	\$100,925.24	\$100,925.24
DR1A-09-044, Staunton, Town of	\$0.00	\$2,440.00	\$2,440.00
DR1A-09-045, Bartholomew County	\$0.00	\$1,724,046.05	\$1,724,046.05
DR1A-09-046, Columbus City	\$0.00	\$240,960.35	\$240,960.35
DR1A-09-047, Morgan County	\$0.00	\$3,023.77	\$3,023.77
DR1A-09-048, Owen County	\$0.00	\$1,482.41	\$1,482.41
DR1A-09-049, Owen County-S.R. Bean Blossom	\$0.00	\$23,479.36	\$23,479.36
DR1A-09-050, Waynetown, Town of	\$0.00	\$2,498.41	\$2,498.41
DR1A-09-051, Liberty, Town of	\$0.00	\$1,215.32	\$1,215.32
DR1A-09-052, Henry County	\$0.00	\$55,535.54	\$55,535.54
DR1A-09-053, Springport, Town of	\$0.00	\$3,094.38	\$3,094.38



DR1A-09-054, Bartholomew County	\$0.00	\$188,290.86	\$188,290.86
DR1A-09-055, Wayne County	\$0.00	\$46,294.31	\$46,294.31
DR1A-09-056, Edinburgh, Town of	\$0.00	\$138,664.10	\$138,664.10
DR1A-09-057, Owen County	\$0.00	\$336,828.64	\$336,828.64
DR1A-09-058, Town of Rockville	\$0.00	\$2,056.25	\$2,056.25
DR1A-09-059, Town of Prince's Lake	\$0.00	\$14,169.19	\$14,169.19
DR1A-09-060, City of Beech Grove	\$0.00	\$7,686.17	\$7,686.17
DR1A-09-061, Brown County	\$0.00	\$37,461.19	\$37,461.19
DR1A-09-062, Town of Cloverdale	\$0.00	\$3,839.55	\$3,839.55
DR1A-09-063, City of Martinsville	\$0.00	\$294,689.09	\$294,689.09
DR1A-09-064, Town of Shelburn	\$0.00	\$2,319.88	\$2,319.88
DR1A-09-065, Vermillion County	\$0.00	\$4,260.98	\$4,260.98
DR1A-09-066, Union County	\$0.00	\$35,030.76	\$35,030.76
DR1A-09-067, City of Terre Haute	\$0.00	\$25,042.09	\$25,042.09
DR1A-09-068, Town of West Terre Haute	\$0.00	\$11,175.70	\$11,175.70
DR1A-09-069, Town of Medora	\$0.00	\$4,303.85	\$4,303.85
DR1A-09-070, Randolph County	\$0.00	\$24,627.61	\$24,627.61
DR1A-09-071, City of Clinton	\$0.00	\$4,294.59	\$4,294.59
DR1A-09-072, Middletown, Town of	\$0.00	\$19,311.09	\$19,311.09
DR1A-09-073, New Castle, City of	\$0.00	\$27,005.43	\$27,005.43
DR1A-09-074, Rush County	\$0.00	\$108,012.64	\$108,012.64
DR1A-09-075, Bartholomew County	\$0.00	\$10,227,984.72	\$10,227,984.72
DR1A-09-076, Town of Cambridge City	\$0.00	\$8,634.06	\$8,634.06
DR1A-09-077, Town of Knightstown	\$0.00	\$43,978.76	\$43,978.76
DR1A-09-078, Parke County	\$0.00	\$65,375.21	\$65,375.21
DR1A-09-079, Washington County	\$0.00	\$3,999.61	\$3,999.61
DR1A-09-080, Switz City	\$0.00	\$3,280.37	\$3,280.37
DR1A-09-081, Center Point	\$0.00	\$4,133.50	\$4,133.50
DR1A-09-082, Fairview Park, Town of	\$0.00	\$2,938.89	\$2,938.89
DR1A-09-083, Johnson County	\$0.00	\$121,368.28	\$121,368.28
DR1A-09-084, Clay County	\$0.00	\$139,797.26	\$139,797.26
DR1A-09-085, Town of Rockville	\$0.00	\$1,434.60	\$1,434.60
DR1A-09-086, Town of Bargersville	\$0.00	\$9,652.94	\$9,652.94
DR1A-09-087, Johnson County	\$0.00	\$35,507.85	\$35,507.85
DR1A-09-088, Harmony, Town of	\$0.00	\$2,976.50	\$2,976.50
DR1A-09-089, Johnson County	\$0.00	\$18,679.24	\$18,679.24
DR1A-09-090, Seelyville, Town of	\$0.00	\$525.19	\$525.19
DR1A-09-091, Bartholomew County	\$0.00	\$276,517.38	\$276,517.38
DR1A-09-092, Putnam County	\$0.00	\$126,142.07	\$126,142.07
DR1A-09-093, Vermillion County	\$0.00	\$123,779.73	\$123,779.73
DR1A-09-094, City of Martinsville	\$0.00	\$50,339.62	\$50,339.62



DR1A-09-095, Nashville, Town of	\$0.00	\$2,314.10	\$2,314.10
DR1A-09-096, Brown County	\$0.00	\$11,620.49	\$11,620.49
DR1A-09-097, Town of Ellettsville	\$0.00	\$1,476.54	\$1,476.54
DR1A-09-098, Monroe County	\$0.00	\$33,523.43	\$33,523.43
DR1A-09-099, Shelby County	\$0.00	\$79,842.49	\$79,842.49
DR1A-09-100, Brown County	\$0.00	\$38,667.57	\$38,667.57
DR1A-09-101, Vigo County	\$0.00	\$288,910.56	\$288,910.56
DR1A-09-102, City of Bloomington	\$0.00	\$6,153.23	\$6,153.23
DR1A-09-103, Clay County	\$0.00	\$2,500.00	\$2,500.00
DR1A-09-104, Clay County	\$0.00	\$4,089.72	\$4,089.72
DR1A-09-105, Parke County	\$0.00	\$41,310.49	\$41,310.49
DR1A-09-106, Washington County	\$0.00	\$17,976.32	\$17,976.32
DR1A-09-107, Shelby County	\$0.00	\$5,236.20	\$5,236.20
DR1A-09-108, Johnson County	\$0.00	\$29,031.70	\$29,031.70
DR1A-09-109, Johnson County	\$0.00	\$511,176.00	\$511,176.00
DR1A-09-110, Martinsville	\$0.00	\$87,095.30	\$87,095.30
DR1A-09-111, Morgan County	\$0.00	\$295,212.26	\$295,212.26
DR1A-09-112, Morgan County	\$0.00	\$18,617.50	\$18,617.50
DR1A-09-113, Morgan County	\$0.00	\$32,518.06	\$32,518.06
DR1A-09-114, Owen County	\$0.00	\$26,500.00	\$26,500.00
DR1A-09-115, Owen County	\$0.00	\$648,215.63	\$648,215.63
DR1A-09-116, Prince's Lakes	\$0.00	\$89,103.00	\$89,103.00
DR1A-09-117, Prince's Lakes	\$0.00	\$168,995.00	\$168,995.00
DR1A-09-118, Seelyville	\$0.00	\$31,500.00	\$31,500.00
DR1A-09-119, Terre Haute	\$0.00	\$49,710.00	\$49,710.00
DR1A-09-120, West Terre Haute	\$0.00	\$20,492.00	\$20,492.00
DR1A-09-121, Franklin, City of	\$0.00	\$211,800.13	\$211,800.13
DR1A-09-122, Johnson County	\$0.00	\$195,775.00	\$195,775.00
DR1B-09-001, Bartholomew County	\$0.00	\$1,375,861.00	\$1,375,861.00
DR1B-09-002, Bartholomew County	\$0.00	\$1,255,000.94	\$1,255,000.94
DR1B-09-003, Bartholomew County	\$0.00	\$56,006.00	\$56,006.00
DR1B-09-004, Town of Morgantown	\$0.00	\$780,903.88	\$780,903.88
DR1B-09-005, Crawfordsville	\$0.00	\$983,814.00	\$983,814.00
DR1B-09-006, Bloomington	\$0.00	\$207,194.00	\$207,194.00
DR1B-09-007, Montgomery County	\$0.00	\$547,303.31	\$547,303.31
DR1B-09-008, Putnam County	\$0.00	\$464,789.00	\$464,789.00
DR1B-09-009, Trafalgar	\$0.00	\$235,320.04	\$235,320.04
DR1B-09-010, Vincennes, City of	\$0.00	\$129,066.00	\$129,066.00
DR1B-09-018, Greensburg, City of	\$0.00	\$2,000,000.00	\$2,000,000.00
DR1B-09-019, Clinton	\$0.00	\$514,910.00	\$413,543.68
DR1B-09-020, Martinsville	\$0.00	\$125,977.00	\$125,977.00



DR1FA-09-001, Emergency Flood Assistance	\$0.00	\$823,406.00	\$821,844.85
DR1H Project, Affordable Rental Housing	\$0.00	\$10,920,000.00	\$7,323,782.70
DR1HB Administration, DR1HB Flood Buyout Administration	(\$1,925.69)	\$427,836.30	\$190,233.66
DR1HB Projects, Buyout of Residential Properties	\$1,925.69	\$8,455,481.60	\$5,662,248.23



Activities

Project # / Title: DL- Dams/Levees / Dam and Levee Improvements

Grantee Activity Number: DR1B-DL-09-027A

Activity Title: Activity Delivery

Activity Category:

Administration

Project Number:

DL- Dams/Levees

Projected Start Date:

09/24/2013

Benefit Type:

()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Dam and Levee Improvements

Projected End Date:

10/31/2016

Completed Activity Actual End Date:

Responsible Organization:

Vincennes, City of

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2016

N/A

To Date

\$33,250.00

Total Budget

\$0.00

\$33,250.00

Total Obligated

\$0.00

\$33,250.00

Total Funds Drawdown

\$950.00

\$32,750.00

Program Funds Drawdown

\$950.00

\$32,750.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$950.00

\$32,750.00

 Vincennes, City of

\$950.00

\$32,750.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Local grant administration

Location Description:

201 Vigo Street, Vincennes, Indiana 47591

Activity Progress Narrative:

Activity is on-going pending final closeout.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	DR1B-DL-09-027B
Activity Title:	Levee Improvements

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

DL- Dams/Levees

Projected Start Date:

09/24/2013

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Dam and Levee Improvements

Projected End Date:

10/31/2016

Completed Activity Actual End Date:

Responsible Organization:

Vincennes, City of

Overall	Jul 1 thru Sep 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$1,190,650.00
Total Budget	\$0.00	\$1,190,650.00
Total Obligated	\$0.00	\$1,190,650.00
Total Funds Drawdown	\$266,939.66	\$1,159,186.78
Program Funds Drawdown	\$266,939.66	\$1,159,186.78
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$266,939.66	\$1,159,186.78
Vincennes, City of	\$266,939.66	\$1,159,186.78
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used to make improvements to the levee system which separates the city and the Wabash River. The improvements will be made to several critical areas along the three mile levee including levee closures and drainage lines that are no longer working or have reached the end of their useful life.

Location Description:

River Road, Vincennes, Indiana 47591-6848, Culbertson Blvd, Vincennes, Indiana 47591-1461, Oliphant Street, Vincennes, Indiana 47591-4023

Activity Progress Narrative:

Levee improvements are complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1B-DL-09-028A

Activity Title: Dam Rehabilitation

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

DL- Dams/Levees

Projected Start Date:

01/23/2014

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Dam and Levee Improvements

Projected End Date:

01/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Hendricks County

Overall	Jul 1 thru Sep 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$833,000.00
Total Budget	\$0.00	\$833,000.00
Total Obligated	\$0.00	\$833,000.00
Total Funds Drawdown	\$0.00	\$833,000.00
Program Funds Drawdown	\$0.00	\$833,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$833,000.00
Hendricks County	\$0.00	\$833,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used for the rehabilitation of the Je-To Lake dam. The dam is considered a high hazard dam and has experienced over-topping events.

Location Description:

Je-To Lake Dam in Hendricks County, Indiana

Activity Progress Narrative:

Construction is complete and the project has been monitored. The review identified 1 finding of program deficiency. There is a dispute between the grantee and the prime contractor which must be resolved before the project can be closed..

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1B-DL-09-028B

Activity Title: Activity Delivery

Activity Category:

Administration

Project Number:

DL- Dams/Levees

Projected Start Date:

01/23/2014

Benefit Type:

()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Dam and Levee Improvements

Projected End Date:

01/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Hendricks County

Overall	Jul 1 thru Sep 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$27,000.00
Total Budget	\$0.00	\$27,000.00
Total Obligated	\$0.00	\$27,000.00
Total Funds Drawdown	\$0.00	\$27,000.00
Program Funds Drawdown	\$0.00	\$27,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$27,000.00
Hendricks County	\$0.00	\$27,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Project is currently non-compliant with federal reporting requirements. Grantee is ineligible for further federal funds until report requirements are met. Grant funds will be used for the general administration of the project.

Location Description:

Hendricks County Commissioners
355 S. Washington Street #204
Danville, Indiana 46122

Activity Progress Narrative:

Activity is on-going pending final closeout.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1B-DL-09-029A

Activity Title: Dam Rehabilitation

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

DL- Dams/Levees

Projected Start Date:

09/15/2014

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Dam and Levee Improvements

Projected End Date:

09/30/2017

Completed Activity Actual End Date:

Responsible Organization:

Morgan County

Overall	Jul 1 thru Sep 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$1,495,965.00
Total Budget	\$0.00	\$1,495,965.00
Total Obligated	\$0.00	\$1,495,965.00
Total Funds Drawdown	\$28,300.00	\$1,148,985.33
Program Funds Drawdown	\$28,300.00	\$1,148,985.33
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$28,300.00	\$1,148,985.33
Morgan County	\$28,300.00	\$1,148,985.33
Match Contributed	\$0.00	\$0.00

Activity Description:

Project is currently non-compliant with federal reporting requirements. Grantee is ineligible for further federal funds until report requirements are met.

Grant funds will be used for improvements to Hart Lake Dam. The project will consist of the armor of the crest and downstream slope of the dam utilizing a cabled, concrete block, articulated mat system. Before installation of the articulated mat, the existing downstream slope will be reconstructed to provide and remove some depressions. This process will also provide a finished slope that is flatter than the existing 2.2 to 1. At the toe of the downstream slope of the dam a rip-rap plunge pool channel will be constructed. This plunge pool will decrease the high velocities of the overtopping water and protect the base of the dam from undercutting.

Location Description:

73 Hart Lake Drive, Mooresville, IN 46158-8485

Activity Progress Narrative:

Dam rehabilitation is complete and the grantee is in the process of initiating step one of the closeout process. No problems are anticipated at this time.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR1B-DL-09-029B

Activity Title: Activity Delivery

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

DL- Dams/Levees

Project Title:

Dam and Levee Improvements

Projected Start Date:

09/15/2014

Projected End Date:

09/30/2017

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Morgan County

Overall	Jul 1 thru Sep 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$45,000.00
Total Budget	\$0.00	\$45,000.00
Total Obligated	\$0.00	\$45,000.00
Total Funds Drawdown	\$0.00	\$45,000.00
Program Funds Drawdown	\$0.00	\$45,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$45,000.00
Morgan County	\$0.00	\$45,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Project is currently non-compliant with federal reporting requirements. Grantee is ineligible for further federal funds until report requirements are met.

Grant funds will be used for improvements to Hart Lake Dam. The project will consist of the armor of the crest and downstream slope of the dam utilizing a cabled, concrete block, articulated mat system. Before installation of the articulated mat, the existing downstream slope will be reconstructed to provide and remove some depressions. This process will also provide a finished slope that is flatter than the existing 2.2 to 1. At the toe of the downstream slope of the dam a rip-rap plunge pool channel will be constructed. This plunge pool will decrease the high velocities of the overtopping water and protect the base of the dam from undercutting.

Location Description:

73 Hart Lake Drive, Mooresville, IN 46158-8485

Activity Progress Narrative:

Activity is on-going pending monitoring and closeout.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: DR1HB Administration / DR1HB Flood Buyout Administration

Grantee Activity Number: DR1HB-009-001A - City of Columbus

Activity Title: Administration - City of Columbus

Activity Category:

Administration

Project Number:

DR1HB Administration

Projected Start Date:

06/02/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Completed

Project Title:

DR1HB Flood Buyout Administration

Projected End Date:

12/01/2012

Completed Activity Actual End Date:

Responsible Organization:

City of Columbus

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2016

N/A

To Date

\$34,875.00

Total Budget

\$0.00

\$34,875.00

Total Obligated

\$0.00

\$34,875.00

Total Funds Drawdown

\$14,000.00

\$34,875.00

Program Funds Drawdown

\$14,000.00

\$34,875.00



Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$14,000.00	\$34,875.00
City of Columbus	\$14,000.00	\$34,875.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

City of Columbus, Bartholomew County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-009-003A - Brown County

Activity Title: Administration - Brown County

Activity Category:

Administration

Project Number:

DR1HB Administration

Projected Start Date:

11/01/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Completed

Project Title:

DR1HB Flood Buyout Administration

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Brown County2

Overall

	Jul 1 thru Sep 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$30,325.95
Total Budget	\$0.00	\$30,325.95
Total Obligated	\$0.00	\$30,325.95
Total Funds Drawdown	\$5,250.00	\$30,325.95
Program Funds Drawdown	\$5,250.00	\$30,325.95
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,250.00	\$30,325.95
Brown County2	\$5,250.00	\$30,325.95
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration funds

Location Description:

Brown County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-009-004A - Brown County

Activity Title: Administration - Brown County

Activity Category:

Administration

Project Number:

DR1HB Administration

Projected Start Date:

11/01/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Completed

Project Title:

DR1HB Flood Buyout Administration

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Brown County2

Overall

	Jul 1 thru Sep 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$1,152.54
Total Budget	(\$2,648.21)	\$1,152.54
Total Obligated	(\$2,648.21)	\$1,152.54
Total Funds Drawdown	(\$2,648.21)	\$1,152.54
Program Funds Drawdown	(\$2,648.21)	\$1,152.54
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$2,648.21)	\$1,152.54
Brown County2	(\$2,648.21)	\$1,152.54
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

Brown County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-009-005A - City of Franklin

Activity Title: Administration - City of Franklin

Activity Category:

Administration

Project Number:

DR1HB Administration

Projected Start Date:

03/10/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Completed

Project Title:

DR1HB Flood Buyout Administration

Projected End Date:

07/22/2012

Completed Activity Actual End Date:

Responsible Organization:

City of Franklin

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2016

N/A

To Date

\$51,550.65

Total Budget

(\$30,454.20)

\$51,550.65

Total Obligated

(\$30,454.20)

\$51,550.65

Total Funds Drawdown

(\$21,234.77)

\$51,550.65

Program Funds Drawdown

(\$21,234.77)

\$51,550.65

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

(\$21,234.77)

\$51,550.65

City of Franklin

(\$21,234.77)

\$51,550.65

Match Contributed

\$0.00

\$0.00

Activity Description:

Local administration

Location Description:

City of Franklin, Johnson County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-009-012A - Morgan - Henderson
Activity Title: Administraton - Morgan - Henderson

Activitiy Category:

Administration

Project Number:

DR1HB Administration

Projected Start Date:

01/18/2011

Benefit Type:

()

National Objective:

N/A

Activity Status:

Completed

Project Title:

DR1HB Flood Buyout Administration

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

The Board of Commissioners of the County of Morgan

Overall	Jul 1 thru Sep 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$517.97
Total Budget	(\$1,542.71)	\$517.97
Total Obligated	(\$1,542.71)	\$517.97
Total Funds Drawdown	(\$1,542.71)	\$517.97
Program Funds Drawdown	(\$1,542.71)	\$517.97
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$1,542.71)	\$517.97
The Board of Commissioners of the County of Morgan	(\$1,542.71)	\$517.97
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

Morgan county, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	DR1HB-009-013A - Town of Spencer
Activity Title:	Administration - Town of Spencer

Activity Category:

Administration

Project Number:

DR1HB Administration

Projected Start Date:

03/21/2011

Benefit Type:

()

National Objective:

N/A

Activity Status:

Completed

Project Title:

DR1HB Flood Buyout Administration

Projected End Date:

04/01/2013

Completed Activity Actual End Date:

Responsible Organization:

Town of Spencer

Overall	Jul 1 thru Sep 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$17,466.47
Total Budget	\$0.00	\$17,466.47
Total Obligated	\$0.00	\$17,466.47
Total Funds Drawdown	\$4,250.00	\$17,466.47
Program Funds Drawdown	\$4,250.00	\$17,466.47
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,250.00	\$17,466.47
Town of Spencer	\$4,250.00	\$17,466.47
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

Town of Spencer, Owen County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-009-016A - Vigo County

Activity Title: Administration - Vigo County

Activity Category:

Administration

Project Number:

DR1HB Administration

Projected Start Date:

06/28/2011

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

DR1HB Flood Buyout Administration

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Vigo County Board of Commissioners

Overall

	Jul 1 thru Sep 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$7,721.80
Total Budget	\$0.00	\$7,721.80
Total Obligated	\$0.00	\$7,721.80
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

Vigo County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-009-018A - Vigo County

Activity Title: Administration - Vigo County

Activity Category:

Administration

Project Number:

DR1HB Administration

Projected Start Date:

06/28/2011

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

DR1HB Flood Buyout Administration

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Vigo County Board of Commissioners

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2016

N/A

To Date

\$18,300.20

Total Budget

\$0.00

\$18,300.20

Total Obligated

\$0.00

\$18,300.20

Total Funds Drawdown

\$0.00

\$2,500.00

Program Funds Drawdown

\$0.00

\$2,500.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$2,500.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Local Administration

Location Description:

Vigo County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR1HB-011-025A - City of Brazil

Activity Title: Administration - City of Brazil

Activity Category:

Administration

Project Number:

DR1HB Administration

Projected Start Date:

01/30/2012

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

DR1HB Flood Buyout Administration

Projected End Date:

11/01/2014

Completed Activity Actual End Date:

Responsible Organization:

Brazil, City of2

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2016

N/A

To Date

\$17,175.00

Total Budget

\$0.00

\$17,175.00

Total Obligated

\$0.00

\$17,175.00

Total Funds Drawdown

\$0.00

\$12,175.00

Program Funds Drawdown

\$0.00

\$12,175.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$12,175.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Local Administration

Location Description:

City of Brazil, Clay county, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: DR1HB Projects / Buyout of Residential Properties

Grantee Activity Number: DR1HB-009-001B - City of Columbus

Activity Title: Homeowner Buy Out - City of Columbus

Activity Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

06/02/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Buyout of Residential Properties

Projected End Date:

12/01/2012

Completed Activity Actual End Date:

Responsible Organization:

City of Columbus

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2016

N/A

To Date

\$779,214.29

Total Budget

\$0.00

\$779,214.29

Total Obligated

(\$14,000.00)

\$779,214.29

Total Funds Drawdown

(\$14,000.00)

\$779,214.29

Program Funds Drawdown

(\$14,000.00)

\$779,214.29

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

(\$14,000.00)

\$779,214.29

City of Columbus

(\$14,000.00)

\$779,214.29



Match Contributed

\$0.00

\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

City of Columbus, Bartholomew County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-009-003B - Brown County

Activity Title: Homeowner Buy Out - Brown County

Activity Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

11/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Buyout of Residential Properties

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Brown County2

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2016

To Date

N/A

\$470,625.63

Total Budget

(\$5,250.00)

\$470,625.63

Total Obligated

(\$5,250.00)

\$470,625.63

Total Funds Drawdown

(\$5,250.00)

\$470,625.63

Program Funds Drawdown

(\$5,250.00)

\$470,625.63

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

(\$5,250.00)

\$470,625.63

Brown County2

(\$5,250.00)

\$470,625.63

Match Contributed

\$0.00

\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Brwon County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR1HB-009-004B - Brown County
Activity Title:	Homeowner Buy Out - Brown County

Activity Category:
Acquisition - buyout of residential properties

Project Number:
DR1HB Projects

Projected Start Date:
11/01/2010

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Buyout of Residential Properties

Projected End Date:
12/31/2012

Completed Activity Actual End Date:

Responsible Organization:
Brown County2

Overall	Jul 1 thru Sep 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$67,892.52
Total Budget	\$0.00	\$67,892.52
Total Obligated	\$0.00	\$67,892.52
Total Funds Drawdown	\$2,648.21	\$67,892.52
Program Funds Drawdown	\$2,648.21	\$67,892.52
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,648.21	\$67,892.52
Brown County2	\$2,648.21	\$67,892.52
Match Contributed	\$0.00	\$0.00

Activity Description:
Acquisition - buyout of residential properties

Location Description:
Brwon County

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/7

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	0/7
# of Singlefamily Units	0	0/7

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: DR1HB-009-005B - City of Franklin
Activity Title: Homeowner Buy Out - City of Franklin

Activity Category:
 Acquisition - buyout of residential properties
Project Number:
 DR1HB Projects
Projected Start Date:
 03/10/2010
Benefit Type:
 Direct (HouseHold)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Buyout of Residential Properties
Projected End Date:
 07/22/2012
Completed Activity Actual End Date:

Responsible Organization:
 City of Franklin

Overall	Jul 1 thru Sep 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$969,808.63
Total Budget	\$100.00	\$969,808.63
Total Obligated	\$100.00	\$969,808.63
Total Funds Drawdown	\$21,234.77	\$969,708.63
Program Funds Drawdown	\$21,234.77	\$969,708.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$21,234.77	\$969,708.63
City of Franklin	\$21,234.77	\$969,708.63
Match Contributed	\$0.00	\$0.00

Activity Description:
 Acquisition - buyout of residential properties

Location Description:
 City of Franklin, Johnson County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	4/72
# of Parcels acquired voluntarily	0	4/72



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/72
# of Singlefamily Units	0	4/72

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/20	4/52	4/72	100.00
# Owner Households	0	0	0	0/20	4/52	4/72	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: DR1HB-009-012B - Morgan - Henderson
Activity Title: Homeowner Buyout - Morgan-Henderson

Activity Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

01/18/2011

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Buyout of Residential Properties

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

The Board of Commissioners of the County of Morgan

Overall	Jul 1 thru Sep 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$58,141.26
Total Budget	\$0.00	\$58,141.26
Total Obligated	\$0.00	\$58,141.26
Total Funds Drawdown	\$1,542.71	\$58,141.26
Program Funds Drawdown	\$1,542.71	\$58,141.26
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,542.71	\$58,141.26
The Board of Commissioners of the County of Morgan	\$1,542.71	\$58,141.26
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Morgan County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	DR1HB-009-013B - Town of Spencer
Activity Title:	Homeowner Buy Out - Town of Spencer

Activity Category:
Acquisition - buyout of residential properties

Project Number:
DR1HB Projects

Projected Start Date:
03/21/2011

Benefit Type:
()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Buyout of Residential Properties

Projected End Date:
04/01/2013

Completed Activity Actual End Date:

Responsible Organization:
Town of Spencer

Overall	Jul 1 thru Sep 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$196,093.00
Total Budget	(\$4,250.00)	\$196,093.00
Total Obligated	(\$4,250.00)	\$196,093.00
Total Funds Drawdown	(\$4,250.00)	\$196,093.00
Program Funds Drawdown	(\$4,250.00)	\$196,093.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$4,250.00)	\$196,093.00
Town of Spencer	(\$4,250.00)	\$196,093.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Acquisition - buyout of residential properties

Location Description:
Town of Spencer, Owen County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/23

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	0/23
# of Singlefamily Units	0	0/23

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: DR1HB-009-014B - Shelby County

Activity Title: Homeowner Buy Out - Shelby County

Activity Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

01/07/2011

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

The Board of Commissioners of the County of Shelby

Overall

	Jul 1 thru Sep 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$138,106.27
Total Budget	\$32,406.46	\$138,106.27
Total Obligated	\$32,406.46	\$138,106.27
Total Funds Drawdown	\$0.00	\$105,699.81
Program Funds Drawdown	\$0.00	\$105,699.81
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$138,106.27
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

County of Shelby , IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR1HB-009-015B - Tippecanoe County
Activity Title:	Homeowner Buy Out - Tippecanoe County

Activity Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

03/14/2011

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

03/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Tippecanoe County

Overall	Jul 1 thru Sep 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$57,325.00
Total Budget	\$2,167.62	\$57,325.00
Total Obligated	\$2,167.62	\$57,325.00
Total Funds Drawdown	\$0.00	\$55,157.38
Program Funds Drawdown	\$0.00	\$55,157.38
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$55,157.38
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Tippecanoe IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR1HB-009-016B - Vigo County
Activity Title: Homeowner Buy Out - Vigo County

Activity Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

06/28/2011

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Buyout of Residential Properties

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Vigo County Board of Commissioners

Overall	Jul 1 thru Sep 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$146,714.20
Total Budget	\$0.00	\$146,714.20
Total Obligated	\$0.00	\$146,714.20
Total Funds Drawdown	\$0.00	\$32,407.50
Program Funds Drawdown	\$0.00	\$32,407.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$32,407.50
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Vigo County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR1HB-009-018B - Vigo County
Activity Title: Homeowner Buy Out - Vigo County

Activity Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

06/28/2011

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Vigo County Board of Commissioners

Overall	Jul 1 thru Sep 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$347,703.80
Total Budget	\$0.00	\$347,703.80
Total Obligated	\$0.00	\$347,703.80
Total Funds Drawdown	\$0.00	\$30,907.84
Program Funds Drawdown	\$0.00	\$30,907.84
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$30,907.84
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Vigo County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-011-025B - City of Brazil
Activity Title: Homeowner Buy Out - City of Brazil

Activity Category:
 Acquisition - buyout of residential properties
Project Number:
 DR1HB Projects
Projected Start Date:
 01/30/2012
Benefit Type:
 ()
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Buyout of Residential Properties
Projected End Date:
 11/01/2014
Completed Activity Actual End Date:

Responsible Organization:
 Brazil, City of2

Overall	Jul 1 thru Sep 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$160,637.70
Total Budget	(\$165,683.30)	\$160,637.70
Total Obligated	(\$165,683.30)	\$160,637.70
Total Funds Drawdown	\$0.00	\$160,437.70
Program Funds Drawdown	\$0.00	\$160,437.70
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$160,437.70
Match Contributed	\$0.00	\$0.00

Activity Description:
 Acquisition - buyout of residential properties

Location Description:
 City of Brazil, Clay County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/4
# of Singlefamily Units	0	0/4



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

