

805-T-039d LOOP TESTING TABLE

(Adopted 09-01-05)

INTERSECTION _____ Contract No. _____

TEST PERFORMER-CONTRACTOR (C) _____ Date _____

TEST PERFORMER-STATE (S) _____ Date _____

	LOOP DESIGNATION											
NUMBER OF TURNS												
INDUCTANCE 80 to 800 μ H	READINGS AT DETECTOR HOUSING BEFORE SPLICED											
RESISTANCE # 8 Ω												
VOLTAGE # 3 v												
MEGOHM (LOOP) > 100 M Ω												
MEGOHM (LEAD IN) >100 M Ω												
INDUCTANCE 80 to 800 μ H	READINGS AT CABINET AFTER SPLICED											
	C											
S												
RESISTANCE # 8 Ω	C											
	S											
VOLTAGE # 3 v	C											
	S											
MEGOHM WEST SPLICE >100 M Ω	C											
	S											
VEHICLE SIMULATOR	C											
	S											

DISTRIBUTION: Project File, District Traffic, Contractor