

805-T-039d LOOP TESTING TABLE

(Adopted 09-01-05)

INTERSECTION _____ Contract No. _____

TEST PERFORMER-CONTRACTOR (C) _____ Date _____

TEST PERFORMER-STATE (S) _____ Date _____

	LOOP DESIGNATION										
NUMBER OF TURNS											
INDUCTANCE 80 to 800 μH	READINGS AT DETECTOR HOUSING BEFORE SPLICED										
RESISTANCE # 8Ω											
VOLTAGE # 3 v											
MEGOHM (LOOP) > 100 M Ω											
MEGOHM (LEAD IN) >100 M Ω											
INDUCTANCE 80 to 800 μH	READINGS AT CABINET AFTER SPLICED										
	C										
RESISTANCE # 8Ω	S										
	C										
VOLTAGE # 3 v	S										
	C										
MEGOHM WEST SPLICE >100 M Ω	S										
	C										
VEHICLE SIMULATOR	S										
	C										

DISTRIBUTION: Project File, District Traffic, Contractor