

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION	X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER:  15G626	X2) MULTIPLE CONSTRUCTION A. BUILDING 02 B. WING _____	X3) DATE SURVEY COMPLETED  01/09/2014
--	---	--	---

NAME OF PROVIDER OR SUPPLIER  PEAK COMMUNITY SERVICES INC	STREET ADDRESS, CITY, STATE, ZIP CODE 1141 19TH ST LOGANSPORT, IN 46947
---	---

(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETION DATE
--------------------	--	---------------	---	----------------------

K020000	<p>A Life Safety Code Recertification Survey was conducted by the Indiana State Department of Health in accordance with 42 CFR 483.470(j).</p> <p>Survey Date: 01/09/14</p> <p>Facility Number: 001188 Provider Number: 15G626 AIM Number: 100235380</p> <p>Surveyor: Phillip Komsiski, Life Safety Code Specialist</p> <p>At this Life Safety Code survey, Peak Community Services Inc. was found not in compliance with Requirements for Participation in Medicaid, 42 CFR Subpart 483.470(j), Life Safety from Fire and the 2000 edition of the National Fire Protection Association (NFPA) 101, Life Safety Code (LSC), Chapter 32, New Residential Board and Care Occupancies.</p> <p>This one story facility was sprinklered. The facility has a fire alarm system with smoke detection in the corridors, in common living areas and hard wired smoke detectors in resident sleeping rooms. The facility has a capacity of six and had a census of five at the time of</p>	K020000		
---------	--	---------	--	--

LABORATORY DIRECTOR'S OR PROVIDER/SUPPLIER REPRESENTATIVE'S SIGNATURE \_\_\_\_\_ TITLE \_\_\_\_\_ (X6) DATE \_\_\_\_\_

Any deficiency statement ending with an asterisk (\*) denotes a deficiency which the institution may be excused from correcting providing it is determined that other safeguards provide sufficient protection to the patients. (see instructions.) Except for nursing homes, the findings stated above are disclosable 90 days following the date of survey whether or not a plan of correction is provided. For nursing homes, the above findings and plans of correction are disclosable 14 days following the date these documents are made available to the facility. If deficiencies are cited, an approved plan of correction is requisite to continued program participation.

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION	X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER:  15G626	X2) MULTIPLE CONSTRUCTION A. BUILDING 02 B. WING _____	X3) DATE SURVEY COMPLETED  01/09/2014
--	---	--	---

NAME OF PROVIDER OR SUPPLIER  PEAK COMMUNITY SERVICES INC	STREET ADDRESS, CITY, STATE, ZIP CODE 1141 19TH ST LOGANSPORT, IN 46947
---	---

(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETION DATE
	<p>this survey.</p> <p>Calculation of the Evacuation Difficulty Score (E-Score) using NFPA 101A, Alternative Approaches to Life Safety, Chapter 6, rated the facility Prompt with an E-Score of 0.8.</p> <p>Quality Review by Robert Booher, Life Safety Code Specialist-Medical Surveyor on 01/14/14.</p> <p>The facility was found not in compliance with the aforementioned regulatory requirements as evidenced by the following:</p>			

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION		X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER:  15G626	X2) MULTIPLE CONSTRUCTION A. BUILDING 02 B. WING _____		X3) DATE SURVEY COMPLETED  01/09/2014
NAME OF PROVIDER OR SUPPLIER  PEAK COMMUNITY SERVICES INC			STREET ADDRESS, CITY, STATE, ZIP CODE 1141 19TH ST LOGANSPORT, IN 46947		
(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETION DATE	
K02S056	<p>483.470(j)(1)(i) LIFE SAFETY CODE STANDARD PROMPT</p> <p>Where an automatic sprinkler system is installed, for either total or partial building coverage, the system is in accordance with Section 9.7 and initiates the fire alarm system in accordance with 32.2.3.4.1, 32.2.3.5.2. The adequacy of the water supply is documented to the authority having jurisdiction.</p> <p>Exception No. 1: In prompt evacuation facilities, an automatic sprinkler system in accordance with NFPA 13D, Standard for the Installation of Sprinkler Systems in One and Two Family Dwellings and Manufactured Homes, is permitted. Facilities with more than eight residents are permitted. Facilities with more than eight residents are treated as two-family dwellings with regard to water supply. Additionally, entrance foyers are sprinklered.</p> <p>Exception No. 2: Not applicable</p> <p>Exception No. 3: In prompt and slow evacuation capability facilities where an automatic sprinkler system is in accordance with NFPA 13, Standard for the Installation of Sprinkler Systems, automatic sprinklers are not required in closets not exceeding 24 sq. ft and in bathrooms not exceeding 55 sq. ft., provided that such spaces are finished with lath and plaster or material providing a 15 minute thermal barrier.</p> <p>Exception No. 4: In prompt and slow evacuation capability facilities up to and including four stories in height, systems in accordance with NFPA 13R, Standard for the Installation of Sprinkler Systems in</p>				

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION	X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER:  15G626	X2) MULTIPLE CONSTRUCTION A. BUILDING 02 B. WING _____	X3) DATE SURVEY COMPLETED  01/09/2014
--	---	--	---

NAME OF PROVIDER OR SUPPLIER  PEAK COMMUNITY SERVICES INC	STREET ADDRESS, CITY, STATE, ZIP CODE 1141 19TH ST LOGANSPORT, IN 46947
---	---

(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETION DATE
	<p>Residential Occupancies up to an Including Four Stories in Height, are permitted.</p> <p>Exception No. 5: Not applicable</p> <p>Exception No. 6: Initiation of the fire alarm system is not required for existing installations in accordance with 33.2.3.5.5.</p> <p>SLOW Where an automatic sprinkler system is installed, for either total or partial building coverage, the system is in accordance with Section 9.7 and initiates the fire alarm system in accordance with 32.2.3.4.1. The adequacy of the water supply is documented to the authority having jurisdiction.</p> <p>Exception No. 2: In slow and impractical evacuation capability facilities, an automatic sprinkler system in accordance with NFPA 13D, Standard for the Installation of Sprinkler Systems in One and Two Family Dwellings and Manufactured Homes, with a 30 minute water supply, is permitted. All habitable areas and closets are sprinklered. Facilities with more than eight residents are treated as two family dwellings with regard to water supply.</p> <p>Exception No. 3: In prompt and slow evacuation capability facilities where an automatic sprinkler system is in accordance with NFPA 13, Standard for the Installation of Sprinkler Systems, automatic sprinklers are not required in closets not exceeding 24 sq. ft. and in bathrooms not exceeding 55 sq. ft., provided that such spaces are finished with lath and plaster or material providing a 15 minute thermal barrier.</p> <p>Exception No. 4: In prompt and slow</p>			

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION	X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER:  15G626	X2) MULTIPLE CONSTRUCTION A. BUILDING 02 B. WING _____	X3) DATE SURVEY COMPLETED  01/09/2014
--	---	--	---

NAME OF PROVIDER OR SUPPLIER  PEAK COMMUNITY SERVICES INC	STREET ADDRESS, CITY, STATE, ZIP CODE 1141 19TH ST LOGANSPORT, IN 46947
---	---

(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETION DATE
	<p>evacuation capability facilities up to and including four stories in height, systems in accordance with NFPA 13R, Standard for the Installation of Sprinkler Systems in Residential Occupancies up to and Including Four Stories in Height, are permitted.</p> <p>Exception No. 5: Not Applicable</p> <p>Exception No. 6: Initiation of the fire alarm system is not required for existing installations in accordance with 32.2.3.5.5.</p> <p>MPRACTICAL Where an automatic sprinkler system is installed, for either total or partial building coverage, the system is in accordance with Section 9.7 and shall initiate the fire alarm system in accordance with 32.2.3.4.1. The adequacy of the water supply is documented to the authority having jurisdiction. 32.2.3.5.2.</p> <p>Exception No. 1: Not Applicable.</p> <p>Exception No. 2: In slow and impractical evacuation capability facilities, an automatic sprinkler system in accordance with NFPA 13D, Standard for the Installation of Sprinkler system in One and Two Family Dwellings and Manufactured Homes, with a 30 minute water supply, is permitted. All habitable areas and closets are sprinklered. Facilities with more than eight residents are treated as two family dwellings with regard to water supply.</p> <p>Exception No. 3: Not Applicable.</p> <p>Exception No. 4: Not Applicable.</p> <p>Exception No. 5: In impractical evacuation</p>			

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION		X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER:  15G626		X2) MULTIPLE CONSTRUCTION A. BUILDING 02 B. WING _____		X3) DATE SURVEY COMPLETED  01/09/2014	
NAME OF PROVIDER OR SUPPLIER  PEAK COMMUNITY SERVICES INC				STREET ADDRESS, CITY, STATE, ZIP CODE 1141 19TH ST LOGANSPORT, IN 46947			
(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETION DATE			
	<p>capability facilities up to and including four stores in height, systems in accordance with NFPA 13R, Standard for the Installation of Sprinkler Systems up to and Including Four Stores in Height, are permitted. All habitable areas and closets are sprinklered.</p> <p>Exception No. 6: Initiation of the fire alarm system is not required for existing installations in accordance with 33.2.3.5.5. Based on record review and interview, the facility failed to ensure 1 of 1 sprinkler systems was maintained in accordance with NFPA 25, Standard for the Inspection, Testing, and Maintenance of Water-Based Fire Protection Systems. LSC 9.7.5 requires all sprinkler systems shall be inspected, tested, and maintained in accordance with NFPA 25. NFPA 25, 1-4.4 states the owner or occupant shall promptly correct or repair deficiencies, damaged parts or impairments found while performing the inspection, test, and maintenance requirements of this standard. Corrections and repairs shall be performed by qualified maintenance personnel or a qualified contractor. This deficient practice could affect all clients and staff.</p> <p>Findings include:</p> <p>Based on review of the Sprinkler System Inspection Report dated 10/16/2013 on</p>	K02S056	<p>K0056 Peak Community Services Inc. will ensure compliance with Requirements for Participation in Medicaid, 42 CFR Subpart 483.470(j), Life Safety from Fire and the 2000 edition of the National Fire Protection Association (NFPA) 101, Life Safety Code (LSC), Chapter 32, New Residential Boardand Care Occupancies. Peak Community Services has contracted with Simplex Grinnell to ensure 1 of 1 sprinkler systems is maintained in accordance with NFPA 25, Standard for the Inspection, Testing, and Maintenance of Water-Based Fire Protection Systems. LSC 9.7.5 requires all sprinkler systems shall be inspected, tested, and maintained in accordance with NFPA 25. NFPA 25, 1-4.4 states the owner or occupant shall promptly correct or repair deficiencies, damaged parts or impairments found while performing the inspection, test, and maintenance requirements of this standard. Corrections and repairs shall be performed by</p>	02/08/2014			

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION		X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER:  15G626	X2) MULTIPLE CONSTRUCTION A. BUILDING 02 B. WING _____		X3) DATE SURVEY COMPLETED  01/09/2014
NAME OF PROVIDER OR SUPPLIER  PEAK COMMUNITY SERVICES INC			STREET ADDRESS, CITY, STATE, ZIP CODE 1141 19TH ST LOGANSFORT, IN 46947		
(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETION DATE	
	<p>01/09/14 with the House Manager at 2:30 p.m., the "Explanation of No Answers" section indicated the following:</p> <ul style="list-style-type: none"> <li>a. Need control valve sign</li> <li>b. No gauge</li> <li>c. No main drain</li> <li>d. ITV not piped to outside</li> </ul> <p>Based on interview on 01/09/14 during record review, the House Manager acknowledged these issues with the sprinkler system had not been addressed.</p>		<p>qualified maintenance personnel or a qualified contractor. The following work will be done to ensure compliance with the regulations. a. Install control valve signb. Install gaugec. Install main draind. Ensure that the ITV is piped to outside The contract has been signed but no completion date has been set. Monitoring of this deficiency will be done by the Residential Manager weekly checking with the Manager of Maintenance Services to ensure that the required work is being done and is completed within an appropriate time frame. System wide the Residential Manager will peruse the Simplex Grinnell yearly inspection reports for any maintenance items that may have not been completed at other Supervised Group Residences operated by Peak Community Services. Persons Responsible: Ray Aldridge, Manager of Maintenance ServicesJan Adair, Residential Manager</p>		