

Schedule of Values
 Jackson-Washington State Forest
 Office Parking Lot Grading and Paving

Indiana Department of Natural Resources
 Contractor: _____
 Date: _____

Item No.	Item Description	Office Parking Lot Grading and Paving			
		Quantity	Units	Unit Price	Amount
105-06845	Construction Engineering	1	LS		
110-01001	Mobilization and Demobilization	1	LS		
201-52370	Clearing Right of Way	1	LS		
202-0000A	Remove and Reset Air Conditioning Units (3)	1	LS		
202-0000B	Remove and Reset LP Generator Unit (1)	1	LS		
202-52710	Sidewalk Concrete, Remove	67	SYS		
203-02000	Excavation, Common	774	CYS		
205-0000A	Erosion Control	1	LS		
211-09265	Structure Backfill, Type 2	75	CYS		
214-11796	Geogrid, Type 1B	2786	SYS		
303-01180	Compacted Aggregate No. 53	942	TON		
306-08043	Milling Transition	8	SYS		
402-0000A	HMA, Surface, Type B (1.5")	231	TON		
402-0000B	HMA, Intermediate, Type B (2.5")	384	TON		
406-05520	Asphalt for Tack Coat	1	TON		
502-06627	PCCP, 6"	20	SYS		
502-06999	PCCP, 8"	28	SYS		
604-06070	Sidewalk, Concrete	53	SYS		
604-07092	Bed Course Material	12	TON		
605-06120	Curb, Concrete	47	LFT		
607-06360	Paved Side Ditch, Type E	19	EA		
616-06405	Riprap, Revetment	2	TON		
616-12247	Geotextile For Riprap Type 1B	3	SYS		
621-01004	Mobilization and Demobilization for Seeding	1	EA		
621-06559	Mulched Seeding R	982	SYS		
621-06570	Topsoil	109	CYS		
702-0000A	Concrete Collar	14	EA		
708-51814	Welded Steel Wire Reinforcement	255	SFT		
715-01525	Valve Box	15	EA		
715-10142	Pipe, Type 5, Circular, 8" (with fittings)	141	LFT		
715-12019	Pipe, Type 5, Circular, 6" (with fittings)	230	LFT		
715-0000A	Pipe, Type 5, Circular, 4" (with fittings)	76	LFT		
720-04682	Inlet - Nyloplast 12" Inline Drain	1	EA		
801-06775	Maintaining Traffic	1	LS		
802-0000A	ADA Sign and Post	1	EA		
802-03896	Bollard	24	EA		
802-12532	Rodent Screen	1	EA		
808-97222	Pavement Message Marking, Paint, Handicap Symbol	1	EA		
808-06703	Line, Paint, Solid, White Parking Line, 4"	75	LFT		
808-09314	Line, Paint, Solid, Blue Parking Line, 4"	95	LFT		
802-11364	Post	16	LFT		
807-02560	Electrical Work	1	LS		
	Total				

Schedule of Values updated per Addendum No. 1
 on November 15, 2023