

805-T-039d LOOP TESTING TABLE

Page _____

(Adopted 09-01-05)

INTERSECTION _____ Contract No. _____

TEST PERFORMER-CONTRACTOR (C) _____ Date _____

TEST PERFORMER-STATE (S) _____ Date _____

	LOOP DESIGNATION										
NUMBER OF TURNS											
INDUCTANCE	READINGS AT DETECTOR HOUSING BEFORE SPLICED										
80 to 800 μ H											
RESISTANCE # 8 Ω											
VOLTAGE # 3 v											
MEGOHM (LOOP) > 100 M Ω											
MEGOHM (LEAD IN) >100 M Ω											
INDUCTANCE	READINGS AT CABINET AFTER SPLICED										
80 to 800 μ H	C										
	S										
RESISTANCE	C										
# 8 Ω	S										
VOLTAGE	C										
# 3 v	S										
MEGOHM	C										
WEST SPLICE >100 M Ω	S										
VEHICLE	C										
SIMULATOR	S										

DISTRIBUTION: Project File, District Traffic, Contractor