6/16/2014

INDOT HMA Aggregate Bulk Specific Gravities - Addendum 2

The values below supersede any previously published values.

Source	Producer	Additional Info	Product	Gsb	Abs
2294	R. Smith & Sons	QA 8 Gravel	QA 8	2.689	0.99
2294	R. Smith & Sons	QA 11 Gravel	QA 11	2.687	1.10
2353	Martin Marietta		11	2.622	1.67
2432	IMI - Kewanna	Crushed Gravel	9	2.713	1.10
2445	Rogers Group	Ledges 1-2, Area 8, Level B-C	8	2.736	1.16
2473	Beemsterboer		8	2.376	2.88
2473	Beemsterboer		11	2.411	3.10
2542	Sellersburg Stone	8 Stone - Ledges 3-13	8	2.659	1.02
2542	Sellersburg Stone	Q/A 11 Stone - Ledges 3-13	Q/A 11	2.641	1.30
2542	Sellersburg Stone	Q/A 14 St. Sand - Ledges 3-13	Q/A 14	2.601	1.93
2556	Hanson	Ledges 11-14	8	2.674	1.10
2621	Mulzer Crushed Stone	Ledge 4	QA 18	2.639	1.19
2621	Mulzer Crushed Stone	Ledge 4	QA 11	2.657	1.10
2621	Mulzer Crushed Stone	Ledge 4	QA Sand	2.599	1.84
2643	Cave Quarries/Calcar Quarries Inc.	Ledges 1-16	24 Sand	2.526	2.90
2651	Knox County Sand Company		11	2.599	1.58
2772	Butler Mill Service		11	3.664	1.34
2987	Rieth-Riley Construction	QA 24 Trap Rock	QA 24	2.818	1.50

OUT OF DATE
FOR INFORMATION ONLY