STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION	X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER:	X2) MULTIPLE CONSTRUCTION A. BUILDING 01 B. WING	X3) DATE SURVEY COMPLETED
	15C0001128		02/04/2016

NAME OF PROVIDER OR SUPPLIER	STREET ADDRESS, CITY, STATE, ZIP CODE
MEDICAL CONSULTANTS SURGERY CENTER LLC	800 S TILLOTSON AVE MUNCIE, IN 47304

(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETION DATE
K 0000 Bldg. 01	A Life Safety Code Recertification Survey was conducted by the Indiana State Department of Health in accordance with 42 CFR 416.44(b). Survey Date: 02/04/16 Facility Number: 003754 Provider Number: 15C0001128 AIM Number: 200432090A At this Life Safety Code survey, Medical Consultants Surgery Center was found not in compliance with Requirements for Participation in Medicare, 42 CFR Subpart 416.44(b), Life Safety from Fire and the 2000 edition of the National Fire Protection Association (NFPA) 101, Life Safety Code (LSC), Chapter 20, New Ambulatory Health Care Occupancies. This one story facility was determined to be of Type II (000) construction and was fully sprinklered. The facility has a fire alarm system with smoke detection in corridors and hazardous areas. Quality Review completed on 02/11/16 - DA	K 0000		
K 0050	416.44(b)(1) LIFE SAFETY CODE STANDARD			

LABORATORY DIRECTOR'S OR PROVIDER/SUPPLIER REPRESENTATIVE'S SIGNATURE TITLE (X6) DATE

Any defiencystatement ending with an asterisk (*) denotes a deficency which the institution may be excused from correcting providing it is determined that other safegaurds provide sufficient protection to the patients. (see instructions.) Except for nursing homes, the findings stated above are disclosable 90 days following the date of survey whether or not a plan of correction is provided. For nursing homes, the above findings and plans of correction are disclosable 14 days following the date these documents are made available to the facility. If deficiencies are cited, an approved plan of correction is requisite to continued program participation.

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION	(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER:	(X2) MULTIPLE CONSTRUCTION A. BUILDING 01 B. WING	(X3) DATE SURVEY COMPLETED
	15C0001128		02/04/2016

NAME OF PROVIDER OR SUPPLIER	STREET ADDRESS, CITY, STATE, ZIP CODE
MEDICAL CONSULTANTS SURGERY CENTER LLC	800 S TILLOTSON AVE MUNCIE, IN 47304

(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETION DATE
Bldg. 01	Fire drills are held at unexpected times under varying conditions, at least quarterly on each shift. The staff is familiar with procedures and is aware that drills are part of established routine. 20.7.1.2, 21.7.1.2 Based on record review and interview, the facility failed to conduct quarterly fire drills on for 1 of 4 quarters since January 2015. This deficient practice affects all occupants in the facility. Findings include: Based on review of Fire Drill Reports on 02/04/16 at 2:35 p.m. with the Administrator, the second quarter of 2015 had not been done. Based on interview at 2:37 p.m. concurrent with record review with the Administrator, it was acknowledged no other fire drill documentation was available to verify the second quarter fire drill for 2015 had been conducted by staff.	K 0050	Correction: Schedule quarterly drills and documentation of all participants Prevention: We will prevent this lapse in the future by following the policy and procedure guidelines required to have quarterly fill drills Responsible: Administrator, Medical Director and Governing Board	03/18/2016
K 0105 Bldg. 01	416.44(b)(1) LIFE SAFETY CODE STANDARD Where general anesthesia or life support equipment is used, an essential electric system is provided in accordance with NFPA 99. 20.2.9.2, 21.2.9.2 Based on observation and interview, the facility failed to provide emergency	K 0105	Correction: Install battery operated emergency lighting to provide continuous illumination in	03/18/2016

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION	(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: 15C0001128	(X2) MULTIPLE CONSTRUCTION A. BUILDING 01 B. WING	(X3) DATE SURVEY COMPLETED 02/04/2016

NAME OF PROVIDER OR SUPPLIER	STREET ADDRESS, CITY, STATE, ZIP CODE
MEDICAL CONSULTANTS SURGERY CENTER LLC	800 S TILLOTSON AVE MUNCIE, IN 47304

(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETION DATE
	lighting in 2 of 2 operating rooms where general anesthesia or life support equipment is used. LSC Section 21.2.9.2 requires ambulatory health care facilities to provide emergency lighting where general anesthesia or life support equipment is used to be in accordance with NFPA 99. NFPA 99, 3-3.2.1.2(a)(5)(e) requires anesthetizing locations to be provided with battery-powered emergency lighting units. One or more battery-powered emergency lighting units shall be provided in accordance with NFPA 70, National Electrical Code, Section 700-12(e). NFPA 70, (e) Unit Equipment. Individual unit equipment for emergency illumination shall consist of the following: 1. A rechargeable battery 2. A battery charging means 3. Provisions for one or more lamps mounted on the equipment, or shall be permitted to have terminals for remote lamps, or both, and 4. A relaying device arranged to energize the lamps automatically upon failure of the supply to the unit equipment The batteries shall be of suitable rating and capacity to supply and maintain at not less than 87 percent of the nominal battery voltage for the total lamp load associated with the unit for a period of at		two operation rooms Prevention: Install battery operated emergency lighting to provide continuous illumination in the operating rooms during the time it takes for the generator to resume electrical service Responsible: Administrator, Medical Director and Governing Board	

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION	(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: 15C0001128	(X2) MULTIPLE CONSTRUCTION A. BUILDING 01 B. WING	(X3) DATE SURVEY COMPLETED 02/04/2016
NAME OF PROVIDER OR SUPPLIER MEDICAL CONSULTANTS SURGERY CENTER LLC		STREET ADDRESS, CITY, STATE, ZIP CODE 800 S TILLOTSON AVE MUNCIE, IN 47304	

(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETION DATE
	least 1 hours, or the unit equipment shall supply and maintain not less than 60 percent of the initial emergency illumination for a period of at least 1 hours. Storage batteries, whether of the acid or alkali type, shall be designed and constructed to meet the requirements of emergency service Unit equipment shall be permanently fixed in place (i.e., not portable) and shall have all wiring to each unit installed in accordance with the requirements of any of the wiring methods in Chapter 3 of NFPA 70. Flexible cord and plug connection shall be permitted, provided that the cord does not exceed 3 feet (914 mm) in length. This deficient practice could any patient or staff in the operating room. Findings include: Based on observations on 02/04/16 at 1:20 p.m., there were no battery operated emergency lighting to provide continuous illumination in two operating rooms present in the building. Based on interview on 02/04/16 concurrent with the observations the Administrator acknowledged an emergency generator is utilized to provide emergency lighting in the operating rooms, but there is no battery operated back up emergency lighting system to provide continuous			

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION	(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: 15C0001128	(X2) MULTIPLE CONSTRUCTION A. BUILDING 01 B. WING	(X3) DATE SURVEY COMPLETED 02/04/2016

NAME OF PROVIDER OR SUPPLIER	STREET ADDRESS, CITY, STATE, ZIP CODE
MEDICAL CONSULTANTS SURGERY CENTER LLC	800 S TILLOTSON AVE MUNCIE, IN 47304

(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETION DATE
	illumination in the operating rooms during the time it takes for the generator to resume electrical service.			