

Activity ID	PDP Task ID	Activity Name	Original Duration	Start	Finish	Predecessors	Successors	7-07-01	2008-07-01	2009-07-01	2010-07-01	2011-07-01	2012-07-01	2013-07-01	2014-07-01	2015-07-01
<b>Minor Project PDP</b>			2121	02-Jan-08	17-Feb-16											
042		Project Complete	0		17-Feb-16	244, 043										042
043		Construction Complete	0		09-Jul-14	251	042								043	
001	0	Step 0 - System-Wide Analysis / Project Identification / Draft Purpose and Need	0	02-Jan-08			005, 003									
<b>Step 1 - Professional Services</b>			186	02-Jan-08	17-Sep-08											
005	01.03	Prepare Business Case	5	02-Jan-08	08-Jan-08	001	007									
003	01.01	Authorization of Project Identification and Schedule	3	02-Jan-08	04-Jan-08	001	004									
004	01.02	Project Manager Assigned	1	07-Jan-08	07-Jan-08	003	007, 006, 008									
006	01.05	Develop Public Participation Plan	5	08-Jan-08	14-Jan-08	004	009									
008	01.06	Prepare Scope of Services	25	08-Jan-08	11-Feb-08	004	009									
007	01.04	Conduct Red Flag Summary	20	09-Jan-08	05-Feb-08	004, 005	013									
009	01.07	Advertise RFP	15	12-Feb-08	03-Mar-08	008, 006	010									
010	01.08	Review and Evaluate RFP Responses	10	04-Mar-08	17-Mar-08	009	011									
011	01.09	Recommend and Approved RFP Selections	5	18-Mar-08	24-Mar-08	010	012									
012	01.10	Scope Meeting and Fee Preparation	30	25-Mar-08	05-May-08	011	013									
013	01.11	Contract Negotiations	34	06-May-08	20-Jun-08	012, 007	014									
014	01.12	Agreement Preparation (Steps 2 and 3 + Transitional Step)	9	23-Jun-08	03-Jul-08	013	015									
015	01.13	Agreement Approval and Signatures	49	04-Jul-08	10-Sep-08	014	016									
016	01.14	Signed PO Number Assigned / Issue Notice to Pro...	5	11-Sep-08	17-Sep-08	015	018, 166									
166		Project Development NTP Issued	0		17-Sep-08	016	018									
<b>Step 2 - Conduct Research and Technical Studies</b>			38	18-Sep-08	10-Nov-08											
018	02.01	Initial Technical Analysis	20	18-Sep-08	15-Oct-08	016, 166	022, 023, 044, 054, 055, 056, 057, 058, 059, 040									
022	02.02	Contact Resource Agencies (Initial Early Coordinati...	10	16-Oct-08	29-Oct-08	018	044									
023	02.03	Collect Traffic Data and Analyze	18	16-Oct-08	10-Nov-08	018	044, 054, 055, 056, 057, 058, 059, 040									
<b>Step 3 - Identify and Evaluate Alternatives</b>			165	11-Nov-08	29-Jun-09											
040	03.07	IPOC/District Concurrence	5	11-Nov-08	17-Nov-08	023, 018	052									
052	03.01	Perform Engineering Studies	30	18-Nov-08	29-Dec-08	040	044									
046	03.04	Hold Public Information Meeting	10	20-Jan-09	02-Feb-09	044	061									
044	03.03	Analyze and Screen Preliminary Alternatives	15	30-Dec-08	19-Jan-09	052, 022, 023, 018	046									
<b>Perform Environmental Field Studies</b>			40	11-Nov-08	05-Jan-09											
054	03.02.05	Preliminary Air Hot Spot Analysis	30	11-Nov-08	22-Dec-08	018, 023	139, 061, 063									
057	03.02.01	Complete Phase 1 Archaeological History / Architecture Survey	40	11-Nov-08	05-Jan-09	023, 018	061, 063, 139									
059	03.02.02	Complete Phase 1 Level Ecological Surveys	40	11-Nov-08	05-Jan-09	023, 018	139, 061, 063									
058	03.02.03	Complete Environmental Site Assessment Screening	40	11-Nov-08	05-Jan-09	023, 018	139, 061, 063									
056	03.02.04	Complete Relocation Assistance Program Conceptual Survey	40	11-Nov-08	05-Jan-09	023, 018	139, 061, 063									
055	03.02.06	Complete Social and Economic Resource Reports	40	11-Nov-08	05-Jan-09	023, 018	139, 061, 063									
<b>Environmental Review</b>			75	17-Mar-09	29-Jun-09											
089	03.05.04	Complete Determination of Effects for Historic Properties	75	17-Mar-09	29-Jun-09	061	063, 062									
090	03.05.05	Complete Preliminary Air Hot Spot Analysis	15	17-Mar-09	06-Apr-09	061	092, 062									
088	03.05.01	Complete Phase 1 Environmental Site Assessment	65	17-Mar-09	15-Jun-09	061	062									

█ Remaining Level of Effort   
 ▬ Remaining Work   
 ◆ Milestone  
▬ Primary Baseline   
 ▬ Critical Remaining Work   
 ▬ WBS Summary  
▬ Actual Work   
 ▬ Summary

© CATALYST 2007  
 CBS - 3/30/2007



Date	Revision	Checked	Approved









