Print Form

ADDENDUM TO CONTRACT FOR Annual Adjustment & Cyclical Reassessment

WHEREAS, on 02/20/2014, Tyler Technologies, Inc.|Appraisal And Tax Division ("Contractor," which term shall include the Contractor's principals), the Dearborn County Assessor, and the Board of County Commissioners of Dearborn County, Indiana (hereinafter jointly and severally the "County," which term shall also mean Dearborn County, Indiana), and the Department of Local Government Finance ("Department"), a party solely for the limited purposes of approving the employment of the Contractor and exercising statutory oversight pursuant to IC 6-1.1-4-17(a), entered into a contract ("Contract") for Annual Adjustment & Cyclical Reassessment;

WHEREAS provision 25 ("Delays") of the Contract provides that "In the event of a delay by the Department, legislative action, or court rulings, the County and the Contractor reserve the right to re-negotiate all terms of this Contract, including costs;"

WHEREAS on March 25, 2014, Governor Pence signed into law Senate Enrolled Act 420-2014 ("SEA 420"), effective July 1, 2014;

WHEREAS SEA 420 institutes several date changes concerning the assessment of tangible property in Indiana, including, but not limited to:

- Sections 2 and 3 provide that the assessment date of tangible property, specified in new section IC 6-1.1-2-1.5, is as follows:
  1) For non-mobile home properties, the assessment date is March 1 in a year ending before January 1, 2016, and January 1 in a year beginning after December 31, 2015.
  2) For mobile home properties subject to assessment under IC 6-1.1-7, the assessment date is January 15 in a year ending before January 1, 2017, and January 1 in a year beginning after December 31, 2016.

- Section 8 provides that the reassessment of a group of parcels in a particular class of real property must begin on May 1 of a year, and that the reassessment of parcels must be completed on or before January 1 of the year after the year in which the reassessment of the group of parcels begins. In addition, the reassessment of the first group of parcels under a county's reassessment plan must begin on July 1, 2014 and be completed on or before January 1, 2015.

- Section 12 provides that: the appraisal of one-third (1/3) of the parcels must be completed before August 1 of the year in which the group's reassessment under the county reassessment plan begins; the appraisal of two-thirds (2/3) of the parcels must be completed before November 1 of the year following the year in which the group's reassessment under the county reassessment plan begins; and the appraisal of all the parcels must be completed before January 1 of the year following the year in which the group's reassessment under the county reassessment plan begins.

- Section 14 provides that the appropriate assessing official must transmit to the legislative services agency ("LSA") and Department the parcel data file each year before October 1

of a year ending before January 1, 2016 and before September 1 of a year beginning after December 31, 2015.

- Section 16 provides that not later than May 15 in each calendar year ending before January 1, 2017 and May 1 in each calendar year ending after December 31, 2016, each township assessor in the county (if any) must prepare and deliver to the county assessor a detailed list of the real property listed for taxation in the township. Moreover, on or before July 1 of each calendar year ending before January 1, 2017 and June 1 in each calendar year ending after December 31, 2016, each county assessor must, under oath, prepare and deliver to the county auditor a detailed list of the real property listed for taxation in the county.

- Section 17 provides that the county assessor must forward sales disclosure form data to the Department and the LSA in an electronic format specified jointly by the Department and LSA on or before April 1 in a year ending before January 1, 2016, and on or before February 1 in a year beginning after December 31, 2015.

NOW THEREFORE, the Contractor, County, and Department find that due to legislative action, it is necessary to amend the Contract pursuant to provision 25. Specifically, the Contractor and County agree to abide by all applicable due dates and deadlines as provided by the statutes amended by SEA 420, which is incorporated into this Addendum by reference. Should any due date or deadline stated in this Contract conflict with any applicable due dates or deadlines as provided by the statutes amended by SEA 420, the due dates and deadlines as provided by the statutes amended by SEA 420 control.

All other terms and conditions as stated in the Contract are unchanged.

IN WITNESS WHEREOF, the Contractor, County, and Department have, through their duly authorized representatives, entered in this Addendum. The parties, having read and understood the foregoing terms of this Addendum, do by their respective signatures dated below hereby agree to the terms thereof.

Contractor:

By: Troy D. Fryman
Printed Name: Troy D Fryman
Title: Senior Account Executive

Where applicable:

Attested By: Karen Jackson
Karen Jackson
Proposal Coordinator
Date: July 5, 2014

Level III assessor-appraiser student ID #:_____

Assessor:

By: Gary R Hensley
Printed Name: Gary Hensley
Title: Dearborn County Assessor
Date: 7-16-14

Dearborn **County Board of County Commissioners:**

By: _____ Date: 7/15/14
Commissioner

By: _____ Date: 7-15-14
Commissioner

By: _____ Date: 7/15/14
Commissioner

The Department of Local Government Finance:

By: Micah G. Vincent
Printed Name: Micah G. Vincent
Title: Commissioner
Date: 7/22/14 **(Effective Date)**